

STATE OF OREGON
WATER SUPPLY WELL REPORT

(as required by ORS 537.765)

Instructions for completing this report are on the last page of this form

KLAM 53936

Klam
53936

WELL ID # L65276

(START CARD) # 150311

(1) OWNER:

Well Number: _____

Name **MICHAEL A. ZALUNARDO**

Address **7792 MATNEY WAY**

City **KLAMATH FALLS**

State **OR** Zip **97603**

(2) TYPE OF WORK:

☐ New Well ☒ Deepening ☒ Alteration (repair/recondition) ☐ Abandonment

(3) DRILL METHOD:

☒ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger
☐ Other _____

(4) PROPOSED USE:

☐ Domestic ☐ Community ☐ Industrial ☒ Irrigation
☐ Thermal ☐ Injection ☐ Livestock ☐ Other _____

(5) BORE HOLE CONSTRUCTION:

Special Construction approval ☐ Yes ☒ No Depth of Completed Well **292** ft.
Explosives used ☐ Yes ☒ No Type _____ Amount _____

HOLE			SEAL			Amount	
Diameter	From	To	Material	From	To	sacks or pounds	
20	0	39	3/8 BENTONITE	0	39	33 SACKS	
16	39	204					
10	204	292					

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E

☒ Other **POURED**

Backfill placed from _____ ft. to _____ ft. Material _____

Gravel placed from _____ ft. to _____ ft. Size of gravel _____

(6) CASING/LINER:

Diameter From To Gauge Steel Plastic Welded Threaded
Casing: **16** **+1** **39** **.250** ☒ ☐ ☐ ☐

Liner: **NONE**

Final location of shoe(s) **NONE**

(7) PERFORATIONS/SCREENS:

☐ Perforations Method **NONE**
☐ Screens Type _____ Material _____

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
NONE							

(8) WELL TESTS: Minimum testing time is 1 hour

☐ Pump ☐ Bailor ☒ Air ☐ Flowing Artesian

Yield gal/min **2000** Drawdown _____ Drill stem at **200 FT.** Time **1 hr.**

Temperature of Water **70 F** Depth Artesian Flow found **NONE**

Was a water analysis done? ☐ Yes By whom _____

Did any strata contain water not suitable for intended use? ☐ Too little

☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other _____

Depth of strata: **NONE**

(9) LOCATION OF WELL by legal description:

County **KLAMATH** Latitude _____ Longitude _____
Township **40S** N or S. Range **10E** E or W. of WM. _____
Section **19** **SE** 1/4 **SW** 1/4
Tax lot **900** Lot _____ Block _____ Subdivision _____
Street Address of Well (or nearest address) **7712 MATNEY WAY**
KLAMATH FALLS, OR

(10) STATIC WATER LEVEL:

83 ft. below land surface. Date **5/30/03**
Artesian pressure _____ lb. per square inch. Date _____

(11) WATER BEARING ZONES:

Depth at which water was first found **236 FT.**

From	To	Estimated Flow Rate	SWL
236	292	3000 GPM	83

(12) WELL LOG:

Ground elevation **4150**

Material	From	To	SWL
EXISTING 10 INCH WELL TO 236 FT.			
TOP SOIL	0	2	
YELLOW CLAY	2	45	
GRAY CLAY	45	195	
BLACK SANDSTONE	195	203	
BLACK LAVA ROCK	203	262	83
BROWN LAVA ROCK	262	289	83
BLACK LAVA ROCK	289	292	83

RECEIVED

JUN 30 2003

WATER RESOURCES DEPT
SALEM, OREGON

RECEIVED

JUL 23 2003

WATER RESOURCES DEPT
SALEM, OREGON

Date started **5/28/03**

Completed **5/30/03**

(unbonded) Water Well Constructor Certification:

I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to my best knowledge and belief.

Signed _____ WWC Number _____
Date _____

(bonded) Water Well Constructor Certification:

I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

Signed *Stephen B. Hughes* WWC Number **777**
Date **6/3/03**

ORIGINAL & FIRST COPY - WATER RESOURCES DEPARTMENT

SECOND COPY - CONSTRUCTOR

THIRD COPY - CUSTOMER