

RECEIVED KLAM 55044

Klam 55044

STATE OF OREGON WATER SUPPLY WELL REPORT

AUG 31 2005

WELL I.D. # L 49646 START CARD # 142766

Instructions for completing this report are on the last page of this form.

(1) OWNER: Name Pat Gister Address 1470 NE First St. #100 City Bend State OR Zip 97701

(2) TYPE OF WORK: [X] New Well [ ] Deepening [ ] Alteration [ ] Abandonment

(3) DRILL METHOD: [X] Rotary Air [ ] Rotary Mud [ ] Cable [ ] Auger [ ] Other

(4) PROPOSED USE: [X] Domestic [X] Community [ ] Industrial [ ] Irrigation [ ] Thermal [ ] Injection [ ] Livestock [ ] Other

(5) BORE HOLE CONSTRUCTION: Special Construction approval [ ] Yes [X] No Depth of Completed Well 46 ft.

Table with columns: HOLE Diameter, From, To, Material, SEAL From, To, Sacks or pounds. Row 1: 8, 0, 46, Cement, 0, 20, 27 sacks

How was seal placed: Method [ ] A [ ] B [X] C [ ] D [ ] E Backfill placed from 20 ft. to 46 ft. Material 3/8

(6) CASING/LINER: Table with columns: Diameter, From, To, Gauge, Steel, Plastic, Welded, Threaded. Row 1: 8, +2, 46, .250, [X], [ ], [X], [ ]

Final location of shoe(s)

(7) PERFORATIONS/SCREENS: Table with columns: From, To, Slot size, Number, Diameter, Tele/pipe size, Casing, Liner. Row 1: 26, 46, 18x3, 200, 8, pipe, [X], [ ]

(8) WELL TESTS: Minimum testing time is 1 hour

Table with columns: Yield gal/min, Drawdown, Drill stem at, Time. Row 1: 35, 0, 42, 1 hr.

Temperature of water 53 Depth Artesian Flow Found Was a water analysis done? [ ] Yes [ ] No

(9) LOCATION OF WELL by legal description: County Klamath Township 24 N or S Range 7 E or W. WM. Section 18 SE 1/4 SW 1/4 Tax Lot 3800 Lot Block Subdivision Diamond Peaks Subdivision

(10) STATIC WATER LEVEL: 20.5 ft. below land surface. Date 10/17/04

(11) WATER BEARING ZONES: Depth at which water was first found 20.5

Table with columns: From, To, Estimated Flow Rate, SWL. Row 1: 20.5, 46, 35+, 20.5

(12) WELL LOG: Ground Elevation

Table with columns: Material, From, To, SWL. Row 1: Top Soil, 0, 3, Row 2: Pumice, 3, 14, Row 3: Brown Sandstone, 14, 20.5, 20.5, Row 4: Sand & gravel, 20.5, 46, ✓

Date started 09/09/04 Completed 10/17/04

(unbonded) Water Well Constructor Certification: I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Signed Male N Dworkin WWC Number 1371 Date 10/17/04

(bonded) Water Well Constructor Certification: I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. Signed Male N Dworkin WWC Number 1371 Date 10/17/04