

STATE OF OREGON  
WATER SUPPLY WELL REPORT  
(as required by ORS 537.765)

Instructions for completing this report are on the last page of this form.

WELL I.D. # L 19860  
START CARD # 107313

(1) OWNER: Well Number \_\_\_\_\_  
Name William Block  
Address PO Box 212  
City Bonanza State ORE Zip 97623

(2) TYPE OF WORK  
☒ New Well ☐ Deepening ☐ Alteration (repair/recondition) ☐ Abandonment

(3) DRILL METHOD:  
☒ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger  
☐ Other \_\_\_\_\_

(4) PROPOSED USE:  
☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation  
☐ Thermal ☐ Injection ☐ Livestock ☐ Other \_\_\_\_\_

(5) BORE HOLE CONSTRUCTION:  
Special Construction approval ☐ Yes ☒ No Depth of Completed Well 110 ft.  
Explosives used ☐ Yes ☒ No Type \_\_\_\_\_ Amount \_\_\_\_\_

HOLE SEAL  
Diameter From To Material From To Sacks or pounds  
9 7/8 0 48 BONANZA 0 48 14 Sks  
6 48 110

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E  
☒ Other 690-210-340  
Backfill placed from \_\_\_\_\_ ft. to \_\_\_\_\_ ft. Material \_\_\_\_\_  
Gravel placed from \_\_\_\_\_ ft. to \_\_\_\_\_ ft. Size of gravel \_\_\_\_\_

(6) CASING/LINER:  
Diameter From To Gauge Steel Plastic Welded Threaded  
Casing: 6 5/8 +1 48 250 ☒ ☐ ☒ ☐  
Liner: 4 5 110 ☐ ☒ ☐ ☐

Final location of shoe(s) 48 FT.

(7) PERFORATIONS/SCREENS:  
☒ Perforations Method SAW  
☐ Screens Type \_\_\_\_\_ Material \_\_\_\_\_  
From To Slot size Number Diameter Tele/pipe size Casing Liner  
70 110 1/8" 80 4 1/4" ☐ ☒

(8) WELL TESTS: Minimum testing time is 1 hour

☐ Pump ☐ Bailer ☒ Air ☐ Flowing  
Yield gal/min Drawdown Drill stem at Time  
60 110 1 hr.

Temperature of water 58 F Depth Artesian Flow Found \_\_\_\_\_  
Was a water analysis done? ☐ Yes By whom \_\_\_\_\_  
Did any strata contain water not suitable for intended use? ☐ Too little  
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other \_\_\_\_\_  
Depth of strata: \_\_\_\_\_

(9) LOCATION OF WELL by legal description:

County KLAMATH Latitude \_\_\_\_\_ Longitude \_\_\_\_\_  
Township 39S N or S Range 11E E or W. WM.  
Section 4 NE 1/4 NE 1/4  
Tax Lot R3911 Lot 00000 Block 01100 Subdivision 000  
Street Address of Well (or nearest address) 31100 HOMERLY LN  
BONANZA, ORE

(10) STATIC WATER LEVEL:  
60 ft. below land surface. Date 6/21/07  
Artesian pressure \_\_\_\_\_ lb. per square inch. Date \_\_\_\_\_

(11) WATER BEARING ZONES:  
Depth at which water was first found 91 FT

| From      | To         | Estimated Flow Rate | SWL       |
|-----------|------------|---------------------|-----------|
| <u>91</u> | <u>110</u> | <u>60</u>           | <u>60</u> |
|           |            |                     |           |
|           |            |                     |           |
|           |            |                     |           |

(12) WELL LOG:  
Ground Elevation \_\_\_\_\_

| Material                  | From      | To         | SWL |
|---------------------------|-----------|------------|-----|
| <u>BROWN CLAY BOWLONS</u> | <u>0</u>  | <u>2</u>   |     |
| <u>HAND PAID</u>          | <u>2</u>  | <u>4</u>   |     |
| <u>YELLOW CLAY</u>        | <u>4</u>  | <u>36</u>  |     |
| <u>BROWN SANDSTONE</u>    | <u>36</u> | <u>53</u>  |     |
| <u>BLACK BASALT</u>       | <u>53</u> | <u>83</u>  |     |
| <u>BROWN LAVA</u>         | <u>83</u> | <u>88</u>  |     |
| <u>BLACK BASALT</u>       | <u>88</u> | <u>91</u>  |     |
| <u>BROWN LAVA</u>         | <u>91</u> | <u>110</u> |     |

RECEIVED

RECEIVED

JUN 13 2007

AUG 23 2007

WATER RESOURCES DEPT  
SALEM, OREGON

WATER RESOURCES DEPT  
SALEM, OREGON

Date started 5/17/07 Completed 5/21/07

(unbonded) Water Well Constructor Certification:

I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

WWC Number \_\_\_\_\_

Signed \_\_\_\_\_ Date \_\_\_\_\_

(bonded) Water Well Constructor Certification:

I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

WWC Number 6011/07

Signed \_\_\_\_\_ Date 6/11/07