

STATE OF OREGON
WATER WELL REPORT
(as required by ORS 537.765)

Lake
3103

MAY 10 1989

SC 2369
2/18/89

(1) OWNER: FLOWER E E FARMS INC
Name FLOWER E E FARMS INC
Address C. H. Hall and Valley
City Clatsop State OR Zip

(2) TYPE OF WORK:
☐ New Well ☒ Deepen ☐ Recondition ☐ Abandon

(3) DRILL METHOD
☒ Rotary Air ☐ Rotary Mud ☐ Cable
☐ Other

(4) PROPOSED USE:
☐ Domestic ☐ Community ☐ Industrial ☒ Irrigation
☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval Yes ☐ No ☐ Depth of Completed Well 320 ft.
Explosives used Yes ☐ No ☐ Type Amount

HOLE SEAL
Diameter From To Material From To Amount
8" 304 489 No casing

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☐ Other
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:
Diameter From To Gauge Steel Plastic Welded Threaded
Casing: No casing
Liner: No casing
Final location of shoe(s)

(7) PERFORATIONS/SCREENS:
☐ Perforations Method
☐ Screens Type Material
From To Slot size Number Diameter Tele/pipes size Casing Liner

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☐ Bailer ☒ Air ☐ Flowing Artesian
Yield gal/min 1500 Drawdown 489 Drill stem at 1 hr.
Temperature of water Depth Artesian Flow Found
Was a water analysis done? ☐ Yes By whom
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata:

LOCATION OF WELL by legal description:
County CLATSOP Latitude Longitude
Township 27 S N or S, Range 18 E E or W, WM.
Section 21 1/4 1/4
Tax Lot 100 Lot Block Subdivision
Street Address of Well (or nearest address) 1 mi. north of V. Point Ranch

(10) STATIC WATER LEVEL:
15 ft. below land surface. Date 5
Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:
Depth at which water was first found 320

From	To	Estimated Flow Rate	SWL
<u>320</u>	<u>350</u>		<u>15</u>

(12) WELL LOG: Ground elevation

Material	From	To	SWL
<u>GRAY LAVA ROCK</u>	<u>304</u>	<u>306</u>	<u>15</u>
<u>GRAY STONE</u>	<u>306</u>	<u>320</u>	
<u>GREEN STONE</u>	<u>320</u>	<u>360</u>	<u>413</u>
<u>pumice & black sand</u>			
<u>GRAY STONE</u>	<u>360</u>	<u>400</u>	
<u>GRAY LAVA ROCK</u>	<u>400</u>	<u>405</u>	
<u>GRAY STONE</u>	<u>405</u>	<u>440</u>	
<u>LAVA ROCK</u>	<u>440</u>	<u>446</u>	<u>413</u>
<u>BROKEN</u>			
<u>GREEN STONE</u>	<u>446</u>	<u>489</u>	
<u>8" hole 304 to 489</u>			

Date started 4-30-89 Completed 5-2-89

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.
Signed Mel Saarek WWC Number Date

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.
Signed Mel Saarek WWC Number 2679 Date 5-8-89