

Lake 50559

RECEIVED

WELL I.D.# L22621

STATE OF OREGON WATER SUPPLY WELL REPORT (as required by ORS 537.765)

APR 16 1998

(START CARD) # 102085

WATER RESOURCES DEPT. SALEM, OREGON

(1) OWNER: Well Number

Name MR. JACK FLYNN Address PO Box 27 City Plush State OR Zip 97637

(2) TYPE OF WORK

Alteration (repair/recondition)

(3) DRILL METHOD:

Rotary Air, Rotary Mud, Cable, Auger, Other

(4) PROPOSED USE:

Irrigation, Domestic, Community, Industrial, Thermal, Injection, Livestock, Other

(5) BORE HOLE CONSTRUCTION:

Special Construction approval, Depth of Completed Well 159 ft.

Table with columns: HOLE Diameter, SEAL Material, Sacks or pounds

How was seal placed: Method A, B, C, D, E

Backfill placed from 235 ft. to 159 ft. Material Cement

(6) CASING/LINER:

Table with columns: Diameter, From, To, Gauge, Steel, Plastic, Welded, Threaded

Final location of shoe(s)

(7) PERFORATIONS/SCREENS:

Table with columns: From, To, Slot size, Number, Diameter, Tele/pipe size, Casing, Liner

(8) WELL TESTS: Minimum testing time is 1 hour

Table with columns: Pump/Bailer/Air/Flowing Artesian, Yield gal/min, Drawdown, Drill stem at, Time

Temperature of water 50, Depth Artesian Flow Found, Was a water analysis done?

(9) LOCATION OF WELL by legal description:

County LAKE, Latitude, Longitude, Township 36S, N or S Range 24E, E or W. WM., Section 21 NW 1/4 SE 1/4

(10) STATIC WATER LEVEL:

20 ft. below land surface, Date 3-16-98

(11) WATER BEARING ZONES:

Depth at which water was first found SEE ORIGINAL Log.

Table with columns: From, To, Estimated Flow Rate, SWL

(12) WELL LOG:

Ground Elevation 4420

ORIGINAL START CARD # 27913, BASED ON LETTERS TO MR. FLYNN FROM OREGON WATER RESOURCES DEPT., 2nd TELEPHONE CONVERSATIONS W/ MR. ROB CARTER, OWRD. THE ORIGINAL WELL HAD 2 DISTINCT AQUIFERS. THE BOTTOM AQUIFER WAS TO BE SEALED FROM 235 TO 160 FEET; 4 CUBIC YARDS OF 2" MINUS ROUND WASHED GRAVEL PLACED FROM 235-165 FT. 100 LB 3/8" BENTONITE PLACED ON TOP OF GRAVEL. 940 LB CEMENT TRENCHED TO PLACE TOP SEAL FROM 164 TO 159 FT. BELOW LAND SURFACE.

Date started 3-14-98 Completed 3-16-98

(unbonded) Water Well Constructor Certification:

I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards.

Signed, Date

(bonded) Water Well Constructor Certification:

I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above.

Signed, Date