

STATE OF OREGON
WATER WELL REPORT
(as required by ORS 537.785)

TRANSFER

RECEIVED

LAKE 53429

OCT 17 1990

(1) OWNER:

Well Number: T-5531

Name Linn OSTER
Address P.O. Box 563
City XMAS VALLEY State ORE Zip 97641

(2) TYPE OF WORK:

☒ New Well ☐ Deepen ☐ Recondition ☐ Abandon

(3) DRILL METHOD

☒ Rotary Air ☐ Rotary Mud ☐ Cable
☐ Other

(4) PROPOSED USE:

☐ Domestic ☐ Community ☐ Industrial ☒ Irrigation
☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION:

Special Construction approval Yes No Depth of Completed Well 390 ft.
Explosives used Yes No ☒ Type Amount

HOLE			SEAL			Amount sacks or pounds
Diameter	From	To	Material	From	To	
16"	0	60	CEMENT	0	60	30 sacks

How was seal placed: Method ☐ A ☐ B ☒ C ☐ D ☐ E

☐ Other

Backfill placed from ft. to ft. Material

Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	12"	0	60		☐	☒	☐	☐
Liner:	8"	60	120		☐	☐	☐	☐

Final location of shoe(s)

(7) PERFORATIONS/SCREENS:

☐ Perforations Method
☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
			NONE			☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour

☐ Pump ☐ Bailer ☒ Air ☐ Flowing
☐ Artesian

Yield gal/min Drawdown Drill stem at Time

1000 100' 1 hr.

Temperature of water 52° Depth Artesian Flow Found

Was a water analysis done? ☐ Yes By whom

Did any strata contain water not suitable for intended use? ☒ Too little

☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other

Depth of strata: 34' to 35'

(9) LOCATION OF WELL by legal description:

County Latitude Longitude
Township 28S N of S Range 19E E or W, WM.
Section 31 SE 1/4 SE 1/4
Tax Lot 1900 Lot Block Subdivision
Street Address of Well (or nearest address)

(10) STATIC WATER LEVEL:

20 ft. below land surface. Date 1/20/84
Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:

From	To	Estimated Flow Rate	SWL
34'	35'	50 gpd	
360'	390'	1000 gpd	

(12) WELL LOG:

Ground elevation

Material	From	To	SWL
CLAY	0	34'	
water	34'	35'	
HARD CLAY	35'	80'	
BLACK SAND	80'	110'	
GREEN CLAY	110'	200'	
GRAY CLAY	200'	250'	
BROWN CLAY	250'	300'	
DARK BROWN CLAY	300'	360'	
Pumice W/B	360'	370'	
Broken LAVA Rock W/B	370'	390'	

Date started 12/2/83 Completed 1/20/84

(unbonded) Water Well Constructor Certification:

I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.

WWC Number

Signed 2-OST Date 1/20/84

(bonded) Water Well Constructor Certification:

I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. all work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.

WWC Number

Signed Date