

PORT (55) ~~LANE 2234~~

175/26/29 AC

**(9) LOCATION OF WELL by legal description:**

**(10) STATIC WATER LEVEL:**

**(11) WATER BEARING ZONES:**

| From | To  | Estimated Flow Rate | SWL |
|------|-----|---------------------|-----|
| 19'  | 25' | 5 gal/mn            |     |
| 26   | 34  | 8 gal/mn            |     |
| 44   | 48  | 5 gal/mn            |     |
| 51   | 80' | 40 gal/mn           |     |

(12) WELL LOG:

Ground elevation

[illegible]

Date started 7-31-91 Completed 8-2-91

**(unbonded) Water Well Constructor Certification:**

I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.

Signed Carl Walter WWC Number \_\_\_\_\_  
Date \_\_\_\_\_

**(bonded) Water Well Constructor Certification:**

I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. all work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.

belief.  WWC Number 991  
Signed \_\_\_\_\_ Date 8-7-91

(3) DRILL METHOD

☒ Rotary Air      ☐ Rotary Mud      ☐ Cable

☐ Other \_\_\_\_\_

**(4) PROPOSED USE:**

☐ Domestic    ☐ Community    ☐ Industrial    ☒ Irrigation

☐ Thermal    ☐ Injection    ☐ Other \_\_\_\_\_

**(5) BORE HOLE CONSTRUCTION:**

Special Construction approval Yes ☐ No ☒ Depth of Completed Well 80 ft.

Explosives used Yes ☐ No ☒ Type \_\_\_\_\_ Amount \_\_\_\_\_

| HOLE     |      |     | SEAL     |      |     | Amount<br>sacks or pounds |
|----------|------|-----|----------|------|-----|---------------------------|
| Diameter | From | To  | Material | From | To  |                           |
| 10"      | 0'   | 18' | Cement   | 0'   | 18' | 8 sacks                   |
| 6"       | 18   | 80' |          |      |     |                           |
|          |      |     |          |      |     |                           |

How was seal placed: Method ☐ A ☐ B ☒ C ☐ D ☐ E  
☐ Other \_\_\_\_\_

Backfill placed from \_\_\_\_\_ ft. to \_\_\_\_\_ ft. Material \_\_\_\_\_  
Gravel placed from \_\_\_\_\_ ft. to \_\_\_\_\_ ft. Size of gravel \_\_\_\_\_

**(6) CASING/LINER:**

|         | Diameter | From | To  | Gauge | Steel                               | Plastic                  | Welded                              | Threaded                 |
|---------|----------|------|-----|-------|-------------------------------------|--------------------------|-------------------------------------|--------------------------|
| Casing: | 6"       | +1'  | 80' | 250   | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
|         |          |      |     |       | <input type="checkbox"/>            | <input type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> |
|         |          |      |     |       | <input type="checkbox"/>            | <input type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> |
|         |          |      |     |       | <input type="checkbox"/>            | <input type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> |
| Liner:  |          |      |     |       | <input type="checkbox"/>            | <input type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> |
|         |          |      |     |       | <input type="checkbox"/>            | <input type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> |

Final location of shoe(s)

**7) PERFORATIONS/SCREENS:**

☒ Perforations Method Holte Perforator  
☐ Screens Type \_\_\_\_\_ Material \_\_\_\_\_

[illegible]

**(8) WELL TESTS:** Minimum testing time is 1 hour

☐ Pump      ☐ Bailer      ☒ Air      ☐ Flowing  
☐ Artesian

| Yield gal/min | Drawdown | Drill stem at | Time  |
|---------------|----------|---------------|-------|
| 40 gal/min    | 0        | 80'           | 1 hr. |
|               |          |               |       |
|               |          |               |       |

Temperature of water normal 54°K Depth Artesian Flow Found

Was a water analysis done? ☐ Yes By whom \_\_\_\_\_

Did any strata contain water not suitable for intended use? ☐ Too little

☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other

Depth of strata: