

# Replacement Log

## STATE OF OREGON WATER SUPPLY WELL REPORT (as required by ORS 537.765)

LANE  
50936

RECEIVED  
DEC 1 1 1995  
WATER RESOURCES DEPARTMENT  
SALEM, OREGON

(START CARD) # 41058

Instructions for completing this report are on the last page of this form.

(1) OWNER: Well Number 1  
Name Florence Resort Community  
Address 1050 35th St.  
City Florence State OR Zip 97439

(2) TYPE OF WORK  
 New Well  Deepening  Alteration (repair/recondition)  Abandonment

(3) DRILL METHOD:  
 Rotary Air  Rotary Mud  Cable  Auger  
 Other

(4) PROPOSED USE:  
 Domestic  Community  Industrial  Irrigation  
 Thermal  Injection  Livestock  Other

(5) BORE HOLE CONSTRUCTION:  
Special Construction approval  Yes  No Depth of Completed Well 70.5 ft.  
Explosives used  Yes  No Type \_\_\_\_\_ Amount \_\_\_\_\_

HOLE			SEAL			Sacks or pounds
Diameter	From	To	Material	From	To	
16"	0'	9'	Bentonite	0'	9'	12 Sacks
12"	9'	70.5'				

How was seal placed: Method  A  B  C  D  E  
 Other \_\_\_\_\_  
Backfill placed from \_\_\_\_\_ ft. to \_\_\_\_\_ ft. Material \_\_\_\_\_  
Gravel placed from \_\_\_\_\_ ft. to \_\_\_\_\_ ft. Size of gravel \_\_\_\_\_

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	12"	+2'	26'	.250	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Liner:	10"	20.5'	25.5'	.250	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
	10"	65.5'	70.5'	.250	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>

Final location of shoe(s) \_\_\_\_\_

(7) PERFORATIONS/SCREENS:

Perforations Method \_\_\_\_\_  
 Screens Type V. Wine Material Stainless

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
25.5'	65.5'	.008		12"	tele	<input type="checkbox"/>	<input type="checkbox"/>

(8) WELL TESTS: Minimum testing time is 1 hour  
well output may fluctuate

Pump  Bailer  Air  Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
175	42'	—	12.5 hr.

Temperature of water 51° Depth Artesian Flow Found \_\_\_\_\_  
Was a water analysis done?  Yes By whom \_\_\_\_\_  
Did any strata contain water not suitable for intended use?  Too little  
 Salty  Muddy  Odor  Colored  Other \_\_\_\_\_  
Depth of strata: \_\_\_\_\_

(9) LOCATION OF WELL by legal description:  
County Lane Latitude \_\_\_\_\_ Longitude \_\_\_\_\_  
Township R 5 N or S Range 12 W E or W. WM.  
Section 15 SW 1/4 SE 1/4  
Tax Lot 800 Lot \_\_\_\_\_ Block \_\_\_\_\_ Subdivision \_\_\_\_\_  
Street Address of Well (or nearest address) 1050 35th St.  
Florence, OR

(10) STATIC WATER LEVEL:  
6.2 ft. below land surface. Date 7/30/92  
Artesian pressure \_\_\_\_\_ lb. per square inch. Date \_\_\_\_\_

(11) WATER BEARING ZONES:

Depth at which water was first found \_\_\_\_\_

From	To	Estimated Flow Rate	SWL
12	70	175	6.2

(12) WELL LOG:

Ground Elevation \_\_\_\_\_

Material	From	To	SWL
Sand	0	41	6.2
Sand w/ peat	41	47	6.2
Sand 1/2 blue	47	72	6.2
Steel plate welded on bottom			

Date started 4/26/92 Completed 9/22/92

(unbonded) Water Well Constructor Certification:  
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.  
WWC Number \_\_\_\_\_  
Signed \_\_\_\_\_ Date \_\_\_\_\_

(bonded) Water Well Constructor Certification:  
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.  
WWC Number 97  
Signed Mark Christian Date 9/29/92