

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)

LANE 64232

(WELL I.D.)# 1. 76056

(START CARD) # 171480

Instructions for completing this report are on the last page of this form.

(1) OWNER: Terry Hibbard Well Number _____

Name Terry Hibbard

Address 309 N "P" Street

City Cottage Grove State OR Zip 97424

(2) TYPE OF WORK

New Well Deepening Alteration (repair/recondition) Abandonment

(3) DRILL METHOD:

Rotary Air Rotary Mud Cable Auger

Other

(4) PROPOSED USE:

Domestic Community Industrial Irrigation

Thermal Injection Livestock Other

(5) BORE HOLE CONSTRUCTION:

Special Construction approval Yes No Depth of Completed Well 100 ft.

Explosives used Yes No Type _____ Amount _____

HOLE			SEAL			Sacks or pounds
Diameter	From	To	Material	From	To	
10	0	19	Bentonite	0	19	9 Sacks
6	19	100				

How was seal placed: Method A B C D E

Other Poured

Backfill placed from _____ ft. to _____ ft. Material _____

Gravel placed from _____ ft. to _____ ft. Size of gravel _____

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6	+2	19	250	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Liner:	4	0	100	5026	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>

Final location of shoe(s) _____

(7) PERFORATIONS/SCREENS:

Perforations Method saw

Screens Type _____ Material _____

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
40	100	1/8	60	4	sdr26	<input type="checkbox"/>	<input checked="" type="checkbox"/>

(8) WELL TESTS: Minimum testing time is 1 hour

Pump Bailor Air Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
15+	total	100	1 hr

Temperature of water 56 Depth Artesian Flow Found _____

Was a water analysis done? Yes By whom _____

Did any strata contain water not suitable for intended use? Too little

Salty Muddy Odor Colored Other _____

Depth of strata: _____

(9) LOCATION OF WELL by legal description:

County Lane Latitude _____ Longitude _____

Township 20 S Range 03 W WM

Section 29 SW 1/4 NE 1/4

Tax Lot 205 Lot _____ Block _____ Subdivision _____

Street Address of Well (or nearest address) 405 N "P" Street

Cottage Grove

(10) STATIC WATER LEVEL:

20 ft. below land surface Date 3-16-05

Artesian pressure _____ lb. per square inch. Date _____

(11) WATER BEARING ZONES:

Depth at which water was first found 50

From	To	Estimated Flow Rate	SWL
50	55	15+	20

(12) WELL LOG:

Ground Elevation _____

Material	From	To	SWL
Brown Clay	0	10	
Brown Gray Sandstone	10	60	20
Blue Gray Sandstone	60	100	

RECEIVED

MAY 24 2005

WATER RESOURCES DEPT
SALEM, OREGON

Date started 3-16-05 Completed 3-16-05

(unbonded) Water Well Constructor Certification:

I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

WWC Number _____

Signed _____ Date _____

(bonded) Water Well Constructor Certification:

I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

WWC Number 1553

Signed _____ Date 3-17-05

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)

(WELL I.D.# L 76056
(START CARD) # 171480

Instructions for completing this report are on the last page of this form.

LANE 64232

(1) OWNER: Well Number _____
Name **Terry Hibbard**
Address **309 N "P" Street**
City **Cottage Grove** State **OR** Zip **97424**

(2) TYPE OF WORK
 New Well Deepening Alteration (repair/recondition) Abandonment

(3) DRILL METHOD:
 Rotary Air Rotary Mud Cable Auger
 Other

(4) PROPOSED USE:
 Domestic Community Industrial Irrigation
 Thermal Injection Livestock Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval Yes No Depth of Completed Well **100** ft.
Explosives used Yes No Type _____ Amount _____

HOLE			SEAL			Sacks or pounds	
Diameter	From	To	Material	From	To		
10	0	19	Bentonite	0	19	9 Sacks	
6	19	100					

How was seal placed: Method A B C D E
 Other **Poured**
Backfill placed from _____ ft. to _____ ft. Material _____
Gravel placed from _____ ft. to _____ ft. Size of gravel _____

(6) CASING/LINER:

Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing: 6	+2	19	250	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Liner: 4	0	100	5022	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>

(7) PERFORATIONS/SCREENS:

Perforations Method **saw**
 Screens Type _____ Material _____

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
40	100	1/8	60	4	sdr26	<input type="checkbox"/>	<input checked="" type="checkbox"/>

(8) WELL TESTS: Minimum testing time is 1 hour

Pump Bailer Air Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
15+	total	100	1 hr.

Temperature of water **56** Depth Artesian Flow Found _____
Was a water analysis done? Yes By whom _____
Did any strata contain water not suitable for intended use? Too little
 Salty Muddy Odor Colored Other _____
Depth of strata: _____

(9) LOCATION OF WELL by legal description:
County **Lane** Latitude **N43.48.114** Longitude **W123.05.538**
Township **20** S Range **03** W WM.
Section **29** 1/4 1/4
Tax Lot **205** Lot _____ Block _____ Subdivision _____
Street Address of Well (or nearest address) **405 N "P" Street**
Cottage Grove

(10) STATIC WATER LEVEL:
20 ft. below land surface. Date **3-16-05**
Artesian pressure _____ lb. per square inch. Date _____

(11) WATER BEARING ZONES:
Depth at which water was first found **50**

From	To	Estimated Flow Rate	SWL
50	55	15+	20

(12) WELL LOG:
Ground Elevation _____

Material	From	To	SWL
Brown Clay	0	10	
Brown Gray Sandstone	10	60	20
Blue Gray Sandstone	60	100	

RECEIVED **RECEIVED**

MAR 24 2005 MAY 11 2005

WATER RESOURCES DEPT SALEM, OREGON

Date started **3-16-05** Completed **3-16-05**
(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.
WWC Number _____
Signed _____ Date _____

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
WWC Number **1553**
Signed *[Signature]* Date **3-17-05**