

STATE OF OREGON  
WATER SUPPLY WELL REPORT  
(required by ORS 537.765)

LANE 64262  
Amended 5-20-05  
QQ

WELL I.D. # L 75600

START CARD # 173038

Instructions for completing this report are on the last page of this form.

(1) LAND OWNER Well Number #3  
Name King Estates Winery  
Address 80854 Territorial Road  
City Eugene State OR Zip 97405

(2) TYPE OF WORK  New Well  
 Deepening  Alteration (repair/recondition)  Abandonment  Conversion

(3) DRILL METHOD  
 Rotary Air  Rotary Mud  Cable  Auger  Cable Mud  
 Other

(4) PROPOSED USE  
 Domestic  Community  Industrial  Irrigation  
 Thermal  Injection  Livestock  Other

(5) BORE HOLE CONSTRUCTION Special Construction:  Yes  No  
Depth of Completed Well 205 ft.  
Explosives used:  Yes  No Type Amount

BORE HOLE			SEAL			Sacks or Pounds
Diameter	From	To	Material	From	To	
12"	0	18.5	Bentonite	0	18.5	10 sacks
8"	18.5	205				

How was seal placed: Method  A  B  C  D  E  
 Other Poured & tamped

Backfill placed from \_\_\_\_\_ ft. to \_\_\_\_\_ ft. Material \_\_\_\_\_  
Gravel placed from \_\_\_\_\_ ft. to \_\_\_\_\_ ft. Size of gravel \_\_\_\_\_

Casing/Liner	Diameter	From	To	Gauge	SEAL			
					Steel	Plastic	Welded	Threaded
Casing: 8'	+1.5	18.5	.250	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Liner: 6"	+1	205	pvc	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

Drive Shoe used  Inside  Outside  None  
Final location of shoe(s) \_\_\_\_\_

(7) PERFORATIONS/SCREENS  
 Perforations Method saw  
 Screens Type plastic Material PVC

From	To	Slot Size	Number	Diameter	Tele/pipe size	Casing	Liner
205	265	5"	160	1/8"	6"	<input type="checkbox"/>	<input checked="" type="checkbox"/>
85	125	5"	160	1/8"	6"	<input type="checkbox"/>	<input checked="" type="checkbox"/>

(8) WELL TESTS: Minimum testing time is 1 hour  
 Pump  Bailer  Air  Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
100+	171	205	1 Hr

Temperature of water 56 Depth Artesian Flow Found \_\_\_\_\_  
Was a water analysis done?  Yes By whom \_\_\_\_\_  
Did any strata contain water not suitable for intended use?  Too little  
 Salty  Muddy  Odor  Colored  Other \_\_\_\_\_  
Depth of strata: \_\_\_\_\_

(9) LOCATION OF WELL (legal description)  
County Lane  
Tax Lot 300 Lot \_\_\_\_\_  
Township 20 S Range 5 W WM  
Section 1 SE 1/4 NW 1/4  
Lat \_\_\_\_\_ " or \_\_\_\_\_ (degrees or decimal)  
Long \_\_\_\_\_ " or \_\_\_\_\_ (degrees or decimal)  
Street Address of Well (or nearest address) same

(10) STATIC WATER LEVEL  
34 ft. below land surface. Date 3/30/05  
\_\_\_\_\_ ft. below land surface. Date \_\_\_\_\_  
Artesian pressure \_\_\_\_\_ lb. per square inch Date \_\_\_\_\_

(11) WATER BEARING ZONES  
Depth at which water was first found 90

From	To	Estimated Flow Rate	SWL
90	100	100+	34

(12) WELL LOG Ground Elevation \_\_\_\_\_

Material	From	To	SWL
Brown clay	0	6	
Broken up claystone	6	13	
Blue claystone	13	90	34
Gray sandstone	90	205	

Casey Jones Well Drilling Co., Inc  
37115 Immigrant Road  
Pleasant Hill, OR 97455  
541-747-2806  
Date Started 3/25/03 Completed 3/30/05  
RECEIVED  
MAY 23 2005  
WATER RESOURCES DEPT  
SALEM, OREGON

(unbonded) Water Well Constructor Certification  
I certify that the work performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

WWC Number 1836 Date 3/30/03  
Signed [Signature]

(bonded) Water Well Constructor Certification  
I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

WWC Number 1381 Date 3/30/05  
Signed [Signature]

*LANE 64262*

STATE OF OREGON  
WATER SUPPLY WELL REPORT  
(as required by ORS 537.765)

WELL I.D. # L 75600

START CARD # 173038

Instructions for completing this report are on the last page of this form.

(1) LAND OWNER Well Number #3  
Name King Estates Winery  
Address 80854 Territorial Road  
City Eugene State OR Zip 97405

(2) TYPE OF WORK  New Well  
 Deepening  Alteration (repair/recondition)  Abandonment  Conversion

(3) DRILL METHOD  
 Rotary Air  Rotary Mud  Cable  Auger  Cable Mud  
 Other \_\_\_\_\_

(4) PROPOSED USE  
 Domestic  Community  Industrial  Irrigation  
 Thermal  Injection  Livestock  Other \_\_\_\_\_

(5) BORE HOLE CONSTRUCTION Special Construction:  Yes  No  
Depth of Completed Well 205 ft.  
Explosives used:  Yes  No Type \_\_\_\_\_ Amount \_\_\_\_\_

BORE HOLE			SEAL			
Diameter	From	To	Material	From	To	Sacks or Pounds
12"	0	18.5	Bentonite	0	18.5	10 sacks
8"	18.5	205				

How was seal placed: Method  A  B  C  D  E  
 Other Poured & tamped  
Backfill placed from \_\_\_\_\_ ft. to \_\_\_\_\_ ft. Material \_\_\_\_\_  
Gravel placed from \_\_\_\_\_ ft. to \_\_\_\_\_ ft. Size of gravel \_\_\_\_\_

(6) CASING/LINER

Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing: 8'	+1.5	18.5	.250	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Liner: 6"	+1	205	pvc	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>

Drive Shoe used  Inside  Outside  None  
Final location of shoe(s) \_\_\_\_\_

(7) PERFORATIONS/SCREENS

Perforations Method saw  
 Screens Type plastic Material pvc

From	To	Slot Size	Number	Diameter	Tele/pipe size	Casing	Liner
205	265	5"	160	1/8"	6"	<input type="checkbox"/>	<input checked="" type="checkbox"/>
85	125	5"	160	1/8"	6"	<input type="checkbox"/>	<input checked="" type="checkbox"/>

(8) WELL TESTS: Minimum testing time is 1 hour  
 Pump  Bailer  Air  Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
100+	171	205	1 Hr

Temperature of water 56 Depth Artesian Flow Found \_\_\_\_\_  
Was a water analysis done?  Yes By whom \_\_\_\_\_  
Did any strata contain water not suitable for irrigation?  Too little  
 Salty  Muddy  Odor  Colored  Other \_\_\_\_\_  
Depth of strata: \_\_\_\_\_

(9) LOCATION OF WELL (legal description)  
County Lane  
Tax Lot 300 Lot \_\_\_\_\_  
Township 20 S Range 5 W WM  
Section 1 1/4 1/4

Lat \_\_\_\_\_ ° \_\_\_\_\_ ' \_\_\_\_\_ " or \_\_\_\_\_ (degrees or decimal)  
Long \_\_\_\_\_ ° \_\_\_\_\_ ' \_\_\_\_\_ " or \_\_\_\_\_ (degrees or decimal)

Street Address of Well (or nearest address) same

(10) STATIC WATER LEVEL  
34 ft. below land surface. Date 3/30/05  
\_\_\_\_\_ ft. below land surface. Date \_\_\_\_\_  
Artesian pressure \_\_\_\_\_ lb. per square inch Date \_\_\_\_\_

(11) WATER BEARING ZONES  
Depth at which water was first found 90

From	To	Estimated Flow Rate	SWL
90	100	100+	34

(12) WELL LOG Ground Elevation \_\_\_\_\_

Material	From	To	SWL
Brown clay	0	6	
Broken up claystone	6	13	
Blue claystone	13	90	34
Gray sandstone	90	205	

Casey Jones Well Drilling Co., Inc  
37115 Immigrant Road  
Pleasant Hill, OR 97455  
541-747-2806  
Date Started 3/25/03 Completed 3/30/05

(unbonded) Water Well Constructor Certification  
I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

WWC Number 1836 Date 3/30/03  
Signed [Signature]

(bonded) Water Well Constructor Certification  
I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

WWC Number 1541 Date 3/30/05  
Signed [Signature]

**RECEIVED**  
JUN 07 2005  
WATER RESOURCES DEPT  
SALEM, OREGON