

STATE OF OREGON WATER SUPPLY WELL REPORT

LANE 80572

WELL I.D. LABEL# L 157800 START CARD # 1081174 ORIGINAL LOG #

2/23/2026

(as required by ORS 537.545 & 537.765 and OAR 690-205-0210)

(1) LAND OWNER Owner Well I.D. 6771 First Name DAVE & BARBARA Last Name BRAZELTON Company Address P.O. BOX 156 City WALTERVILLE State OR Zip 97489

(2) TYPE OF WORK [X] New Well [ ] Deepening [ ] Conversion [ ] Alteration (complete 2a & 10) [ ] Abandonment (complete 5a)

(2a) PRE-ALTERATION Dia + From To Gauge Stl Plstc Wld Thrd Casing: Seal:

(3) DRILL METHOD [ ] Rotary Air [ ] Rotary Mud [ ] Cable [ ] Auger [ ] Cable Mud [X] Reverse Rotary [ ] Other

(4) PROPOSED USE [ ] Domestic [X] Irrigation [ ] Community [ ] Industrial/ Commercial [ ] Livestock [ ] Dewatering [ ] Thermal [ ] Injection [ ] Other

(5) BORE HOLE CONSTRUCTION Special Standard [X] (Attach copy) Depth of Completed Well 100.00 ft. BORE HOLE Dia From To Material From To Amt sacks/lbs

Seal placement method: [ ] A [ ] B [X] C [ ] D [ ] E [X] Other: POURED DRY Backfill placed from ft. to ft. Material Filter pack from ft. to ft. Material Size Explosives used: Type Amount Seal Placement Begin Date 2/11/2026 Begin Time 13 00

(5a) ABANDONMENT USING UNHYDRATED BENTONITE Proposed Amount Actual Amount

(6) CASING/LINER C/L Dia + From To Gauge Mat. Type Wld Thrd Shoe Location Temp casing [X] Yes Dia 12 From + 0 To 100

(7) PERFORATIONS/SCREENS Perforations Method Torch cut Screens Type Material Perf/ Casing/ Screen Dia From To Scrn/slot width length # of slots Tele/ Pipe size

(8) WELL TESTS: Minimum testing time is 1 hour Type of Test Yield (gal/min) Drawdown Drill Stem/ Pump Depth Duration (hr)

(9) LOCATION OF WELL (legal description) County LANE Twp 17.00 S N/S Range 1.00 W E/W WM Sec 26 NW 1/4 of the NW 1/4 Tax Lot 800 Tax Map Number Lot Lat Long Street address of well 39938 MCKENZIE HWY. - SPRINGFIELD, OR 97478

(10) STATIC WATER LEVEL Date SWL(psi) + SWL(ft) Existing Well / Pre-Alteration Completed Well 2/19/2026 9.2 Flowing Artesian? Dry Hole?

WATER BEARING ZONES Depth water was first found 20.00 SWL Date From To Est Flow SWL(psi) + SWL(ft)

(11) WELL LOG Ground Elevation 603.45 FT Material From To Top soil 0 2 Cobbles & clay 2 10 Cemented gravel 10 20 Dirty gravel & clay 20 29 Cemented gravel 29 31 Dirty gravel 31 40 Gravel cemented 40 45 Dark grey claystone 45 100

Construction Begin Date 2/3/2026 Begin Time 08 20 End Date 2/19/2026

(unbonded) Water Well Constructor Certification I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. License Number 1411 Date 2/23/2026 Signed KURT MARTIN (E-filed)

(bonded) Water Well Constructor Certification I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. License Number 1684 Date 2/23/2026 Signed BRET JONES (E-filed) Drilling Company: JONES DRILLING CO., INC.