STATE OF OREGON GEOTECHNICAL HOLE REPORT (as required by OAR 690-240-0035)



(1) OWNER/PROJECT Hole Number #3	
PROJECT NAME/NBR:	(9) LOCATION OF HOLE (legal description)
First Name Last Name	County LINN Twp 10.00 S N/S Range 3.00 W E/W WM
Company Jackass Mountain Holding LLC	Sec 20 SE 1/4 of the NW 1/4 Tax Lot 300
Address 660 Dogwood Rd. City Pasco State WA Zip 99301	Tax Map Number Lot Lat ° ' "or DMS or DD
	Long or DMS or DD
(2) TYPE OF WORK New Deepening Abandonment	Street address of hole Nearest address
Alteration (repair/recondition)	Conser Rd. & Woods Rd Millersburg, OR
(3) CONSTRUCTION Rotary Air Hand Auger Hollow stem auger	(10) STATIC WATER LEVEL
Rotary Mud Cable Push Probe	Date SWL(psi) + SWL(ff)
Other	Existing Well / Predeepening Completed Well 08-28-2017 12
(4) TYPE OF HOLE:	WATER READING ZONES Flowing Artesian?
0	Depth water was first found 15.00
 Uncased Temporary Uncased Permanent Slope Stablity 	SWL Date From To Est Flow SWL(psi) + SWL(ft) 08-28-2017 15 35 20 12
Other	
Other: 6" casing installed and removed	
(5) USE OF HOLE	(11) SUBSUDEACE LOC
	(11) SUBSURFACE LOG Ground Elevation
Formation exploratory	Material From To Brown clay 0 10
	Cemented sand & gravel 10 35
	Gray sandstone 35 37
(6) BORE HOLE CONSTRUCTION Special Standard Attach copy	
Depth of Completed Hole 37.00 ft. BORE HOLE SEAL sacks/	
Dia From To Material From To Amt lbs	
6 0 37	
	Date Started 08-28-2017 Completed 08-28-2017
D. I.C.	
Backfill placed from ft. to ft. Material Filter pack from ft. to ft. Material Size	(12) ABANDONMENT LOG: sacks/
	Material From To Amt Ibs Bentonite 0 37 13 S
(7) CASING/SCREEN	
Casing Screen Dia + From To Gauge Stl Plstc Wld Thrd	
8-81-14-1-18-81-1	
(8) WELL TESTS	Date Started 08-28-2017 Completed 08-28-2017
Pump Bailer Air Flowing Artesian Yield gal/min Drawdown Drill stem/Pump depth Duration(hr)	30 20 2017
20 37 1	Professional Certification (to be signed by an Oregon licensed water or
	monitoring well constructor, Oregon registered geologist or professional engineer).
Temperature 56 °F Lab analysis Yes By	I accept responsibility for the construction, deepening, alteration, or abandonment work performed during the construction dates reported above. All work performed
Supervising Geologist/Engineer	during this time is in compliance with Oregon geotechnical hole construction
Water quality concerns? Yes (describe below)	standards. This report is true to the best of my knowledge and belief.
From To Description Amount Units TDS 1,200	License/Registration Number 1888 Date 10 02 17
	First Name Kenneth Last Name Gillett
	Affiliation Jones Drilling Co., Inc.

