

STATE OF OREGON
WATER WELL REPORT
(as required by ORS 537.765)

(START CARD) # 26739

(1) OWNER:

Name Lawrence T. Epping
Address 2485 Lancaster Drive NE
City Salem State OR Zip 97305

(2) TYPE OF WORK:

☐ New Well ☐ Deepen ☐ Recondition ☒ Abandon

(3) DRILL METHOD

☒ Rotary Air ☐ Rotary Mud ☐ Cable
☐ Other

(4) PROPOSED USE:

☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION:

Special Construction approval Yes ☐ No ☒ Depth of Completed Well 0 ft.
Explosives used Yes ☐ No ☒ Type Amount

HOLE			SEAL			Amount sacks or pounds
Diameter	From	To	Material	From	To	
ABANDONMENT			SEE (12)			

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E

☐ Other

Backfill placed from ft. to ft. Material

Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Final location of shoe(s)

(7) PERFORATIONS/SCREENS:

☐ Perforations Method
☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour

☐ Pump ☐ Bailer ☐ Air ☐ Flowing
☐ Artesian

Yield gal/min	Drawdown	Drill stem at	Time
			1 hr.

Temperature of water Depth Artesian Flow Found

Was a water analysis done? ☐ Yes By whom

Did any strata contain water not suitable for intended use? ☐ Too little

☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other

Depth of strata:

(9) LOCATION OF WELL by legal description:

County Marion Latitude Longitude
Township 8 S Nor S. Range 3 W E or W, WM.
Section 15 SE 1/4 SE 1/4 Sunstone
Tax Lot Lot 44 Block Subdivision Phase 1
Street Address of Well (or nearest address)
N/A (Close to Mildred Lane) Cobalt Loop

(10) STATIC WATER LEVEL:

ft. below land surface. Date
Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:

Depth at which water was first found		From	To	Estimated Flow Rate	SWL

(12) WELL LOG:

Ground elevation approx 450'

Material	From	To	SWL
6" - 45' domestic well was filled with cement grout and casing was pulled. In the process of pulling casing it reached a tight spot after which casing broke off approximately 10' below ground. Grout appeared to be around outside of casing at time of break. Approximately 20' of casing was removed. Total length of casing unknown. 17 1/2 sacks cement used to abandon.			
RECEIVED			
JUL 01 1991			
WATER RESOURCES DEPT. SALEM, OREGON			

Date started 6/25/91 Completed 6/25/91

(unbonded) Water Well Constructor Certification:

I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.

Signed Ronald Stadel WWC Number 1222
Date 6/27/91

(bonded) Water Well Constructor Certification:

I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. all work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.

Signed Paul R. Stadel WWC Number 296
Date 6/28/91