

16 MART 19039

RECEIVED

JUN 23 1994

5s/1w/3/ca

STATE OF OREGON  
WATER WELL REPORT  
(as required by ORS 537.765)

WATER RESOURCES DEPT.  
GHEM, OREGON

(START CARD) # 64248

Instructions for completing this report are on the last page of this form.

(1) OWNER: Well Number \_\_\_\_\_  
Name Antone & Mary Schlechter  
Address 1217 Greenview Dr.  
City Woodburn State OR Zip 97071

(2) TYPE OF WORK  
 New Well  Deepening  Alteration (repair/recondition)  Abandonment

(3) DRILL METHOD:  
 Rotary Air  Rotary Mud  Cable  Auger  
 Other

(4) PROPOSED USE:  
 Domestic  Community  Industrial  Irrigation  
 Thermal  Injection  Livestock  Other

(5) BORE HOLE CONSTRUCTION:  
Special Construction approval  Yes  No Depth of Completed Well 111 ft.  
Explosives used  Yes  No Type \_\_\_\_\_ Amount \_\_\_\_\_

HOLE			SEAL			
Diameter	From	To	Material	From	To	Sacks or pounds
10"	0	30	3/8" hole-	0	30	850 lbs
6"	30	111	plug			

How was seal placed: Method  A  B  C  D  E  
 Other OAR 690-210-340

Backfill placed from \_\_\_\_\_ ft. to \_\_\_\_\_ ft. Material \_\_\_\_\_  
Gravel placed from \_\_\_\_\_ ft. to \_\_\_\_\_ ft. Size of gravel \_\_\_\_\_

(6) CASING/LINER:

Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing: 6"	+2'	97' 9 1/4"	.250x	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Liner:				<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

Final location of shoe(s) 97' 9 1/4"

(7) PERFORATIONS/SCREENS:

Perforations Method \_\_\_\_\_  
 Screens Type \_\_\_\_\_ Material stainless

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
93	94			Neoprene packer	5"	<input type="checkbox"/>	<input type="checkbox"/>
94	98			5" pipe		<input type="checkbox"/>	<input checked="" type="checkbox"/>
98	102	.030		5" screen		<input type="checkbox"/>	<input type="checkbox"/>
102	108	.040		5" screen		<input type="checkbox"/>	<input type="checkbox"/>
108	111			5" pipe		<input type="checkbox"/>	<input checked="" type="checkbox"/>

111 Bottom plate & lift bail

(8) WELL TESTS: Minimum testing time is 1 hour

Yield gal/min	Drawdown	Drill stem at	Time
150			1 hr.
150		96'	5 hrs

Temperature of water 54 Depth Artesian Flow Found \_\_\_\_\_  
Was a water analysis done?  Yes By whom \_\_\_\_\_  
Did any strata contain water not suitable for intended use?  Too little  
 Salty  Muddy  Odor  Colored  Other \_\_\_\_\_  
Depth of strata: \_\_\_\_\_

(9) LOCATION OF WELL by legal description:  
County Marion Latitude \_\_\_\_\_ Longitude \_\_\_\_\_  
Township 5S N or S Range 1W E or W. WM. \_\_\_\_\_  
Section 31 NE 1/4 SW 1/4  
Tax Lot 43715000 Block \_\_\_\_\_ Subdivision \_\_\_\_\_  
Street Address of Well (or nearest address) Not yet assigned  
9900 blk of Mt. Angel-Gervais Rd NE

(10) STATIC WATER LEVEL:  
32 ft. below land surface. Date 6/2/94  
Artesian pressure \_\_\_\_\_ lb. per square inch. Date \_\_\_\_\_

(11) WATER BEARING ZONES:  
Depth at which water was first found 88'

From	To	Estimated Flow Rate	SWL
88	108	200 gpm	32'

(12) WELL LOG:  
Ground Elevation \_\_\_\_\_

Material	From	To	SWL
Top soil	0	1	
Clay brown	1	35	
Clay sandy brown	35	38	
Clay brown	38	46	
Clay, gravel brown	46	58	
Clay, gravel gray	58	64	
Gravel, clay gray, sand	64	68	
Clay sticky gray, gravel	68	78	
Clay brown	78	84	
Clay gray	84	86	
Cemented gravel	86	96	32'
Gravel & sand	96	108	32'
Clay gray	108	111	

Date started 5/23/94 Completed 6/2/94

(unbonded) Water Well Constructor Certification:  
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

Signed Kernit Martin WWC Number 1391 Date 6-7-94

(bonded) Water Well Constructor Certification:  
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

Signed Juan Grossen WWC Number 783 Date 6/7/94