

RECEIVED

MANI 20050

088/010/30CC

STATE OF OREGON WATER SUPPLY WELL REPORT OCT 10 1995

RECEIVED OVER THE COUNTER (START CARD) # 69334

Instructions for completing this report are on the first page of this form.

(1) OWNER: City of Aumsville, 59 1/2 Main St., Aumsville, Ore. 97325

(2) TYPE OF WORK: Alteration (repair/recondition)

(3) DRILL METHOD: Cable

(4) PROPOSED USE: Other Gravel Feed

(5) BORE HOLE CONSTRUCTION: Depth of Completed Well 195 ft.

Table with columns: Diameter, From, To, Material, From, To, Sacks or pounds. Includes entries for Cement and 75% bentonite.

How was seal placed: Method C

Backfill placed from 150 ft. to 195 ft. Material P-Gravel

(6) CASING/LINER: Table with columns: Diameter, From, To, Gauge, Steel, Plastic, Welded, Threaded.

(7) PERFORATIONS/SCREENS: None

Table for perforations/screens with columns: From, To, Slot size, Number, Diameter, Tele/pipe size, Casing, Liner.

(8) WELL TESTS: Table with columns: Yield gal/min, Drawdown, Drill stem at, Time. Entry: None.

Temperature of water 55, Depth Artesian Flow Found, Was a water analysis done?

(9) LOCATION OF WELL by legal description: Marion County, Township 8S, Range 1W, Section 30, SW 1/4 SW 1/4, Tax Lot 1100, Street Address 9613 Mill Creek Rd. SE, Aumsville, Ore.

(10) STATIC WATER LEVEL: 30 ft. below land surface, Date 8-30-95

(11) WATER BEARING ZONES: Depth at which water was first found 9 ft.

Table with columns: From, To, Estimated Flow Rate, SWL. Entry: N/A.

(12) WELL LOG: Ground Elevation

Table for well log with columns: Material, From, To, SWL. Lists various soil layers like Brown Clay, Gravel loose with clay, etc.

Date started 8-2-95, Completed 9-7-95

(unbonded) Water Well Constructor Certification: I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards.

(bonded) Water Well Constructor Certification: I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above.