

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)

MARI 50504
50504

RECEIVED

MAY 16 1996

(START CARD) # 83978

Instructions for completing this report are on the last page of this form.

(1) OWNER:

Name Rick Hudnall / Ann Davis Well Number _____
Address 1735 Pine St.
City Silverton State OR. Zip _____

(2) TYPE OF WORK

☐ New Well ☐ Deepening ☐ Alteration (repair/recondition) ☒ Abandonment

(3) DRILL METHOD:

☐ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger

☒ Other No Rig used

(4) PROPOSED USE:

☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Livestock ☐ Other

(5) BORE HOLE CONSTRUCTION:

Special Construction approval ☒ Yes ☐ No Depth of Completed Well 38 ft.

Explosives used ☐ Yes ☒ No Type _____ Amount _____

HOLE

SEAL

Diameter From To Material From To Sacks or pounds

How was seal placed: Method ☐ A ☐ B ☒ C ☐ D ☐ E

☒ Other Bentonite placed dry

Backfill placed from _____ ft. to _____ ft. Material _____

Gravel placed from _____ ft. to _____ ft. Size of gravel _____

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐

Final location of shoe(s) _____

(7) PERFORATIONS/SCREENS:

☐ Perforations

Method _____

☐ Screens

Type _____

Material _____

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour

☐ Pump

☐ Bailer

☐ Air

☐ Flowing
☐ Artesian

Yield gal/min

Drawdown

Drill stem at

Time

						1 hr.

Temperature of water _____ Depth Artesian Flow Found _____

Was a water analysis done? ☐ Yes By whom _____

Did any strata contain water not suitable for intended use? ☐ Too little

☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other _____

Depth of strata: _____

(9) LOCATION OF WELL by legal description:

County Marion Latitude _____ Longitude _____
Township 6-S N or S Range 1-W E or W. WM.
Section 33 NW 1/4 NE 1/4
Tax Lot 2300 Lot _____ Block _____ Subdivision _____
Street Address of Well (or nearest address) Same as #1

(10) STATIC WATER LEVEL:

8.5 ft. below land surface. Date 4-15-96
Artesian pressure _____ lb. per square inch. Date _____

(11) WATER BEARING ZONES:

Depth at which water was first found _____

From	To	Estimated Flow Rate	SWL
	N/A		

(12) WELL LOG:

Ground Elevation _____

Material	From	To	SWL
7 Sacks cement was pumped from 38 ft up to 27 ft.			
3 Sacks 3/8 hole plug bentonite Placed from 27 ft to 19 ft.			
9 Sacks Casing seal bentonite Placed from 19 ft up to 3 1/2 ft.			
Cement placed from 3 1/2 to 2 1/2 ft. Soil from 2 1/2 to Ground level This Abandonment procedure was Approved by Rob Carter.			

Date started 4-15-96 Completed 4-15-96

(unbonded) Water Well Constructor Certification:

I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

WWC Number _____

Signed _____

Date _____

(bonded) Water Well Constructor Certification:

I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

WWC Number 1273

Signed Floyd J. Sypp

Date 4-15-96