

STATE OF OREGON
WATER SUPPLY WELL REPORT
 (as required by ORS 537.765)

WELL I.D. # L 44849
 START CARD # 136249

Instructions for completing this report are on the last page of this form.

(1) **LAND OWNER** Well Number _____
 Name City of Silverton
 Address 306 S. Water ST.
 City Silverton State Ore. Zip 97381

(2) **TYPE OF WORK**
☐ New Well ☐ Deepening ☒ Alteration (repair/recondition) ☐ Abandonment

(3) **DRILL METHOD:**
☐ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger
☒ Other Pump Hoist.

(4) **PROPOSED USE:**
☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Livestock ☐ Other _____

(5) **BORE HOLE CONSTRUCTION:**
 Special Construction approval ☐ Yes ☒ No Depth of Completed Well 183 ft.
 Explosives used ☐ Yes ☒ No Type _____ Amount _____

HOLE		SEAL		Sacks or pounds
Diameter	From To	Material	From To	
orig. log sent herewith.		Currently Bentonite	0	6' sks. 7

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☐ Other _____

Backfill placed from _____ ft. to _____ ft. Material _____
 Gravel placed from _____ ft. to _____ ft. Size of gravel _____

(6) **CASING/LINER:**

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
orig. casing:	6"	120'	39'	.250	☒	☐	☒	☐
	6"	5 1/2'	18'	+.250	☒	☐	☒	☐
orig. liner:	4 1/2" now 5 1/2"	184'	160'	184-160 lbs.	☒	☐	☒	☐

Drive Shoe used ☐ Inside ☐ Outside ☒ None
 Final location of shoe(s) _____

(7) **PERFORATIONS/SCREENS:**

orig. ☒ Perforations Method Skill saw
☐ Screens Type _____ Material _____

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
orig. 174'	184'	1/8x7	22	4 1/2"		☐	☒

(8) **WELL TESTS:** Minimum testing time is 1 hour

Yield gal/min	Drawdown	Drill stem at	Time
approx. 8 gpm	approx. 2 ft.		1 1/2 x hr.

Temperature of water orig. 58° Depth Artesian Flow Found _____
 Was a water analysis done? ☐ Yes By whom _____
 Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other _____
 Depth of strata: _____

(9) **LOCATION OF WELL by legal description:**
 County Marion Latitude _____ Longitude _____
 Township 7 S. N or S Range 1 W. E or W. WM.
 Section 3 N.E. 1/4 N.W. 1/4
 Tax Lot 200 Lot _____ Block _____ Subdivision _____
 Street Address of Well (or nearest address) 379 West Main St.
Silverton, Ore 97381

(10) **STATIC WATER LEVEL:**
 approx. 166 below land surface. approx. Date 11/15/01
 Artesian pressure _____ lb. per square inch Date _____

(11) **WATER BEARING ZONES:**
 Depth at which water was first found orig.

From	To	Estimated Flow Rate	SWL
Orig. logs sent herewith.			

(12) **WELL LOG:** Ground Elevation approx. 280'

Material	From	To	SWL
The excavators bent the casing & it had to be dug up & welded another piece of casing welded on & brought it up to approx. 18" above the surface.			

RECEIVED
NOV 28 2001
WATER RESOURCES DEPT.
SALEM, OREGON

Date started 11/6/01 Completed 11/26/01
(unbonded) Water Well Constructor Certification:
 I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.
 Signed Paul R. Stadel WWC Number 296 Date 11-27-01

(bonded) Water Well Constructor Certification:
 I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
 Signed Paul R. Stadel WWC Number 296 Date 11-27-01