

MARI 56275  
MARI  
56275

STATE OF OREGON  
WATER SUPPLY WELL REPORT  
(as required by ORS 537.765)

WELL I.D. # L 30628  
START CARD # 101548

Instructions for completing this report are on the last page of this form.

(1) OWNER: Well Number \_\_\_\_\_  
Name Andrew Eder  
Address 12730 Miller Rd. NE  
City Cervais State OR Zip 97026

(2) TYPE OF WORK  
 New Well  Deepening  Alteration (repair/recondition)  Abandonment

(3) DRILL METHOD:  
 Rotary Air  Rotary Mud  Cable  Auger  
 Other

(4) PROPOSED USE:  
 Domestic  Community  Industrial  Irrigation  
 Thermal  Injection  Livestock  Other

(5) BORE HOLE CONSTRUCTION:  
Special Construction approval  Yes  No Depth of Completed Well 100 ft.  
Explosives used  Yes  No Type \_\_\_\_\_ Amount \_\_\_\_\_

HOLE			SEAL			
Diameter	From	To	Material	From	To	Sacks or pounds
20"	0	20	cement	0	20	29 sacks
16"	20	134				

How was seal placed: Method  A  B  C  D  E  
 Other  
Backfill placed from \_\_\_\_\_ ft. to \_\_\_\_\_ ft. Material \_\_\_\_\_  
Gravel placed from 20 ft. to 134 ft. Size of gravel 3/8 pea

(6) CASING/LINER:

Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing: 16"	+1 4'	79'	375	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
				<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
2 1/2" Gravel feed pipe	0	24'		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Liner:				<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

Final location of shoe(s) 79'

(7) PERFORATIONS/SCREENS:

Perforations Method \_\_\_\_\_  
 Screens Type \_\_\_\_\_ Material stainless

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
+2 6'	80 3'			12"	pipe	<input checked="" type="checkbox"/>	<input type="checkbox"/>
80	100	225		12"	p.s.	<input type="checkbox"/>	<input type="checkbox"/>
100		Bottom plate				<input type="checkbox"/>	<input type="checkbox"/>

(8) WELL TESTS: Minimum testing time is 1 hour

Pump	Bailer	Air	Flowing Artesian
Yield gal/min	Drawdown	Drill stem at	Time
			1 hr.
500		100	3 hrs

Temperature of water 53 Depth Artesian Flow Found \_\_\_\_\_  
Was a water analysis done?  Yes By whom \_\_\_\_\_  
Did any strata contain water not suitable for intended use?  Too little  
 Salty  Muddy  Odor  Colored  Other \_\_\_\_\_  
Depth of strata: \_\_\_\_\_

(9) LOCATION OF WELL by legal description:  
County Marion Latitude \_\_\_\_\_ Longitude \_\_\_\_\_  
Township 6S N or S Range 1W E or W. WM.  
Section 6 SW 1/4 NE 1/4  
Tax Lot 00500 Lot \_\_\_\_\_ Block \_\_\_\_\_ Subdivision \_\_\_\_\_  
Street Address of Well (or nearest address) 3/4 mi from west end of Way Park Rd.

(10) STATIC WATER LEVEL:  
36 ft. below land surface. Date 11/27/01  
Artesian pressure \_\_\_\_\_ lb. per square inch. Date \_\_\_\_\_

(11) WATER BEARING ZONES:  
Depth at which water was first found 56

From	To	Estimated Flow Rate	SWL
80	134	700 gpm	36

(12) WELL LOG:  
Ground Elevation \_\_\_\_\_

Material	From	To	SWL
Topsoil	0	1	
Clay brown	1	48	
Clay gray silty	48	56	
Sand fine silty	56	62	36
Clay gray sandy	62	66	
Clay sandy	66	79	
Sand & gravel	79	94 1/2	36
Sand brown & silty clay	94 1/2	97	
Clay gray & sand	97	110	
Gravel & sand black	110	119	36
Sand black	119	124	36
Clay & sand gray	124	128	36
Sand black			

RECEIVED

OCT 19 2004

DEC 27 2001

WATER RESOURCES DEPT.  
SALEM, OREGON

Date started 10/3/01 Completed 11/28/01

(unbonded) Water Well Constructor Certification:  
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

Signed [Signature] WWC Number 1704  
Date 12/20/01

(bonded) Water Well Constructor Certification:  
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

Signed [Signature] WWC Number 783  
Date 12/12/01