

**STATE OF OREGON  
WATER SUPPLY WELL REPORT**

(as required by ORS 537.765)

WELL I.D. # L 55505  
START CARD # 146744

Instructions for completing this report are on the last page of this form.

**(1) LAND OWNER** Well Number \_\_\_\_\_  
Name VAN KLAVEREN FAMILY TRUST  
Address 213 N. ROSEMORE AVE.  
City MODESTO State CALIF. Zip 95358

**(2) TYPE OF WORK**  
 New Well  Deepening  Alteration (repair/recondition)  Abandonment

**(3) DRILL METHOD:**  
 Rotary Air  Rotary Mud  Cable  Auger  
 Other \_\_\_\_\_

**(4) PROPOSED USE:**  
 Domestic  Community  Industrial  Irrigation  
 Thermal  Injection  Livestock  Other \_\_\_\_\_

**(5) BORE HOLE CONSTRUCTION:**  
Special Construction approval  Yes  No Depth of Completed Well 119 ft.  
Explosives used  Yes  No Type \_\_\_\_\_ Amount \_\_\_\_\_

HOLE				SEAL			
Diameter	From	To	Material	From	To	Sacks or pounds	
12"	0'	22'	Bentonite	0'	21'	14 sacks	
8"	22'	119'					

How was seal placed: Method  A  B  C  D  E  
 Other Bentonite dry pack  
Backfill placed from \_\_\_\_\_ ft. to \_\_\_\_\_ ft. Material \_\_\_\_\_  
Gravel placed from \_\_\_\_\_ ft. to \_\_\_\_\_ ft. Size of gravel \_\_\_\_\_

**(6) CASING/LINER:**

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	8"	±2'	119'	250"	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Liner:					<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

Drive Shoe used  Inside  Outside  None  
Final location of shoe(s) 119'

**(7) PERFORATIONS/SCREENS:**  
 Perforations Method Mills Knife  
 Screens Type \_\_\_\_\_ Material \_\_\_\_\_

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
113	118	1/2" x 2"	30			<input checked="" type="checkbox"/>	<input type="checkbox"/>

**(8) WELL TESTS: Minimum testing time is 1 hour**

Yield gal/min	Drawdown	Drill stem at	Flowing Time
250+		118	1 hr.

Pump  Bailer  Air  Artesian

Temperature of water 53° Depth Artesian Flow Found \_\_\_\_\_  
Was a water analysis done?  Yes By whom \_\_\_\_\_  
Did any strata contain water not suitable for intended use?  Too little  
 Salty  Muddy  Odor  Colored  Other \_\_\_\_\_  
Depth of strata: \_\_\_\_\_

**(9) LOCATION OF WELL by legal description:**  
County MARION Latitude \_\_\_\_\_ Longitude \_\_\_\_\_  
Township 6S N or S Range 2W E or W. WM.  
Section 18 SE 1/4 NW 1/4  
Tax Lot 00800 Lot \_\_\_\_\_ Block \_\_\_\_\_ Subdivision \_\_\_\_\_  
Street Address of Well (or nearest address) 3775 Brooklake Rd. Brooks, Ore. 97306

**(10) STATIC WATER LEVEL:**  
38 ft. below land surface. Date 10/30/03  
Artesian pressure \_\_\_\_\_ lb. per square inch Date \_\_\_\_\_

**(11) WATER BEARING ZONES:**  
Depth at which water was first found 88'

From	To	Estimated Flow Rate	SWL
88'	120'	250+	38'

**(12) WELL LOG:** Ground Elevation \_\_\_\_\_

Material	From	To	SWL
Topsoil	0'	4'	
Clay - Brown	4'	28'	
Clay - light-Brown - sticky	28'	32'	
Clay - Gray	32'	40'	
Clay - Gray, sticky	40'	56'	
Clay - Gray, sandy	56'	73'	
Gravel - sandy, black	73'	88'	
Gravel - Brown + black	88'	94'	38'
Gravel, sand - Brown	94'	119'	

**RECEIVED**

MAR 01 2004

WATER RESOURCES DEPT  
SALEM, OREGON

Date started 10/29/03 Completed 10/30/03

**(unbonded) Water Well Constructor Certification:**  
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.  
Signed Tom Reier WWC Number 1733 Date 10/30/03

**(bonded) Water Well Constructor Certification:**  
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.  
Signed Michael Walden WWC Number 053 Date 02-27-04