

MULT 57902

(1) OWNER: Well No. L27711 Name STREBIN FARMS Address 28245 SE DIVISION City TROUTDALE St OR Zip 97060

(9) LOCATION OF WELL by legal description: County MULT Lat. ° ' " Long. ° ' " Township 1 S Range 4 E WM. Section 7 NW 1/4 NW 1/4 Tax Lot 7 Lot Block Subdivision Street Address of Well (or nearest Address) 287TH & STREBIN ROAD TROUTDALE, OR 97060

(2) TYPE OF WORK: NEW WELL

(3) DRILL METHOD: ROTARY AIR

(4) PROPOSED USE: IRRIGATION

(10) STATIC WATER LEVEL: 324 ft. below land surface. Date 03/13/99 Artesian pressure _____ lb per square in. Date _____

(5) BORE HOLE CONSTRUCTION: Special Construction Approval NO Depth of Compl. Well 540 ft Explosives used NO Type Amount HOLE SEAL Diam. From To Material From To Amount 14 0 70 CEMENT 0 70 47 SACKS 12 70 285 CEMENT 265 285 35 SACKS 10 285 485 CEMENT 465 485 20 SACKS 8 485 540 Seal placement method C Backfill: from _____ ft to _____ ft Material Gravel: from _____ ft to _____ ft Size _____

(11) WATER BEARING ZONES: Depth at which water was first found 40 From To Est Flow Rate SWL 40 50 5-10 GPM 12 400 420 30-40 GPM 304 510 530 250+ GPM 324

(6) CASING/LINER: Diam. From To Gauge Material Connection Casing 10 +1 285 .250 STEEL WELDED 8 0 485 .250 STEEL WELDED Liner Final Location of shoe(s) 485' 7 1/2" TUBEX

(12) WELL LOG: Material Ground elevation From To SWL TOP SOIL 0 2 BLUE BROWN CLAY 2 10 SANDY SILT & BLUE CLAY 10 53 12 BLUE CLAY WITH SEAMS OF GRAVEL 53 200 LIGHTLY CEMENTED FINE GRAVEL WITH SEAMS OF BLUE CLAY 200 510 304 MEDIUM BLACK SAND AND SMALL GRAVEL 510 530 324 BLUE CLAY 530 540 Date started 02/12/99 Completed 03/13/99

(7) PERFORATIONS/SCREENS: [] Perf. Method [] Screens Type Material From To Slot Size Number Diam. Tele/pipe Size Casing/liner

(unbonded) Water Well Constructor Certification: I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to my best knowledge and belief.

(8) WELL TESTS: Minimum testing time is 1 hour Test type AIR Yield GPM Draw-down Drill stem at Time 250 480 1 hr. 250 480 4 hr Temperature of water 52F Depth Artesian Flow Found Was water analysis done? NO By whom Reason for water not suitable for use Depth of strata

Signed _____ WWC Number _____ Date _____

(bonded) Water Well Constructor Certification: I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief. Signed _____ WWC Number 616 Date 04/13/99

RECEIVED

APR 14 1999

WATER RESOURCES DEPT. SALEM, OREGON