

POLK 53004

(START CARD) # 201442

(1) OWNER: Well Number
Name 50 Independence
Address 240 Monmouth St.
City Independence State Or Zip 97351

(2) TYPE OF WORK: ☒ New Well ☐ Deepen ☐ Recondition ☒ Abandon

(3) DRILL METHOD:
☐ Rotary Air ☐ Rotary Mud ☒ Cable
☐ Other _____

(4) PROPOSED USE:
☐ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☒ Other Test hole

(5) BORE HOLE CONSTRUCTION:
Special Construction approval ☐ Yes ☒ No Depth of Completed Well _____ ft.
Explosives used ☐ Yes ☒ No Type _____ Amount _____

HOLE			SEAL			Amount
Diameter	From	To	Material	From	To	sacks or pounds
12"	0	25'				
8"	25'	37'				

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☐ Other _____

Backfill placed from _____ ft. to _____ ft. Material _____
Gravel placed from _____ ft. to _____ ft. Size of gravel _____

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Final location of shoe(s)

(7) PERFORATIONS/SCREENS:

☐ Perforations
☐ Screens

Method
 Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
				A		☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour

☐ Pump ☐ Bailer ☐ Air ☐ ~~Flowing~~
Artesian

Yield gal/min	Drawdown	Drill stem at	Time
---------------	----------	---------------	------

1 hr.

RECEIVED

Temperature of Water _____ Depth Artesian Flow Found _____

Was a water analysis done? ☐ Yes By whom.

Did any strata contain water not suitable for intended use? ☐ Too little

☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other _____

Depth of strata:

☐ Other _____
WATER RESOURCES DEPT

ORIGINAL & FIRST COPY - WATER RESOURCES DEPARTMENT

(9) LOCATION OF WELL by legal description:

County POLK Latitude _____ Longitude _____
Township BS N or S. Range 4W E or W. WM. _____
Section 21 SW $\frac{1}{4}$ SE $\frac{1}{4}$ _____
Tax Lot 100 Lot _____ Block _____ Subdivision _____

Street Address of Well (or nearest address) 17 Field East
301 S. Main St., Independ. OR

(10) STATIC WATER LEVEL:

16 ft. below land surface. Date 4-14-09

Artesian pressure _____ lb. per square inch. Date _____

(11) WATER BEARING ZONES:

Depth at which water was first found 16'

From	To	Estimated Flow Rate	SWL
16'	37'	50 GPM	16'

(12) WELL LOG:

Ground elevation

Material	From	To	SWL
Brown clay	0'	10'	
clay, Brown w/sand	10'	16'	
Gravel, small-medium w/black sand	16'	26'	16'
Aloud with some gravel	26'	31'	
Clay, gray w/gravel	31'	32'	16'
Well abandoned for low yield; 8" pipe pulled out as bentonite chips added from 32' to 25' 12" pulled from 25' to surface as bentonite added;			
Total sacks bentonite - 47 to fill 12" + 8" from 32' to surface			

Date started 04-10-09 Completed 04-15-09

(unbonded) Water Well Constructor Certification:

I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Material used and information reported above are true to my best knowledge and belief.

Signed _____ WWC Number _____
Date _____

(bonded) Water Well Constructor Certification:

I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.

Signed Michael Waldman WWC Number 631
Date 06-09-09

SECOND COPY - CONSTRUCTOR THIRD COPY - CUSTOMER 9809C 10/98