RECEIVED

STATE OF OREGON AUG 15 1996 WELL I.D. # L01426
WATER SUPPLY WELL REPORT
(as required by ORS 537.765) WATER RESOURCES DEPT.
Instructions for completing this reports of the last page of this form.

1) OWNER.

(START CARD) # 86755

(1) OWNER: Well Number (9) LOCATION OF WELL by legal description:			
	(9) LOCATION OF WELL by legal description: County TILLAMOOK Latitude Longitude		
Address 9455 KILCHIS RIVER RD Township 1N N or S Range 9W	E or W	/. WM.	
City TILLAMOOK State OR Zip 97141 Section 32 SE 1/4 SW	1/4		
(2) TYPE OF WORK Tax Lot 600/11QQ Block S	 Subdivision		
New Well Deepening Alteration (repair/recondition) Abandonment Street Address of Well (or nearest address) 9455 KII	CHIS RI	VER RI	
(3) DRILL METHOD: BAY CITY	C, OR		
Rotary Air Rotary Mud Cable Auger (10) STATIC WATER LEVEL:			
(4) PROPOSED USE: Artesian pressure	Artesian pressure lb. per square inch. Date		
Domestic Community Industrial Irrigation (11) WATER BEARING ZONES:			
Thermal Injection Livestock Other (5) BORE HOLE CONSTRUCTION: Depth at which water was first found 85			
Special Construction approval Yes No Depth of Completed Well 89 ft.			
• •	ed Flow Rate	SWL	
HOLE SEAL 85 89 60 C		18	
Diameter From To Material From To Sacks or pounds			
10" 0 20 Bentonite 0 20 11 SKS.			
6" 20 89			
(12) WELL LOG:			
How was seal placed: Method A B C D E Ground Elevation			
A Other Poured into annular Backfill placed fromft. toft. Material Material	T- T-	CVVI	
Gravel placed from ft. to ft. Size of gravel Topsoil 0	To 2	SWL	
(6) CASING/LINER: Gray gravel 2	29		
Diameter From To Gauge Steel Plastic Welded Threaded Gray claystone 29	34		
Casing: 6" +1 88 250 X Brown gravel & sand 34	83		
Gray-brown basalt, broken 83	85		
Hard gray basalt 85	89	18	
Liner:			
Final location of shoe(s) 89			
Final location of shoe(s) 89° (7) PERFORATIONS/SCREENS:	1		
Perforations Method			
Screens Type Material			
Slot Tele/pipe From To size Number Diameter size Casing Liner	<u> </u>		
From 10 size runner size casing limit			
	4		
			
(8) WELLTESTS: Minimum testing time is 1 hour Date started 08/07/96 Completed 08	3/09/96		
(b) We have Well Constructor Contributions			
Flowing Constructor Certification: Pump			
Violation Drawdown Drill store of Time of this well is in compliance with Oregon water supply well construction standards.			
60 88 1 hr. Materials used and information reported above are true to the and belief.	•	Ū	
	WWC Number 1492		
Signed Mel Buckly Date 08/12/96			
Temperature of water 54°F Depth Artesian Flow Found (bonded) Water Well Constructor Confication:			
Was a water analysis done? X Yes By whom AMJ I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work			
performed during this time is in compliance with Oregon water supply well			
Salty Muddy Odor Colored Other construction standards. This report is true to the best of my kn			
Depth of strata: WWC Number 573 Dat 08/12/96			