

RECEIVED 1974

UMAT 1974

4N/28E-9

STATE OF OREGON WATER WELL REPORT (as required by ORS 537.765)

OCT 22 1986

(1) OWNER: Name Church of the Nazarenes, Owner's WATER RESOURCES DEPT., Address 700 W. Orchard Ave., City Hermiston, State OR, Zip 97838

LOCATION OF WELL by legal description: County Umatilla, Township 4N, Range 28E, Section 9, Tax Lot 9402, Street Address of Well 700 W. Orchard Ave., Hermiston, OR 97838

(2) TYPE OF WORK: [X] New Well, [ ] Deepen, [ ] Recondition, [ ] Abandon. (3) DRILL METHOD: [X] Rotary Air, [ ] Rotary Mud, [ ] Cable, [ ] Other

(10) STATIC WATER LEVEL: 50 ft. below land surface, Date 9-18-86, Artesian pressure lb. per square inch.

(4) PROPOSED USE: [X] Domestic, [ ] Community, [ ] Industrial, [ ] Irrigation, [ ] Thermal, [ ] Injection, [ ] Other

(11) WELL LOG: Ground elevation

(5) BORE HOLE CONSTRUCTION: Depth of Completed Well 225 ft., Special Standards date of approval

Table with columns: HOLE diameter, SEAL Material, Amount sacks or pounds. Row 1: 10" 0 25 Cement 0 25 12 sacks. Row 2: 6" 25 225

Well Log Table with columns: Material, From, To, WB?, SWL. Entries include Sandy soil, Cemented cobbles, Yellow clay, Green clay, Gray basalt, Porous gray basalt with soapstone, Black basalt with soapstone.

How was seal placed? Method [ ] A [ ] B [X] C [ ] D [ ] E. Backfill placed from ft. to ft. Material. Gravel placed from ft. to ft. Size of gravel

Amended - well location - 1520 W Orchards Ave. Hermiston, OR 97838. Amended with permission of Nancy Walker per phone conversation 8/21/2014. June Miller OWRD - NCR - Sub to Salem 8/11/14

(6) CASING/LINER: Casing 6" 71 75 .250, Liner, location of shoe(s) 75 ft.

Date started 9-18-86 Completed 9-18-86

(7) PERFORATIONS/SCREENS: Table with columns: From, To, Slot size, Number, Diameter, Tele/pipe size, Casing, Liner.

(unbonded) Water Well Constructor Certification: I constructed this well in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.

(8) WELL TESTS: Minimum testing time is 1 hour. Yield gal/min 40, Pumping level, Drill stem at 225, Time 1 hr.

Signed \_\_\_\_\_ Date \_\_\_\_\_

(bonded) Water Well Constructor Certification: I accept responsibility for construction of this well and its compliance with all Oregon water well standards. This report is true to the best of my knowledge and belief. Signed Patrick C. Wallace Date 9-30-86 Company Wallace Drilling Co. Job No.

Temperature of water, Depth Artesian Flow Found, Was a water analysis done? [ ] Yes By whom, Did any strata contain water not suitable for intended use? [ ] Too little, [ ] Salty [ ] Muddy [ ] Odor [ ] Colored [ ] Other, Depth of strata:

