

**STATE OF OREGON  
WATER SUPPLY WELL REPORT**

(as required by ORS 537.765)

WELL ID. # L 44472  
START CARD # 129868

Instructions for completing this report are on the last page of this form.

**(1) LAND OWNER** Well Number \_\_\_\_\_  
Name Monte Burmeister  
Address Rt. 1, Box 1099  
City Hermiston State OR Zip 97838

**(2) TYPE OF WORK**  
 New Well  Deepening  Alteration (repair/recondition)  Abandonment

**(3) DRILL METHOD:**  
 Rotary Air  Rotary Mud  Cable  Auger  
 Other \_\_\_\_\_

**(4) PROPOSED USE:**  
 Domestic  Community  Industrial  Irrigation  
 Thermal  Injection  Livestock  Other \_\_\_\_\_

**(5) BORE HOLE CONSTRUCTION:**  
Special Construction approval  Yes  No Depth of Completed Well 120 ft.  
Explosives used  Yes  No Type \_\_\_\_\_ Amount \_\_\_\_\_

HOLE			SEAL			Sacks or pounds
Diameter	From	To	Material	From	To	
10"	0	20	Bentonite	0	20	17 sacks
6"	20	120				

How was seal placed: Method  A  B  C  D  E  
 Other Poured 3/8" bentonite  
Backfill placed from \_\_\_\_\_ ft. to \_\_\_\_\_ ft. Material \_\_\_\_\_  
Gravel placed from \_\_\_\_\_ ft. to \_\_\_\_\_ ft. Size of gravel \_\_\_\_\_

**(6) CASING/LINER:**

Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing: 6"	+1	120	250	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Liner:				<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

Drive Shoe used  Inside  Outside  None  
Final location of shoe(s) 120

**(7) PERFORATIONS/SCREENS:**  
 Perforations Method \_\_\_\_\_  
 Screens Type \_\_\_\_\_ Material \_\_\_\_\_

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
						<input type="checkbox"/>	<input type="checkbox"/>
						<input type="checkbox"/>	<input type="checkbox"/>
						<input type="checkbox"/>	<input type="checkbox"/>

**(8) WELL TESTS: Minimum testing time is 1 hour**

Yield gal/min	Drawdown	Drill stem at	Flowing Time
35		120	1 hr.

Pump  Bailer  Air  Flowing Artesian

Temperature of water 62° Depth Artesian Flow Found \_\_\_\_\_  
Was a water analysis done?  Yes By whom \_\_\_\_\_  
Did any strata contain water not suitable for intended use?  Too little  
 Salty  Muddy  Odor  Colored  Other \_\_\_\_\_  
Depth of strata: \_\_\_\_\_

**(9) LOCATION OF WELL by legal description:**  
County Umatilla Latitude \_\_\_\_\_ Longitude \_\_\_\_\_  
Township 5N N or S Range 28E E or W. WM.  
Section 35 NE 1/4 NE 1/4  
Tax Lot 1400 Lot \_\_\_\_\_ Block \_\_\_\_\_ Subdivision \_\_\_\_\_  
Street Address of Well (or nearest address) Gleason Rd. Hermiston, OR 97838

**(10) STATIC WATER LEVEL:**  
9.3 ft. below land surface. Date 5-3-01  
Artesian pressure \_\_\_\_\_ lb. per square inch Date \_\_\_\_\_

**(11) WATER BEARING ZONES:**  
Depth at which water was first found 93

From	To	Estimated Flow Rate	SWL
93	120	3.5	93

**(12) WELL LOG:**  
Ground Elevation \_\_\_\_\_

Material	From	To	SWL
Sandy soil	0	1	
Sand	1	93	
Gravel	93	120	WB

RECEIVED

MAY 31 2002

WATER RESOURCES DEPT.  
SALEM, OREGON

Date started 5-2-01 Completed 5-3-01

**(unbonded) Water Well Constructor Certification:**  
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.  
Signed \_\_\_\_\_ WWC Number \_\_\_\_\_ Date \_\_\_\_\_

**(bonded) Water Well Constructor Certification:**  
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.  
Signed Patrick Wallace WWC Number 1218 Date 2-6-02