

RECEIVED

JUN 19 2001

STATE OF OREGON WATER SUPPLY WELL REPORT

(as required by ORS 537.765)

WATER RESOURCES DEPT SALEM, OREGON

WELL I.D. # L 45725 START CARD # 139321

Instructions for completing this report are on the back of this form.

(1) LAND OWNER Name RENKEN ORCHARDS Address 3050 THREE MILE RD. City THE DALLES State OR Zip 97058

(2) TYPE OF WORK [X] Alteration (repair/recondition)

(3) DRILL METHOD: [X] Rotary Air

(4) PROPOSED USE: [X] Irrigation

(5) BORE HOLE CONSTRUCTION: Depth of Completed Well 704 ft.

Table with columns: HOLE Diameter, SEAL From, To, Material, From, To, Sacks or pounds. Row 1: 10", 0, 704, SEAL NOT DISTURBED

How was seal placed: Method [] A [] B [] C [] D [] E

(6) CASING/LINER: Diameter, From, To, Gauge, Steel, Plastic, Welded, Threaded

Table for casing/liner with columns: Diameter, From, To, Gauge, Steel, Plastic, Welded, Threaded. Includes notes on drive shoe and final location.

(7) PERFORATIONS/SCREENS: Table with columns: From, To, Slot size, Number, Diameter, Tele/pipe size, Casing, Liner

(8) WELL TESTS: Minimum testing time is 1 hour. Table with columns: Yield gal/min, Drawdown, Drill stem at, Time

Temperature of water, Depth Artesian Flow Found, Was a water analysis done?, Did any strata contain water not suitable for intended use?

(9) LOCATION OF WELL by legal description: County WASCO, Township 1N, Range 13E, Section 22 SW, NE 1/4, Tax Lot 300, Street Address of Well 3050 THREE ML. RD.

(10) STATIC WATER LEVEL: 557 ft. below land surface. Date 06/07/01

(11) WATER BEARING ZONES: Table with columns: From, To, Estimated Flow Rate, SWL. Includes note: Depth at which water was first found

(12) WELL LOG: Ground Elevation

Well log table with columns: Material, From, To, SWL. Includes notes: Well blowing air, loss zone, no circulation. Video log shows open rock voids at 394-428. Bridge Plug well @ 440. Grout well bore 345-435. Drilled out grout, well bore tight. Remove "Bridge Plug" & clean out well to bottom (704/706). Air lift not very productive in gpm without foam. With foam well makes water Est. 200-300 gpm. Production pump being installed & pumping test to be done.

Date started 05/31/01 Completed 06/07/01

(unbonded) Water Well Constructor Certification: I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards.

(bonded) Water Well Constructor Certification: I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above.