

YAMH
50150

RECEIVED

JUN - 5 1996

WATER RESOURCES DEPT
SALEM, OREGON

(1) OWNER: Well No. 1594
Name ROBINSON NURSERY
Address PO BOX 1258
City MCMINNVILLE St OR Zip 97128

(9) LOCATION OF WELL by legal description:
County YAMHILL Lat. ' ' ' ' Long. ' ' ' '
Township 5 S Range 4 W WM.
Section 5 SW 1/4 NW 1/4
Tax Lot 5405 Lot 501 Block Subdivision
Street Address of Well (or nearest Address)
9339 SW TRESTLE VIEW MCMINNVILLE, OR

(2) TYPE OF WORK: NEW WELL
(3) DRILL METHOD: CABLE
(4) PROPOSED USE: DOMESTIC

(10) STATIC WATER LEVEL:
30 ft. below land surface. Date 05/31/96
Artesian pressure lb per square in. Date

(5) BORE HOLE CONSTRUCTION:
Special Construction Approval: NO
Explosives used NO Type Amount
HOLE SEAL
Diam. From To Material From To Amount
10 0 119 BENTONITE 0 35 29 SAX

(11) WATER BEARING ZONES:
Depth at which water was first found 69
From To Est Flow Rate SWL
69 118 25 30

Seal placement method POURED/TAMPED
Backfill: from ft to ft Material
Gravel: from 35 ft to 119 ft Size 3/8" PEA

(12) WELL LOG:
Material Ground elevation
From To SWL
TOP SOIL 0 4
SILTY BROWN CLAY 4 30
FIRM BROWN CLAY 30 40
BROWN SAND IN CLAY 40 45
BROWN CLAY 45 51
BLUE CLAY 51 55
BROWN SAND IN CLAY 55 69
FINE GRAVEL/COARSE SAND IN FIRM CLAY 69 118 30
GRAY CLAY 118 119
DAVE PAYSINGER, BLUE WATER DRILLING CO
DAYTON, OR. 97114

(6) CASING/LINER:
Diam. From To Gauge Material Connection
Casing 6 +1 119 .25 STEEL WELDED
Liner
Final Location of shoe(s) NO SHOE

(7) PERFORATIONS/SCREENS:
[X] Perforations Method TORCH
[] Screens Type Material
Tele/pipe
From To Size Number Diam. size Casing/liner
99 117 6" 72 CASING

Date started 05/28/96 Completed 05/31/96

(8) WELL TESTS: Minimum testing time is 1 hour
Test type BAILER
Yield GPM Draw-down at Drill stem Time
25 38 1 hr.
25 38 6
Temperature of water 53 Depth Artesian Flow Found
Was water analysis done? NO By whom
Reason for water not suitable for use
Depth of strata 0

(unbonded) Water Well Constructor Certification: I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to my best knowledge and belief.
Signed _____ WWC Number _____
Date _____

(bonded) Water Well Constructor Certification: I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
Signed *David S. Paysinger* WWC Number 1438
Date 05/31/96