

RECEIVED

SEP - 5 1997

State of Oregon
WATER WELL REPORT (as required by ORS 537.765)

Page 1 of 1

State Well ID L13502
Start Card # 90252

yamh
50763

WATER RESOURCES DEPT.
SALEM, OREGON

(1) OWNER: Well No. 1707
Name CHARLIE WINTERS
Address 5700 SHEPHERD RD
City DUNDEE St OR Zip 97115

(2) TYPE OF WORK: NEW WELL

(3) DRILL METHOD: ROTARY AIR

(4) PROPOSED USE: IRRIGATION

(5) BORE HOLE CONSTRUCTION:
Special Construction Approval NO _____ Depth of Compl. Well 453 ft
Explosives used NO _____ Type _____ Amount _____
HOLE SEAL
Diam. From To Material From To Amount
11 0 5 BENTONITE 0 5 2 SAX
10 5 160 CEMENT W/GEL 5 160 43 SAX
8 160 453

(9) LOCATION OF WELL by legal description:
County YAMHILL Lat. ' ' ' Long. ' ' '
Township 4 S Range 3 W WM.
Section 3 NE 1/4 NE 1/4
Tax Lot 401 Lot Block Subdivision
Street Address of Well (or nearest Address)
5700 SHEPHERD RD DUNDEE, OR

(10) STATIC WATER LEVEL:
59 ft. below land surface. Date 09/04/97
Artesian pressure _____ lb per square in. Date _____

(11) WATER BEARING ZONES:
Depth at which water was first found 177
From To Est Flow Rate SWL
177 190 30 59
317 328 30 59
449 453 200 59

(12) WELL LOG:
Material Ground elevation From To SWL
TOP SOIL 0 4
BROWN CLAY 4 60
DECAYED BASALT, BROWN 60 150
MEDIUM GRAY BASALT 150 177
MEDIUM GRAY W/SOME DECAY BASALT 177 190 59
VERY HARD GRAY BASALT 190 317
MEDIUM GRAY W/SOME DECAY BASALT 317 328 59
VERY HARD GRAY BASALT 328 415
MEDIUM GRAY BASALT 415 420
VERY HARD GRAY BASALT 420 449
BROKEN DECAY W/SOME HARD CLAY PARTICLES 449 453 59

DAVE PAYSINGER, BLUE WATER DRILLING CO.
503/868-7502
Date started 08/26/97 Completed 09/04/97

(unbonded) Water Well Constructor Certification: I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to my best knowledge and belief.

WWC Number _____
Signed _____ Date _____

(bonded) Water Well Constructor Certification: I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

WWC Number 1438
Signed *David S. Paysinger* Date 09/04/97

Seal placement method A
Backfill: from _____ ft to _____ ft Material _____
Gravel: from _____ ft to _____ ft Size _____

(6) CASING/LINER:
Diam. From To Gauge Material Connection
Casing 8 +2 160 .25 STEEL WELDED
Liner _____
Final Location of shoe(s) 160

(7) PERFORATIONS/SCREENS:
[] Perf. Method _____
[] Screens Type _____ Material _____
Slot Tele/pipe
From To Size Number Diam. Size Casing/liner

(8) WELL TESTS: Minimum testing time is 1 hour
Test type AIR
Yield GPM Draw-down Drill stem at Time
260 _____ 453 1 hr.
260 _____ 433 1/2

Temperature of water 52 Depth Artesian Flow Found _____
Was water analysis done? NO By whom _____
Reason for water not suitable for use TOO LITTLE
Depth of strata 65