

(1) OWNER: Well No. 2001
Name DAVE GROOTERS
Address 20500 SW EAGLE POINT RD
City McMinnville St OR Zip 97128

(9) LOCATION OF WELL by legal description:
County YAMHILL Lat. ' ' ' Long. ' ' '
Township 3 S Range 4 W WM.
Section 24 SW 1/4 SE 1/4
Tax Lot R3425 Lot 200 Block Subdivision
Street Address of Well (or nearest Address)
NYA, NE BAYLISS RD CARLTON, OR

(2) TYPE OF WORK: NEW WELL
(3) DRILL METHOD: ROTARY AIR
(4) PROPOSED USE: IRRIGATION

(10) STATIC WATER LEVEL:
72 ft. below land surface. Date 09/19/00
Artesian pressure _____ lb per square in. Date _____

(5) BORE HOLE CONSTRUCTION:
Special Construction Approval NO _____ Depth of Compl. Well 375 ft
Explosives used NO _____ Type _____ Amount _____
HOLE SEAL
Diam. From To Material From To Amount
10 0 21 BENTONITE CHIP 0 21 13 SAX
6 21 375 _____ _____ _____

(11) WATER BEARING ZONES:
Depth at which water was first found 43
From To Est Flow Rate SWL
75 77 TRACE 72
219 224 3-3.5 72

Seal placement method POURED/PROBED
Backfill: from _____ ft to _____ ft Material _____
Gravel: from _____ ft to _____ ft Size _____

(12) WELL LOG:
Material Ground elevation From To SWL
TOP SOIL 0 3
CLAY, RED/BROWN 3 13
SANDSTONE, GRAY/COARSE 13 219
SILTSTONE, HARD GRAY, STRATIFIED 219 224 72
SANDSTONE, FINE, GRAY W/OCC HARD STRATS 224 289
SILTSTONE, HARD GRAY 289 296
SANDSTONE, HARD GRAY 296 352
CLAYSTONE, BROWN/HARD 352 360
SILTSTONE, GRAY 360 366
CLAYSTONE, GRAY/SOFT/OILY 366 375

(6) CASING/LINER:
Casing Diam. From To Gauge Material Connection
6 +2 28 .25 STEEL WELDED
Liner 4 0 375 SDR26 PLASTIC WELDED
Final Location of shoe(s) 28

(7) PERFORATIONS/SCREENS:
 Perf. Method ELECTRIC SAW
 Screens Type _____ Material _____
Slot Tele/pipe
From To Size Number Diam. Size Casing/liner
75 95 .1X7" 36 _____ LINER
215 235 " " _____ LINER
355 375 " " _____ LINER

DAVE PAYSINGER, BLUE WATER DRILLING CO.
(503) 868-7878
Date started 09/18/00 Completed 09/19/00

RECEIVED
OCT 13 2000
WATER RESOURCES D
SALEM, OREGON

(8) WELL TESTS: Minimum testing time is 1 hour
Test type AIR
Yield GPM Draw-down Drill stem at Time
3.5 _____ 375 1 hr.
3.5 _____ 300 4
Temperature of water 54F Depth Artesian Flow Found _____
Was water analysis done? NO By whom _____
Reason for water not suitable for use _____
Depth of strata _____

(unbonded) Water Well Constructor Certification: I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to my best knowledge and belief.
Signed _____ WWC Number _____
Date _____

(bonded) Water Well Constructor Certification: I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
Signed *David A. Paysinger* WWC Number 1438
Date 09/19/00