

# YAMH 54677

State of Oregon  
WATER WELL REPORT (as required by ORS 537.765)

Page 1 of 1

State Well ID L88429  
Start Card # 1000353

(1) OWNER: Well No. 2503  
Name JEAN OPHEIM  
Address 14401 NW WILLIS RD  
City MC MINNVILLE St OR Zip 97128

(2) TYPE OF WORK: RECONDITION

(3) DRILL METHOD: CABLE & ROTARY

(4) PROPOSED USE: DOMESTIC

(5) BORE HOLE CONSTRUCTION:  
Special Construction Approval NO \_\_\_\_\_ Depth of Compl. Well 115 ft  
Explosives used NO \_\_\_\_\_ Type \_\_\_\_\_ Amount \_\_\_\_\_  
HOLE SEAL  
Dian. From To Material From To Amount

Seal placement method \_\_\_\_\_  
Backfill: from \_\_\_\_\_ ft to \_\_\_\_\_ ft Material \_\_\_\_\_  
Gravel: from 83 ft to 115 ft Size 6/9 SAND

(6) CASING/LINER:  
Dian. From To Gauge Material Connection  
Casing 6 +1.5 2 .25 STEEL WELDED

Liner 4 0 115 SCH40 PLASTIC WELDED

Final Location of shoe(s) \_\_\_\_\_

(7) PERFORATIONS/SCREENS:  
[ ] Perf. Method \_\_\_\_\_  
[X] Screens Type MACH SLOT Material SCH 40 PVC  
Slot Tele/pipe  
From To Size Number Dian. Size Casing/liner  
95 115 40 \_\_\_\_\_ 4" PS \_\_\_\_\_ LINER

(8) WELL TESTS: Minimum testing time is 1 hour  
Test type AIR

Yield GPM	Draw-down	Drill stem at	Time
60	_____	110	1 hr.
60	_____	95	3
_____	_____	_____	_____
_____	_____	_____	_____

Temperature of water 54F Depth Artesian Flow Found \_\_\_\_\_  
Was water analysis done? NO By whom \_\_\_\_\_  
Reason for water not suitable for use \_\_\_\_\_  
Depth of strata \_\_\_\_\_

(9) LOCATION OF WELL by legal description:  
County YAMHILL Lat. ' ' ' Long. ' ' '  
Township 4 S Range 3 W WM.  
Section 31 SE 1/4 SW 1/4  
Tax Lot 1000 Lot Block Subdivision  
Street Address of Well (or nearest Address)  
11800 SE LAFAYETTE HWY DAYTON, OR

(10) STATIC WATER LEVEL:  
20 ft. below land surface. Date 12/05/06  
Artesian pressure \_\_\_\_\_ lb per square in. Date \_\_\_\_\_

(11) WATER BEARING ZONES:  
Depth at which water was first found \_\_\_\_\_  
From To Est Flow Rate SWL

(12) WELL LOG:  
Material Ground elevation \_\_\_\_\_  
From To SWL

CLEAN AND REHAB EXISTING 8" WELL FOUND TO BE 101' DEEP. CLEAN OUT FILL-IN TO HARD BOTTOM OF 115'. SCRUB CASING AND SURGE/BAILER DEVELOP CHLORINE SOLUTION ALLOW CONTACT TIME OF 24HOURS. WATER CLEANS UP NICE BUT STILL MAKING SAND. INSTALL 4" PVC LINER W/20' OF 4" PVC SCREEN AT BOTTOM. SAND PACK SCREEN. 8" X 6" STEEL CASING ADAPTER ATTACHED AT WELLED TO ELEVATE CASING ABOVE SURFACE GRADE AND FACILITATE PUMP INSTALLATION. AIR DEVELOP FURTHER. CHLORINE AND CAP.

DAVE PAYSINGER, BLUE WATER DRILLING CO.  
(503) 868-7878

Date started 12/04/06 Completed 12/05/06

(unbonded) Water Well Constructor Certification: I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to my best knowledge and belief.

Signed \_\_\_\_\_ WWC Number \_\_\_\_\_  
Date \_\_\_\_\_

(bonded) Water Well Constructor Certification: I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

Signed *David M. Paysinger* WWC Number 1438  
Date 12/05/06

