YAMH 56783

State of Oregon WATER WELL REPORT (as required by ORS 537.765)

Page 1 of 1

State Well ID L112372 Start Card # 1022520

(1) OWNER: Well No. 2832 Name CARLTON NURSERY CO LLC Address POB 398 City DAYTON St OR Zip 97114	(9) LOCATION OF WELL by legal description: County YAMHILL
(2) TYPE OF WORK: NEW WELL	Street Address of Well (or nearest Address) 21811 SE WALLACE RD DAYTON, OR
(3) DRILL METHOD: ROTARY AIR (4) PROPOSED USE: IRRIGATION	(10) STATIC WATER LEVEL: 10 ft. below land surface. Date 03/20/14 Artesian pressure
(5) BORE HOLE CONSTRUCTION: Special Construction Approval NO Depth of Compl. Well 78 Explosives used NO Type Amount HOLE SEAL	Depth at which water was first found 10 From To Est Flow Rate SWL
Diam. From To Material From To Amount 13 0 24 BENTONITE CHIP 0 24 33 SAX 10 24 78	10 78 300 10
. Seal placement method POURED/PROBED	(12) WELL LOG:
Backfill: from ft to ft Material Gravel: from ft to ft Size	Ground elevation Material From To SWL
(6) CASING/LINER: Diam. From To Gauge Material Connection Casing 8 +2 78 .25 STEEL WELDED	SILTY TOP SOIL 0 6 CLAY, BROWN/SILTY 6 24 SAND & GRAVEL, BOTH FINE TO MED, BROWN 24 32 SAND & GRAVEL, BOTH FINE TO MED, BLACK 32 41 SAND, MED & GRAVEL FINE TO MED, GRAY 41 70 CLAY, GRAY 70 78
Liner	RECEIVED BY OWRD
Final Location of shoe(s)	0 9 2014
(7) PERFORATIONS/SCREENS: [X] Perf. Method DH PERFORATOR [_] Screens Type Material Slot Tele/pipe From To Size Number Diam. Size Casing/liner	DAVE PAYSINGER, bluewaterdrillis ALEM, OR (503) 868 7878
56 71 .2X1" 124 CASING	Date started 03/18/14 Completed 03/20/14
(8) WELL TESTS: Minimum testing time is 1 hour Test type AIR	(unbonded) Water Well Constructor Certification: I certify that the work I performed on the construction, alteration, or aband- onment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to my best knowledge and belief.
Draw- Drill stem	WWC Number
Yield GPM down at Time 300 75 1 hr.	Signed Date
Temperature of water 54F Depth Artesian Flow Found Was water analysis done? NO By whom	(bonded) Water Well Constructor Certification: I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
Reason for water not suitable for use Depth of strata	Signed Rund . Paysny Date 03/20/14

.,. ;,