

- SPECIFICATIONS FOR ERECTING CONTRACTOR:
- 1) GRUB OUT AREAS "J" & "K" WITHIN PROPERTY, SUCH BEING:
  - 2) DOZE AREA WITHIN DYKE TO ELEVATION 352.
  - 3) BARE TOP OF DUMP FROM BUILDING, DAM, TOWER, & RAILWAY BEDS.
  - 4) BUILD DYKE APPROACHES & TRACK MOUNDS IN 4 LAYERS, USE MATERIAL MOVED IN SPECIFICATION 2); IF EXTRA MAT'L IS NEEDED PAWD DEPTH WILL BE INCREASED.
  - 5) BUILD UP BUILDING AREA "N" TO ELEVATION 445 WITH GRAVEL & CLAY.
  - 6) IN BUILDING DYKE & FILLER DOZE TOP OF WAREHOUSE FOUNDATIONS.
  - 7) SEE NOTE "L" THE ORIGINAL VOLUME OF THE DYKE IS TO BE MAINTAINED WITH WATER DRAINAGE ADJUSTMENTS, THIS PROPOSED SECTION IS 8" WIDE.
  - 8) ALL FILLS ARE TO BE BUILT IN LAYERS OF 6" WITH CAREFUL SPREADING & COMPACTED.
  - 9) BLOWE SURFACES OF ROADWAY TO LOG DUMP & SURVEY 4' WIDED & CORNERED GORGE.
  - 10) SIDES OF DYKE ARE SHOWN 1/2% TO 1% SLOPE, WHICH IS ABOUT NATURAL ANGLE OF REPOSE OF MATERIAL. NO GRADIENT OR SURVEY IS REQUIRED.
  - 11) GRADE TOP OF DYKE, RAILWAY BEDS, & BUILDING SURFACES TO BARE-TOP STAGES.

ALTERATION	BY	DATE
1	NO. 2 WELL	6.9.1914
2	RAISED POND 10' ON P.T.	6.18.1914
3	NO. 3 WELL, ABANDON #1	6.18.1914
4	RAILWAY SPUR STRENGTHENED	6.18.1914
5	O. V. ISLANDS	6.18.1914

SCALE	DATE	DRAWN	CHECK	JOB NO.	DRAWING NO.
1"=100 FT.	24 JUNE 1914	L.S.		222	61976

D POND CONSTRUCTION

TRACK DUMP 1/8"=1 FT. SEE 41999



IDANHA VENEER COMPANY  
LYONS PLANT  
LYONS, OREGON



MARION CO.

NORTH FORK

LINN CO.

SANTIAM RIVER

PUMP HOUSE LOCATION  
ALTERNATE PUMPHO. LOCATION

CRACKED FLAT ROCK  
IN RIVER BED &  
CROOKED TREE ON BANK.

MONUMENT CONSISTING OF  
1 1/2" DIA. AXLE, 36" LONG, 30" INTO GROUND

POINT 3864.21 FROM  
SOUTH 1/4 SECTION POINT.  
B.W. FENCE

N. S. CTR. LINE OF  
SEC. 20 TN. 9S. R. 2E. W.M.


WINDOW WEIGHT

30 FT. PRIVATE R. OF  
W. FOR PIPE LINE.  
FROM HWY 222  
TO RIVER.

3800 FT. OF 12" WATER PIPE  
FROM PUMP AT RIVER  
TO LOS POND.

CREEK TO RIVER

QUARTER SECTION  
POINT



INTERSECTION OF SECTION  
CENTER LINE & NORTH R. OF W.  
LINE OF HIGHWAY.

STATE HIGHWAY 222

PIPE UNDER HWY.  
CROSSING "A"

NOTE "C": PIPE UNDER  
COUNTY ROAD R. OF W.

TRENCH (COVERED)  
20" R. OF W. FOR  
TRENCH.

COVERED TRENCH

CROSSING "B"  
24" PIPE UNDER  
HIGHWAY

OVERFLOW  
FOR DETAIL OF PIPE  
ADJUSTMENT SEE 61944

IDANHA VENEER CO.  
15 AC. POND.  
FOR DETAILS SEE 61976

PLANT

I, LAWRENCE SUPOVE OF PORTLAND, OREGON DO HEREBY  
CERTIFY THAT THIS MAP WAS MADE FROM NOTES TAKEN  
DURING AN ACTUAL SURVEY MADE UNDER MY IMMEDIATE SUPERVISION  
ON SEPT 11, 1951; THAT THE MONUMENT SHOWN ON THIS MAP CONSISTING  
OF A 1 1/2" DIA. AXLE IS N. 0° 37' E. 3864.21' AND N. 89° 23' W. 391.91' FROM SOUTH  
QUARTER SECTION POINT OF SECTION 20, T9S; R2E, WILLAMETTE MERIDIAN.  
LAWRENCE SUPOVE



SOUTH BDRY. SEC. 20 T9S R2E W.M.  
N. 89° 11' W. 2647.3' (1/4)

(IRON BOLT)  
S.E. COR. SEC. 20, TN. 9S, R2E W.M.

MR.	ALTERATION	DATE	BY	WATER SUPPLY LINE & DRAIN LINE.
1		12 SEPT 51	LS	
				IDANHA VENEER COMPANY
				LYONS PLANT
				LYONS, OREGON
				1" = 300 FT 28 AUG 51 Norm Burke L.S. 222 41990