

7. The construction of dam, the material of which it is to be built, and method of protection from waves are as follows: earth fill

8. The location of wasteway with dimensions are as follows: In solid
(State whether over or around the dam)
ground around West End of dam

9. The location of outlet from the proposed reservoir, with character of construction and dimensions, are as follows: 6" steel pipe through base of dam laid
(State whether through or around the proposed dam)
in trench excavated into the natural ground surface

10. The area submerged by the proposed reservoir, when full, will be 2 acres, with a maximum depth of water of 9 feet; and approximate mean depth of water 4.5 feet.

11. The estimated cost of the proposed work is \$ 800.00

12. Construction work will begin on or before Summer 1952

13. Construction work will be completed on or before Fall 1952

Fred F. Brunner
(Name of applicant)

STATE OF OREGON, }
County of Marion, } ss.

This is to certify that I have examined the foregoing application, together with the accompanying maps and data, and return the same for correction or completion as follows:

In order to retain its priority, this application must be returned to the State Engineer, with corrections, on or before, 19.....

WITNESS my hand this day of, 19.....

STATE ENGINEER