



# RECEIVED

AUG 2 1976

WATER RESOURCES DEPT.  
SALEM, OREGON # 7607

Clarence Hanford

| Material                              | From | To  |
|---------------------------------------|------|-----|
| Top Soil                              | 0    | 3   |
| Brown clay                            | 3    | 12  |
| Brown sandy clay                      | 12   | 39  |
| Gray clay                             | 39   | 50  |
| Gray sand                             | 50   | 61  |
| Gray clay                             | 61   | 64  |
| Black sand                            | 64   | 69  |
| Gray clay                             | 69   | 70  |
| Black cemented sand                   | 70   | 76  |
| Gray clay                             | 76   | 94  |
| Brown sandy clay & pea gravel         | 94   | 100 |
| Gray clay                             | 100  | 133 |
| Dry brown sandy clay                  | 133  | 137 |
| Gray clay                             | 137  | 176 |
| Dry gray sandy clay                   | 176  | 178 |
| Gray sand & pea gravel                | 178  | 179 |
| Gray clay                             | 179  | 194 |
| Gray sandy clay                       | 194  | 196 |
| Gray sand & pea gravel (wood at 198') | 196  | 214 |
| Gray clay                             | 214  | 217 |
| Black fine sand                       | 217  | 220 |
| Black cemented sand                   | 220  | 222 |
| Gray clay                             | 222  | 228 |
| Black cemented sand                   | 228  | 236 |
| Brown clay                            | 236  | 252 |
| Black sand                            | 252  | 263 |
| Blue clay                             | 263  | 283 |

## Casing Installed:

6" Diam. from +2" to 52'10" Gage .250 (gravel feed)  
 12" Diam. from +1' to 199'10" Gage .250  
 12" Diam. from 199'10" to 257'4" Gage .330  
 12" Diam. from 257'4" to 277'4" Gage .250