

STATE OF OREGON
WATER WELL REPORT
(as required by ORS 537.765)

05712

AUG 25 1989

WATER RESOURCES DEPT.

(START CARD) # 1118 6

25/4E/10

(1) OWNER:

Name BOYKO Nursery

Address 15015 S.E. 362nd

City Sandy

State ORE

Zip 97055

Well Number:

SALEM, OREGON

LOCATION OF WELL by legal description:

County clack Latitude Longitude

Township 2S N or S, Range 4E E or W, WM.

Section 10 1/4 1/4

Tax Lot 204 Lot Block Subdivision

Street Address of Well (or nearest address) 15015 S.E.

362nd, Sandy, Ore

(2) TYPE OF WORK:

☒ New Well ☐ Deepen ☐ Recondition ☐ Abandon

(3) DRILL METHOD

☒ Rotary Air ☐ Rotary Mud ☐ Cable

☐ Other

(4) PROPOSED USE:

☒ Domestic ☐ Community ☐ Industrial ☒ Irrigation

☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION:

Special Construction approval Yes No Depth of Completed Well 380 ft.

Explosives used ☐ ☒ Type Amount

HOLE			SEAL			Amount sacks or pounds
Diameter	From	To	Material	From	To	
14	0	45	cement			27 sacks
10	45	55	cement			" " "

How was seal placed: Method ☐ A ☐ B ☒ C ☐ D ☐ E

☐ Other

Backfill placed from ft. to ft. Material

Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing: 8	+1	380	250	☒	☐	☒	☐
				☐	☐	☐	☐
				☐	☐	☐	☐
				☐	☐	☐	☐
Liner:				☐	☐	☐	☐

Final location of shoe(s) 380

(7) PERFORATIONS/SCREENS:

☒ Perforations Method airknife

☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
240	280	1/8/2	960			☒	☐
340	380	1/8/2	960			☒	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour

☐ Pump ☐ Bailer ☒ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
200 plus		380	2hr.

Temperature of water Depth Artesian Flow Found

Was a water analysis done? ☐ Yes By whom

Did any strata contain water not suitable for intended use? ☐ Too little

☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other

Depth of strata:

(10) STATIC WATER LEVEL:

200 ft. below land surface.

Date 8-15-89

Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:

Depth at which water was first found 125

From	To	Estimated Flow Rate	SWL
125	140	30	80
240	280	100	200
320	380	100 plus	200

(12) WELL LOG:

Ground elevation

Material	From	To	SWL
top soil	0	2	
red clay	2	14	
yellow clay	14	30	
yellow sandstone	30	47	
yellow sandstone & boulders	47	63	
yellow sandstone	63	80	
dry sand	80	89	
yellow sandy clay	89	125	
loose gravel	125	140	80
yellow sand stone	140	220	
yellow sandstone & clay	220	280	200
blue sandy clay	280	300	
blue clay	300	320	
fine sand & wood	320	330	
coarse sand	330	340	
sandstone with blue clay	340	380	200
recommended pump setting at 360 feet			
at not more than 200 GPM			

Date started 8-8-89

Completed 8-15-89

(unbonded) Water Well Constructor Certification:

I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.

WWC Number

Signed

Date

(bonded) Water Well Constructor Certification:

I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. all work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.

WWC Number 616

Signed

Date 8-17-89