

**STATE OF OREGON  
WATER SUPPLY WELL REPORT**

CLAC 79623

WELL I.D. LABEL# L

156275

START CARD #

188021

ORIGINAL LOG #

(as required by ORS 537.545 &amp; 537.765 and OAR 690-205-0210)

6/22/2026

**(1) LAND OWNER**

Owner Well I.D. \_\_\_\_\_

First Name BRADLast Name GILBERTCompany GILBERT FARMSAddress 15221 SE HWY 212City CLACKAMAS State OR Zip 97015**(2) TYPE OF WORK**☒ New Well ☐ Deepening ☐ Conversion☐ Alteration (complete 2a & 10) ☐ Abandonment (complete 5a)**(2a) PRE-ALTERATION**

Casing:        Dia +        From        To        Gauge        Stl        Plstc        Wld        Thrd       

Material        From        To        Amt        sacks/lbs

Seal:       

**(3) DRILL METHOD**
☒ Rotary Air ☐ Rotary Mud ☒ Cable ☐ Auger  
☐ Reverse Rotary ☐ Other \_\_\_\_\_
**(4) PROPOSED USE**
☒ Domestic ☐ Irrigation ☐ Community  
☐ Industrial/ Commercial ☐ Livestock ☐ Dewatering  
☐ Thermal ☐ Injection ☐ Other \_\_\_\_\_
**(5) BORE HOLE CONSTRUCTION**Special Standard ☐ (Attach copy)Depth of Completed Well 231.00 ft.

| BORE HOLE |      |     |           | SEAL |            |     | sacks/ |
|-----------|------|-----|-----------|------|------------|-----|--------|
| Dia       | From | To  | Material  | From | To         | Amt | lbs    |
| 16        | 0    | 450 | Bentonite | 0    | 36         | 120 | S      |
|           |      |     |           |      | Calculated | 59  |        |
|           |      |     | Cement    | 36   | 144        | 224 | S      |
|           |      |     |           |      | Calculated | 112 |        |

Seal placement method: ☐ A ☐ B ☒ C ☐ D ☐ E ☒ Other: PLACED DRY & HYDRBackfill placed from 240 ft. to 450 ft. Material CEMENT GROUTFilter pack from 144 ft. to 240 ft. Material PEA GRAVEL Size pea gravExplosives used: ☐ Type \_\_\_\_\_ Amount \_\_\_\_\_Seal Placement Begin Date 1/15/2026 Begin Time 08 00**(5a) ABANDONMENT USING UNHYDRATED BENTONITE**

Proposed Amount

Actual Amount

**(6) CASING/LINER**

| C/L | Dia | +                                   | From | To  | Gauge | Mat. Type | Wld                                 | Thrd | Shoe | Location |
|-----|-----|-------------------------------------|------|-----|-------|-----------|-------------------------------------|------|------|----------|
| C   | 6   | <input checked="" type="checkbox"/> | 1.5  | 231 | 0.250 | ST        | <input checked="" type="checkbox"/> |      | OUT. | 390      |
|     |     |                                     |      |     |       |           |                                     |      |      |          |
|     |     |                                     |      |     |       |           |                                     |      |      |          |
|     |     |                                     |      |     |       |           |                                     |      |      |          |
|     |     |                                     |      |     |       |           |                                     |      |      |          |

Temp casing ☒ Yes Dia 16 From + ☒ 4 To 390**(7) PERFORATIONS/SCREENS**Perforations Method Swift Steel Mill Slots

Screens Type \_\_\_\_\_ Material \_\_\_\_\_

| Perf/ Screen | Casing/ Liner | Screen Dia | From | To  | Scrm/slot width | Slot length | # of slots | Tele/ Pipe size |
|--------------|---------------|------------|------|-----|-----------------|-------------|------------|-----------------|
|              | Casing        | 6          | 181  | 221 | .125            | 3           | 240        |                 |
|              |               |            |      |     |                 |             |            |                 |
|              |               |            |      |     |                 |             |            |                 |
|              |               |            |      |     |                 |             |            |                 |

**(8) WELL TESTS: Minimum testing time is 1 hour**

| Type of Test | Yield (gal/min) | Drawdown | Drill Stem/ Pump Depth | Duration (hr) |
|--------------|-----------------|----------|------------------------|---------------|
| Air          | 160             |          | 176                    | 3             |
|              |                 |          |                        |               |
|              |                 |          |                        |               |

Temperature 56 °F Lab analysis ☐ Yes By \_\_\_\_\_Water quality concerns? ☐ Yes (describe below) TDS amount 138 ppm

| From | To | Description | Amount | Units |
|------|----|-------------|--------|-------|
|      |    |             |        |       |
|      |    |             |        |       |

**(9) LOCATION OF WELL (legal description)**County CLACKAMAS Twp 5.00 S N/S Range 1.00 E E/W WMSec 12 NE 1/4 of the NW 1/4 Tax Lot 2400

Tax Map Number \_\_\_\_\_ Lot \_\_\_\_\_

Lat \_\_\_\_\_ ° \_\_\_\_\_ ' \_\_\_\_\_ " or 45.15569000 DMS or DD

Long \_\_\_\_\_ ° \_\_\_\_\_ ' \_\_\_\_\_ " or -122.63097000 DMS or DD

☒ Street address of well ☐ Nearest address11600 S TOLIVER RD, MOLALLA**(10) STATIC WATER LEVEL**

|                                | Date                     | SWL (psi) | + | SWL (ft) |
|--------------------------------|--------------------------|-----------|---|----------|
| Existing Well / Pre-Alteration |                          |           |   |          |
| Completed Well                 | 1/21/2026                |           |   | 44.25    |
| Flowing Artesian?              | <input type="checkbox"/> |           |   |          |
| Dry Hole?                      | <input type="checkbox"/> |           |   |          |

WATER BEARING ZONES

Depth water was first found 99.00

| SWL Date  | From | To  | Est Flow | SWL (psi) | + | SWL (ft) |
|-----------|------|-----|----------|-----------|---|----------|
| 9/22/2006 | 99   | 111 | 20       |           |   | 29       |
| 9/29/2006 | 156  | 261 | 450      |           |   | 44.25    |
|           |      |     |          |           |   |          |
|           |      |     |          |           |   |          |
|           |      |     |          |           |   |          |

**(11) WELL LOG**Ground Elevation 281.06 FT

| Material                                      | From | To  |
|-----------------------------------------------|------|-----|
| Topsoil                                       | 0    | 1   |
| Clay Brown                                    | 1    | 13  |
| Course Gravel & Cobbles                       | 13   | 96  |
| Clay Tan Hard                                 | 96   | 99  |
| Cemented Gravel                               | 99   | 111 |
| Clay Red & Brown Hard                         | 111  | 114 |
| Cemented Gravel                               | 114  | 126 |
| Clay Brown Crumbly                            | 126  | 127 |
| Cemented Gravel                               | 127  | 129 |
| Clay Grey with Gravel                         | 129  | 136 |
| Cemented Gravel                               | 136  | 139 |
| Blue Clay with Claystone                      | 139  | 156 |
| Gravel with Clay Grey                         | 156  | 167 |
| Cemented Gravel                               | 167  | 181 |
| Gravel with Sand Loose Brown                  | 181  | 202 |
| Sand Black Medium/Fine with some Small Gravel | 202  | 230 |
| Clay Grey                                     | 230  | 247 |
| Clay Blue Sandy                               | 247  | 250 |
| Sand Black Cemented Silty                     | 250  | 261 |

Construction

Begin Date 9/20/2006 Begin Time 08 00 End Date 1/21/2026**(unbonded) Water Well Constructor Certification**

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

License Number \_\_\_\_\_ Date \_\_\_\_\_

Signed \_\_\_\_\_

**(bonded) Water Well Constructor Certification**

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number 688 Date 1/27/2026Signed STEVEN STADELI (E-filed)Drilling Company: Westerberg Drilling, Inc.

ORIGINAL - WATER RESOURCES DEPARTMENT

THIS REPORT MUST BE SUBMITTED TO THE WATER RESOURCES DEPARTMENT WITHIN 30 DAYS OF COMPLETION OF WORK Form Version:

New exempt use wells must be submitted with a map and recording fee.

**WATER SUPPLY WELL REPORT -  
continuation page**

CLAC 79623

WELL I.D. LABEL# L156275

START CARD # 188021

6/22/2026

ORIGINAL LOG #

**(2a) PRE-ALTERATION**

| Dia | + | From | To | Gauge | Stl | Plstc | Wld | Thrd |
|-----|---|------|----|-------|-----|-------|-----|------|
|     |   |      |    |       |     |       |     |      |
|     |   |      |    |       |     |       |     |      |
|     |   |      |    |       |     |       |     |      |

| Material | From | To | Amt | sacks/lbs |
|----------|------|----|-----|-----------|
|          |      |    |     |           |
|          |      |    |     |           |

**(5) BORE HOLE CONSTRUCTION**

| BORE HOLE |      |    |          | SEAL |    |            |  | sacks/<br>lbs |
|-----------|------|----|----------|------|----|------------|--|---------------|
| Dia       | From | To | Material | From | To | Amt        |  |               |
|           |      |    |          |      |    |            |  |               |
|           |      |    |          |      |    | Calculated |  |               |
|           |      |    |          |      |    | Calculated |  |               |
|           |      |    |          |      |    | Calculated |  |               |
|           |      |    |          |      |    | Calculated |  |               |

| FILTER PACK |    |          |      |
|-------------|----|----------|------|
| From        | To | Material | Size |
|             |    |          |      |
|             |    |          |      |

**(6) CASING/LINER**

| C/L | Dia | + | From | To | Gauge | Mat.<br>Type | Wld | Thrd | Shoe | Shoe<br>Location |
|-----|-----|---|------|----|-------|--------------|-----|------|------|------------------|
|     |     |   |      |    |       |              |     |      |      |                  |
|     |     |   |      |    |       |              |     |      |      |                  |
|     |     |   |      |    |       |              |     |      |      |                  |
|     |     |   |      |    |       |              |     |      |      |                  |
|     |     |   |      |    |       |              |     |      |      |                  |
|     |     |   |      |    |       |              |     |      |      |                  |
|     |     |   |      |    |       |              |     |      |      |                  |
|     |     |   |      |    |       |              |     |      |      |                  |
|     |     |   |      |    |       |              |     |      |      |                  |

**(7) PERFORATIONS/SCREENS**

| Perf/<br>Screen | Casing/<br>Liner | Screen<br>Dia | From | To | Scm/slot<br>width | Slot<br>length | # of<br>slots | Tele/<br>Pipe size |
|-----------------|------------------|---------------|------|----|-------------------|----------------|---------------|--------------------|
|                 |                  |               |      |    |                   |                |               |                    |
|                 |                  |               |      |    |                   |                |               |                    |
|                 |                  |               |      |    |                   |                |               |                    |
|                 |                  |               |      |    |                   |                |               |                    |
|                 |                  |               |      |    |                   |                |               |                    |
|                 |                  |               |      |    |                   |                |               |                    |
|                 |                  |               |      |    |                   |                |               |                    |
|                 |                  |               |      |    |                   |                |               |                    |

**(8) WELL TESTS: Minimum testing time is 1 hour**

| Type of Test | Yield<br>(gal/min) | Drawdown | Drill Stem/<br>Pump Depth | Duration<br>(hr) |
|--------------|--------------------|----------|---------------------------|------------------|
|              |                    |          |                           |                  |
|              |                    |          |                           |                  |
|              |                    |          |                           |                  |
|              |                    |          |                           |                  |

**Water Quality Concerns**

| From | To | Description | Amount | Units |
|------|----|-------------|--------|-------|
|      |    |             |        |       |
|      |    |             |        |       |
|      |    |             |        |       |
|      |    |             |        |       |
|      |    |             |        |       |

**(10) STATIC WATER LEVEL**

| SWL Date | From | To | Est Flow | SWL(psi) | + | SWL(ft) |
|----------|------|----|----------|----------|---|---------|
|          |      |    |          |          |   |         |
|          |      |    |          |          |   |         |
|          |      |    |          |          |   |         |
|          |      |    |          |          |   |         |
|          |      |    |          |          |   |         |
|          |      |    |          |          |   |         |
|          |      |    |          |          |   |         |

**(11) WELL LOG**

| Material                        | From | To  |
|---------------------------------|------|-----|
| Silt Grey with Sand             | 261  | 265 |
| Clay Blue Dense                 | 265  | 279 |
| Clay Blue Sticky                | 279  | 283 |
| Claystone Soft Blue             | 283  | 287 |
| Clay Grey Silty                 | 287  | 314 |
| Clay Grey Sticky                | 314  | 318 |
| Clay Blue Sticky                | 318  | 331 |
| Clay Blue Silty                 | 331  | 342 |
| Clay Grey Sticky Dense          | 342  | 372 |
| Clay Brown Sticky Dense         | 372  | 380 |
| Clay Grey Sandy                 | 380  | 387 |
| Clay Grey with Streaks of Brown | 387  | 391 |
| Grey Sticky                     | 391  | 397 |
| Clay Green Sticky               | 397  | 403 |
| Clay Grey Sticky                | 403  | 422 |
| Clay Grey Sandy                 | 422  | 427 |
| Clay Blue Sticky Dense          | 427  | 437 |
| Clay Blue Hard                  | 437  | 450 |
|                                 |      |     |
|                                 |      |     |
|                                 |      |     |
|                                 |      |     |
|                                 |      |     |
|                                 |      |     |
|                                 |      |     |
|                                 |      |     |
|                                 |      |     |

Name of person(s) who assisted with construction and Trainee License # / Helper #

Assistant Name Type #

|             |              |         |
|-------------|--------------|---------|
| JAMES BURCH | HELPER WATER | 8889013 |
|             |              |         |
|             |              |         |
|             |              |         |

**Comments/Remarks**

16" shoe cut off @ 390 ft. This well was originally drilled for Permit # G-15254. Water was not found at the depth that the permit required. Owner attempted to negotiate a change in permit condition with OWRD. We left an old cable tool rig on the well. Owner was unsuccessful in getting the change in permit condition. Owner has a permit to drill a new well south of Bear Creek.

WATER SUPPLY WELL REPORT - Map with location identified must be attached and shall include an approximate scale and north arrow

CLAC 79623

6/22/2026

## Map of Hole

### STATE OF OREGON WELL LOCATION MAP

This map is supplemental to the WATER SUPPLY WELL REPORT

### Oregon Water Resources Department

725 Summer St NE, Salem OR 97301  
(503)986-0900



#### LOCATION OF WELL

Latitude: 45.15569000 Datum: WGS84

Longitude: -122.63097000

Township/Range/Section/Quarter-Quarter Section:  
WM5.00S1.00E12NENW

Address of Well:  
11600 S TOLIVER RD, MOLALLA

**Well Label: 156275**

**Printed: January 26, 2026**

DISCLAIMER: This map is intended to represent the approximate location the well. It is not intended to be construed as survey accurate in any manner.

Provided by well constructor

