

STATE OF OREGON
WATER SUPPLY WELL REPORT

CLAC 79967

WELL I.D. LABEL# L

Page 1 of 3

162159

START CARD #

1083107

ORIGINAL LOG #

(as required by ORS 537.545 & 537.765 and OAR 690-205-0210)

8/24/2026

(1) LAND OWNER

Owner Well I.D.

First Name ERIC

Last Name BAER

Company KANGFULIN CENTER

Address 4204 EGAN ST

City GERVAIS

State OR

Zip 97352

(2) TYPE OF WORK

☒ New Well ☐ Deepening ☐ Conversion

☐ Alteration (complete 2a & 10) ☐ Abandonment (complete 5a)

(2a) PRE-ALTERATION

Casing: Dia + From To Gauge Stl Plstc Wld Thrd
Material From To Amt sacks/lbs
Seal: Material From To Amt sacks/lbs

(3) DRILL METHOD

☒ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger

☐ Reverse Rotary ☐ Other

(4) PROPOSED USE

☒ Domestic ☐ Irrigation ☐ Community

☐ Industrial/ Commercial ☐ Livestock ☐ Dewatering

☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION

Special Standard ☐ (Attach copy)

Depth of Completed Well 259.00 ft.

BORE HOLE				SEAL				sacks/
Dia	From	To	Material	From	To	Amt	lbs	
10	0	19	Bentonite	0	19	13	S	
6	19	259			Calculated	8.67		
					Calculated			

Seal placement method: ☐ A ☐ B ☐ C ☐ D ☐ E ☒ Other: POURED AND TAMPED

Backfill placed from ft. to ft. Material

Filter pack from ft. to ft. Material Size

Explosives used: ☐ Type Amount

Seal Placement Begin Date 8/13/2026 Begin Time 12 00

(5a) ABANDONMENT USING UNHYDRATED BENTONITE

Proposed Amount

Actual Amount

(6) CASING/LINER

C/L	Dia	+	From	To	Gauge	Mat. Type	Wld	Thrd	Shoe	Shoe Location
C	6	☒	2	259	0.250	ST	☒		OUT.	259

Temp casing ☐ Yes Dia From + To

(7) PERFORATIONS/SCREENS

Perforations Method Holte

Screens Type

Material

Perf/ Screen	Casing/ Liner	Screen Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ Pipe size
Perf	Casing	6	237	257	.25	1.5	100	

(8) WELL TESTS: Minimum testing time is 1 hour

Type of Test	Yield (gal/min)	Drawdown	Drill Stem/ Pump Depth	Duration (hr)
Air	60		258	1

Temperature 51 °F Lab analysis ☐ Yes By

Water quality concerns? ☐ Yes (describe below) TDS amount 170 ppm

From	To	Description	Amount	Units

(9) LOCATION OF WELL (legal description)

County CLACKAMAS Twp 4.00 S N/S Range 4.00 E E/W WM

Sec 18 SW 1/4 of the NE 1/4 Tax Lot 300

Tax Map Number Lot

Lat ° ' " or 45.22480482 DMS or DD

Long ° ' " or -122.36275265 DMS or DD

☒ Street address of well ☐ Nearest address

24677 HWY 211 COLTON OR

(10) STATIC WATER LEVEL

	Date	SWL (psi)	+	SWL (ft)
Existing Well / Pre-Alteration				
Completed Well	8/17/2026			155
Flowing Artesian?	☐			
Dry Hole?	☐			

WATER BEARING ZONES

Depth water was first found 155.00

SWL Date	From	To	Est Flow	SWL (psi)	+	SWL (ft)
8/17/2026	155	248	60			155

(11) WELL LOG

Ground Elevation 805.16 FT

Material	From	To
Top Soil	0	1
Brown Clay	1	14
Brown Clay with Sand & Gravel	14	39
Broken Basalt with Cinders	39	48
Open Blue and Red Cinders	48	100
Brown and Green Sandstone	100	185
Broken Basalt	185	190
Sand and Gravel	190	248
Black Sandstone	248	259

Construction

Begin Date 8/12/2026 Begin Time 13 52 End Date 8/17/2026

(unbonded) Water Well Constructor Certification

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

License Number 2138 Date 8/19/2026

Signed KEVIN MALMSTEDT (E-filed)

(bonded) Water Well Constructor Certification

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number 2002 Date 8/19/2026

Signed MAXWELL JONES (E-filed)

Drilling Company: Casey Jones Well Drilling Co., Inc.

ORIGINAL - WATER RESOURCES DEPARTMENT

THIS REPORT MUST BE SUBMITTED TO THE WATER RESOURCES DEPARTMENT WITHIN 30 DAYS OF COMPLETION OF WORK Form Version:

New exempt use wells must be submitted with a map and recording fee.

(2a) PRE-ALTERATION

Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd

Material	From	To	Amt	sacks/lbs

(5) BORE HOLE CONSTRUCTION

BORE HOLE			SEAL			sacks/ lbs	
Dia	From	To	Material	From	To		Amt
					Calculated		
					Calculated		
					Calculated		
					Calculated		

FILTER PACK			
From	To	Material	Size

(6) CASING/LINER

[illegible]

(7) PERFORATIONS/SCREENS

[illegible]

(8) WELL TESTS: Minimum testing time is 1 hour

Type of Test	Yield (gal/min)	Drawdown	Drill Stem/ Pump Depth	Duration (hr)

Water Quality Concerns

From	To	Description	Amount	Units

(10) STATIC WATER LEVEL

[illegible]

(11) WELL LOG

[illegible]

Name of person(s) who assisted with construction and Trainee License # / Helper #

Assistant Name	Type	#
JOSEPH HOLLEY	HELPER WATER	8889035

Comments/Remarks

WATER SUPPLY WELL REPORT - Map with location identified must be attached and shall include an approximate scale and north arrow

CLAC 79967

8/24/2026

Map of Hole

