

The purpose of this abandonment was due to water quality issues. This Well was abandoned using SIX yards of a 21-sack per yard mixture of Neat Cement Grout.(690-210-310). (126 six sacks total). Cement was placed at the bottom of the well and filled from the bottom up using a tremie pipe. Cement was placed according to OAR 690-220-0140. The Original well seal and casing were undisturbed. After settling for 48 hours well casing was topped off with 3-sks of 3/8" bentonite chips. Well Tag was remove

WATER SUPPLY WELL REPORT - Map with location identified must be attached and shall include an approximate scale and north arrow

JACK 66182

5/4/2024

Map of Hole

