

WATER WELL REPORT
STATE OF OREGON

RECEIVED

State Well No.

NOV 18 1981

State Permit No.

WATER RESOURCES DEPT

(1) OWNER:

Name C B A Construction
Address _____
City Bonanza State OR

(2) TYPE OF WORK (check):

New Well ☒ Deepening ☐ Reconditioning ☐ Abandon ☐

If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:

Rotary Air ☒ Driven ☐ Domestic ☒ Industrial ☐ Municipal ☐
Rotary Mud ☐ Dug ☐ Irrigation ☐ Test Well ☐ Other ☐
Cased ☐ Bored ☐ Thermal: ☐ Withdrawal ☐ Reinjection ☐

(4) PROPOSED USE (check):

(5) CASING INSTALLED:

Steel ☒ Plastic ☐
Threaded ☐ Welded ☐

6" Diam. from 0 ft. to 18 1/2 ft. Gauge 250
" Diam. from ft. to ft. Gauge

(6) LINER INSTALLED:

" Diam. from ft. to ft. Gauge

(6) PERFORATIONS:

Perforated? ☐ Yes ☒ No

Type of perforator used

Size of perforations in. by in.
perforations from ft. to ft.
perforations from ft. to ft.
perforations from ft. to ft.

(7) SCREENS:

Well screen installed? ☐ Yes ☒ No

Manufacturer's Name _____
Type _____ Model No. _____
Diam. _____ Slot Size _____ Set from _____ ft. to _____ ft.
Diam. _____ Slot Size _____ Set from _____ ft. to _____ ft.

(8) WELL TESTS:

Drawdown is amount water level is lowered below static level

Was a pump test made? ☐ Yes ☒ No If yes, by whom?
Air test 40 gal./min. with drill stem at 97 ft. 1 hrs.
Bailer test gal./min. with ft. drawdown after hrs.
Artesian flow g.p.m.
Temperature of water _____ Depth artesian flow encountered _____ ft.

(9) CONSTRUCTION:

Special standards: Yes ☐ No ☒

Well seal—Material used Cement
Well sealed from land surface to 18 1/2 ft.
Diameter of well bore to bottom of seal 10 in.
Diameter of well bore below seal 6 in.
Number of sacks of cement used in well seal 6 sacks
How was cement grout placed? Pumped

Was pump installed? No Type _____ HP _____ Depth _____ ft.
Was a drive shoe used? ☐ Yes ☒ No Plugs _____ Size: location _____ ft.
Did any strata contain unusable water? ☒ Yes ☐ No
Type of Water? Surface depth of strata P 1
Method of sealing strata off Cement
Was well gravel packed? ☐ Yes ☒ No Size of gravel: _____
Gravel placed from _____ ft. to _____ ft.

(10) LOCATION OF WELL:

County Klamath Driller's well number _____
NW 1/4 SW 1/4 Section 10 T. 39 S. R. 11 E. W.M.
Tax Lot # _____ Lot _____ Blk 1224 Subdivision Davis
Address at well location: _____

(11) WATER LEVEL: Completed well.

Depth at which water was first found _____ ft.
Static level 14 1/2 ft. below land surface. Date 8-27-81
Artesian pressure _____ lbs. per square inch. Date _____

(12) WELL LOG:

Diameter of well below casing 6"

Depth drilled 97 ft. Depth of completed well 97 ft.

Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. Report each change in position of Static Water Level and indicate principal water-bearing strata.

MATERIAL	From	To	SWL
Top Soil Sand	0	4	
Sand / Water	4	8	
Clay, Yellow	8	13	
Clay, Gray	13	40	14 1/2
Sandstone, Black	40	44	
Clay, Gray	44	50	
Clay, Black	50	65	
Sandstone, Black	65	85	
Sandstone, Blue	85	87	
Sandstone, Brown	87	92	
Clay, Yellow	92	94	
Sandstone, Brown	94	97	

Work started 8-27-1981 Completed 8-27-1981
Date well drilling machine moved off of well 8-28-1981

Drilling Machine Operator's Certification:

This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.
[Signed] Ivan Hartley Date 9-8-1981
(Drilling Machine Operator)

Drilling Machine Operator's License No. 1095

Water Well Contractor's Certification:

This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.
Name HARTLEY WELL DRILLING INC
(Person, firm or corporation) (Type or print)
Address P.O. BOX 237, BONANZA OR
[Signed] Ivan Hartley
(Water Well Contractor)
Contractor's License No. 726 Date 9-8-1981

NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report
are to be filed with the

WATER RESOURCES DEPARTMENT,
SALEM, OREGON 97310
within 30 days from the date of well completion.

SP*12658-690