

STATE OF OREGON AMENDED 9-25-19
WATER SUPPLY WELL REPORT
(as required by ORS 537.765 & OAR 690-205-0210)

LANE 76866

WELL I.D. LABEL# L 134730
START CARD # 21618
ORIGINAL LOG #

(1) LAND OWNER Owner Well I.D. _____
First Name Randy Last Name Henderson
Company Thisted Farm
Address 30770 Lucklyn
City Junction City State OR Zip 97448
(2) TYPE OF WORK ☒ New Well ☐ Deepening ☐ Conversion
☐ Alteration (complete 2a & 10) ☐ Abandonment (complete 5a)

(2a) PRE-ALTERATION
Casing: Dia. + From To Gauge Stl Plstc Wld Thrd
Material From To Amt. sacks/lbs
Seal: _____

(3) DRILL METHOD
☒ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger ☐ Cable Mud
☐ Reverse Rotary ☐ Other _____

(4) PROPOSED USE ☐ Domestic ☒ Irrigation ☐ Community
☐ Industrial/ Commercial ☐ Livestock ☐ Dewatering
☐ Thermal ☐ Injection ☐ Other _____

(5) BORE HOLE CONSTRUCTION Special Standard ☐ (Attach copy)
Depth of Completed Well 38 ft.
BORE HOLE
Dia. From To Material SEAL From To Amt. sacks/lbs
10" 0' 19' Bentonite 0' 19' 9 scks
6" 19' 38' Calculated 8 scks
How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☒ Other as per OAR 690-210-340 screened
Backfill placed from _____ ft. to _____ ft. Material 8 Hyd.
Filter pack from _____ ft. to _____ ft. Material _____ Size _____
Explosives used: ☐ Yes Type _____ Amount _____

(5a) ABANDONMENT USING UNHYDRATED BENTONITE
Proposed Amount Pounds Actual Amount Pounds

(6) CASING/LINER
Casing Liner Dia. + From To Gauge Stl Plstc Wld Thrd
6" 1' 38' 250
Shoe ☐ Inside ☐ Outside ☐ Other Location of shoe(s) None
Temp casing ☐ Yes Dia. _____ From _____ To _____

(7) PERFORATIONS/SCREENS Perforations Method Holt Air Perforator
Screens Type _____ Material _____
Perf's Casing Screen Screen/slot Slot # of Tele/
screen Liner Dia. From To width length slots pipe size
2.0' 35' 5" 2" 528

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☐ Bailer ☒ Air ☐ Flowing Artesian
Yield gal/min Drawdown Drill stem/Pump depth Duration (hr)
150+GPM 38' 2 Hrs
Temperature 57° °F Lab analysis ☐ Yes By _____
Water quality concerns? ☐ Yes (describe below) TDS amount 89
From To Description Amount Units

(9) LOCATION OF WELL (legal description)
County Jane Twp 16S N Range 04W E/W/M
Sec 15 SW 1/4 of the SE 1/4 Tax Lot 3101
Tax Map Number _____ Lot _____
Lat 44° 10' 15" N DMS or DD
Long 123° 9' 10" W DMS or DD
Street address of well ☒ Nearest address

approx. 200 yards due North of 30419 Maple Dr
Junction City OR

(10) STATIC WATER LEVEL
Date SWL (psi) + SWL (ft)
Existing Well / Pre-Alteration _____
Completed Well 8-23-19 11'
Flowing Artesian? ☐ Dry Hole? ☐

WATER BEARING ZONES Depth water was first found 20'
SWL Date From To Est Flow SWL (psi) + SWL (ft)
8-23-19 20' 38' 150+gpm 11'

(11) WELL LOG Ground Elevation _____
Material From To
Topsoil 0 10
Cemented Gravel 10 19
Brown Gravel & Sand 19 38
RECEIVED
SEP 09 2019
OWRD

Date Started 8-23-19 Completed 8-23-19

(unbonded) Water Well Constructor Certification
I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

License Number _____ Date _____
Signed _____

(bonded) Water Well Constructor Certification
I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number 751 Date 8-23-19
Signed D. Joe Paving
Contact Info (optional) Mid Valley Drilling, Inc.
Joe Paving 541-847-5470