

Amended
11-26-25

STATE OF OREGON

WATER SUPPLY WELL REPORT

(as required by ORS 537.765 & OAR 690-205-0210)

WELL I.D. LABEL#

START CARD #

ORIGINAL LOG #

LANE 80473

(1) LAND OWNER

First Name Randall Owner Well I.D. Last Name Pitcher

Company

Address 77708 Quaglia Rd.City Cottage Grove State OR Zip 97424

(2) TYPE OF WORK

☒ New Well ☐ Deepening ☐ Conversion
☐ Alteration (complete 2a & 10) ☐ Abandonment (complete 5a)

(2a) PRE-ALTERATION

Casing: Dia. + From To Gauge Stl. Plstc Wld Thrd

Material From To Amt sacks/lbs

Seal:

(3) DRILL METHOD

☒ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger ☐ Cable Mud
☐ Reverse Rotary ☐ Other

(4) PROPOSED USE

☒ Domestic ☐ Irrigation ☐ Community
☐ Industrial/ Commercial ☐ Livestock ☐ Dewatering
☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION

Special Standard ☒ (Attach copy)Depth of Completed Well 140 ft.

BORE HOLE

Dia	From	To	Material	From	To	Amt	sacks/lbs
12"	0	138	Bentonite	35	0	33	sacks
6"	138	140				26	
						Calculated	

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E☒ Other Bentonite Poured DryBackfill placed from 138 ft. to 35 ft. Material Gravel Size PeaFilter pack from 138 ft. to 35 ft. Material Gravel Size PeaExplosives used: ☐ Yes Type Amount

(5a) ABANDONMENT USING UNHYDRATED BENTONITE

Proposed Amount Pounds Actual Amount Pounds

(6) CASING/LINER

Casing	Liner	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
☒	☐	6"	#2	138	250		☒	☐	☒	

Shoe ☐ Inside ☐ Outside ☐ Other Location of shoe(s)Temp casing ☐ Yes Dia From To

(7) PERFORATIONS/SCREENS

Perforations Method PerforatorScreens Type Hotte Material

Perf/S	Casing/Screen	Liner	Dia	From	To	Scr/slot	Slot	# of	Tele/
green						width	length	slots	pipe size
<u>Perforating</u>			40	138		14"	112"	1700	6"

(8) WELL TESTS: Minimum testing time is 1 hour

☐ Pump ☐ Bailer ☒ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem/Pump depth	Duration (hr)
20		135'	24RS0

Temperature 59 °F Lab analysis ☐ Yes ByWater quality concerns? ☐ Yes (describe below) TDS amount 1700ppm

From To Description Amount Units

(9) LOCATION OF WELL (legal description)

County Lane Twp 21S N/S Range 3W E/W WMSec 2 NE 1/4 of the SW 1/4 Tax Lot 01100

Tax Map Number Lot

Lat 43.7709254 DMS or DDLong -123.0189421 DMS or DD☒ Street address of well ☐ Nearest address77708 Quaglia Rd. Cottage Grove, OR

(10) STATIC WATER LEVEL

Date	SWL (psi)	+ SWL (ft)
Existing Well / Pre-Alteration		
Completed Well	7/24/25	-33

Flowing Artesian? ☐ Dry Hole? ☐

WATER BEARING ZONES

Depth water was first found 50'

SWL Date From To Est Flow SWL (psi) + SWL (ft)

SWL Date	From	To	Est Flow	SWL (psi)	+ SWL (ft)
7/24/25	50	65	7		-33
7/24/25	115	127	13		-33

(11) WELL LOG

Ground Elevation

Material	From	To
Brown Clay	0	8
Gray Clay	8	13
Brown Silty Sand	13	29
Soft Blue Claystone	29	48
Soft Brown Sandstone	48	128
Med. Gray Sandstone	128	140

Seal Placement Date: 7/22/25Seal Placement Time: 2:00 PMConstruction Begin Date: 7/21/25Construction Begin Time: 3:15 PMConstruction End Date: 7/24/25

Add Helper Names Here:

Jeremy Edwards
Kevin FlemingDate Started 7/21/25 Completed 7/24/25

(unbonded) Water Well Constructor Certification

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

License Number Date

Signed

(bonded) Water Well Constructor Certification


OWRD

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number 1562 Date 11/18/25

Signed

Contact Info (optional)



well



77710
QUAGLIA RD
156303

77708
QUAGLIA RD

1102

77562
QUAGLIA RD

1101

1100

77603
QUAGLIA RD

Received
NOV 24 2025
OWRD