

amended 8/23/2019

LINN 62522

WELL I.D. LABEL# L 128955

STATE OF OREGON

WATER SUPPLY WELL REPORT

(as required by ORS 537.765 & OAR 690-205-0210)

START CARD # 1040505

ORIGINAL LOG #

(1) LAND OWNER

Owner Well I.D. 5935

First Name Barny

Last Name Kropf

Company

Address 24495 Powerline Rd.

City Harrisburg

State OR

Zip 97446

(2) TYPE OF WORK

☒ New Well ☐ Deepening ☐ Conversion☐ Alteration (complete 2a & 10) ☐ Abandonment (complete 5a)

(2a) PRE-ALTERATION

Dia + From To Gauge Stl Plstc Wld Thrd

Casing: ☐ ☐ ☐ ☐ ☐ ☐ ☐ ☐

Material From To Amt sacks/lbs

Seal: ☐ ☐ ☐ ☐ ☐ ☐

(3) DRILL METHOD

☒ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger ☐ Cable Mud☐ Reverse Rotary ☐ Other

(4) PROPOSED USE

☐ Domestic ☒ Irrigation ☐ Community☐ Industrial/ Commercial ☐ Livestock ☐ Dewatering☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION

Special Standard ☐ (Attach copy)

Depth of Completed Well 560 ft.

BORE HOLE

SEAL

sacks/

Dia	From	To	Material	From	To	Amt	lbs
10	0	60	Bentonite	0	50	22	S
6	60	700			Calculated	21.5	
			Cement	50	60	3	S
					Calculated	3	

How was seal placed:

Method ☐ A ☐ B ☒ C ☐ D ☐ E☒ Other poured dry

Backfill placed from ft. to ft. Material

Filter pack from ft. to ft. Material Size

Explosives used: ☐ Yes Type Amount

(5a) ABANDONMENT USING UNHYDRATED BENTONITE

Proposed Amount

Pounds

Actual Amount

Pounds

(6) CASING/LINER

Casing	Liner	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
☒	☒	6	☒	1.5	79.5	250	☒	☒	☒	☒
☐	☐	4	☐	0	80	250	☐	☐	☐	☐
☐	☐	4.5	☐	80	560		☐	☐	☐	☐

Shoe ☐ Inside ☐ Outside ☐ Other Location of shoe(s)Temp casing ☐ Yes Dia From To

(7) PERFORATIONS/SCREENS

Perforations Method Drilled holes

Screens Type

Material

Perf/S	Casing/Screen	Dia	From	To	Scr/slot width	Slot length	# of slots	Tele/ pipe size
Perf	Liner		0	560	1/4		1,500	

(8) WELL TESTS: Minimum testing time is 1 hour

☐ Pump ☐ Bailer ☒ Air ☐ Flowing Artesian

Yield gal/min Drawdown Drill stem/Pump depth Duration (hr)

20		700	1
----	--	-----	---

Temperature 62 °F Lab analysis ☐ Yes ByWater quality concerns? ☐ Yes (describe below) TDS amount 208

From To Description Amount Units

--	--	--	--	--

(9) LOCATION OF WELL (legal description)

County LINN Twp 10 S N/S Range 3 W E/W WM

Sec 22 SE 1/4 of the SW 1/4 Tax Lot 200

Tax Map Number Lot

Lat ° ' " or DMS or DD

Long ° ' " or DMS or DD

☐ Street address of well ☐ Nearest address

Berry Dr. -- Albany, OR

(10) STATIC WATER LEVEL

Date SWL(psi) + SWL(ft)

Existing Well / Pre-Alteration			
Completed Well	09-21-2018		

Flowing Artesian? ☐ Dry Hole? ☐

WATER BEARING ZONES

Depth water was first found 320

SWL Date From To Est Flow SWL(psi) + SWL(ft)

09-21-2018	320	400	20		19
------------	-----	-----	----	--	----

(11) WELL LOG

Ground Elevation

Material	From	To
Top soil	0	2
Brown Clay	2	8
Blue clay	8	25
Brown sandstone	25	38
Grey sandstone	38	700
Lost 140' hole installing liner		
RECEIVED		
OCT 12 2018		
JONES DRILLING CO., INC.		
29400 SANTIAM HWY.		
LEBANON, OR 97355		
541-367-2560 541-451-2686		
1-800-915-8388		

Date Started 09-13-2018

Completed 09-21-2018

(unbonded) Water Well Constructor Certification

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

License Number 1888

Date 10-04-2018

Signed

(bonded) Water Well Constructor Certification

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number 1684

Date 10-04-2018

Signed

Contact Info (optional)

ORIGINAL - WATER RESOURCES DEPARTMENT

THIS REPORT MUST BE SUBMITTED TO THE WATER RESOURCES DEPARTMENT WITHIN 30 DAYS OF COMPLETION OF WORK Form Version: 0.95