

STATE OF OREGON
WATER SUPPLY WELL REPORT

MORR 52914

WELL I.D. LABEL# L

88014

START CARD #

1060289

ORIGINAL LOG #

Page 1 of 3

(as required by ORS 537.545 & 537.765 and OAR 690-205-0210)

9/8/2023

(1) LAND OWNER

Owner Well I.D. MW-110

First Name MIFF

Last Name DEVIN

Company PORT OF MORROW

Address 2 MARINE DRIVE

City BOARDMAN

State OR

Zip 97818

(2) TYPE OF WORK

☒ New Well ☐ Deepening ☐ Conversion

☐ Alteration (complete 2a & 10) ☐ Abandonment (complete 5a)

(2a) PRE-ALTERATION

Casing: Dia + From To Gauge Stl Plstc Wld Thrd
Material From To Amt sacks/lbs
Seal: From To Amt sacks/lbs

(3) DRILL METHOD

☒ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger ☐ Cable Mud
☐ Reverse Rotary ☐ Other

(4) PROPOSED USE

☐ Domestic ☐ Irrigation ☐ Community
☐ Industrial/ Commercial ☐ Livestock ☐ Dewatering
☐ Thermal ☐ Injection ☒ Other OBSERVATION

(5) BORE HOLE CONSTRUCTION

Special Standard ☐ (Attach copy)

Depth of Completed Well 378.00 ft.

BORE HOLE			SEAL			sacks/lbs	
Dia	From	To	Material	From	To	Amt	
6	0	378	Bentonite Chips	0	18	12	S
						Calculated	
						Calculated	

Seal placement method ☒ A ☐ B ☐ C ☐ D ☐ E ☐ Other:

Backfill placed from ft. to ft. Material

Filter pack from ft. to ft. Material Size

Explosives used: ☐ Type Amount

Seal Placement Begin Date 3/22/2023 Begin Time 09 00

(5a) ABANDONMENT USING UNHYDRATED BENTONITE

Proposed Amount Actual Amount

(6) CASING/LINER

Casing Liner Dia + From To Gauge Stl Plstc Wld Thrd
Shoe ☐ Inside ☐ Outside ☐ Other Location of shoe(s)
Temp casing ☐ Yes Dia From + To

(7) PERFORATIONS/SCREENS

Perforations Method

Screens Type Pre Pack Material PVC

Perf/ Screen	Casing/ Liner	Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ pipe size
Screen	Liner	5	357	378	.02			5

(8) WELL TESTS: Minimum testing time is 1 hour

☐ Pump ☒ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem/Pump depth	Duration (hr)
1	11		1

Temperature 70 °F Lab analysis ☐ Yes By

Water quality concerns? ☐ Yes (describe below) TDS amount 500 mg/L
From To Description Amount Units

(9) LOCATION OF WELL (legal description)

County MORROW Twp 3.00 N N/S Range 27.00 E E/W WM

Sec 21 SE 1/4 of the SE 1/4 Tax Lot 1100, 292299 MAD

Tax Map Number Lot

Lat ° ' " or 45.71938800 DMS or DD

Long ° ' " or -119.43642800 DMS or DD

☐ Street address of well ☒ Nearest address

29299 MADISON RD. ECHO, OR 97826 MW-110

(10) STATIC WATER LEVEL

	Date	SWL(psi)	+	SWL(ft)
Existing Well / Pre-Alteration				
Completed Well	3/24/2023			367
Flowing Artesian? ☐ Dry Hole? ☐				

WATER BEARING ZONES

Depth water was first found 367.00

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)
3/23/2023	367	378	1			367

(11) WELL LOG

Ground Elevation 938.00

Material	From	To
Topsoil	0	1
Silty gravel - Br	1	8
Sandy silt/silty sand - Br	8	252
Gravelly silt - Br	252	263
Silty sand w/ some clay - Br	263	302
Clayey silt - Br	302	321
Silty gravel - Br	321	330
Silty clay - Br	330	336
Silty clay - Gr	336	360
Silty sand w. some clay - Br	360	378

Construction

Begin Date 3/22/2023 Begin Time 11 00 End Date 3/24/2023

(unbonded) Water Well Constructor Certification

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

License Number Date

Signed

(bonded) Water Well Constructor Certification

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number 1824 Date 9/8/2023

Signed CHAD GREGORY (E-filed)

Contact Info (optional) Gregory Drilling Inc

ORIGINAL - WATER RESOURCES DEPARTMENT

THIS REPORT MUST BE SUBMITTED TO THE WATER RESOURCES DEPARTMENT WITHIN 30 DAYS OF COMPLETION OF WORK Form Version:

New exempt use wells must be submitted with a map and recording fee.

(2a) PRE-ALTERATION

[illegible]

(5) BORE HOLE CONSTRUCTION

BORE HOLE			SEAL			sacks/	
Dia	From	To	Material	From	To	Amt	lbs
					Calculated		
					Calculated		
					Calculated		
					Calculated		

FILTER PACK			
From	To	Material	Size

(6) CASING/LINER

Casing Liner	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
									
									
									
									
									
									
									
									
									
									
									
									
									
									
									
									
									
									
									
									
									

(7) PERFORATIONS/SCREENS

[illegible]

(8) WELL TESTS: Minimum testing time is 1 hour

Yield gal/min	Drawdown	Drill stem/Pump depth	Duration (hr)

Water Quality Concerns

From	To	Description	Amount	Units

(10) STATIC WATER LEVEL

[illegible]

(11) WELL LOG

[illegible]

Name of person(s) who assisted with construction and Trainee License # / Helper #

Assistant Name	Type	#

Comments/Remarks

8" above ground riser was installed over well casing.
3 bollards were also installed around well casing.

WATER SUPPLY WELL REPORT - Map with location identified must be attached and shall include an approximate scale and north arrow

MORR 52914

9/8/2023

Map of Hole

STATE OF OREGON WELL LOCATION MAP

This map is supplemental to the WATER SUPPLY WELL REPORT

Oregon Water Resources Department

725 Summer St NE, Salem OR 97301
(503)986-0900



LOCATION OF WELL

Latitude: 45.71938800 Datum: WGS84

Longitude: -119.43642800

Township/Range/Section/Quarter-Quarter Section:
WM3.00N27.00E21SESE

Address of Well:

29299 MADISON RD. ECHO, OR 97826 MW-110

Well Label: 88014

Printed: September 8, 2023

DISCLAIMER: This map is intended to represent the approximate location the well. It is not intended to be construed as survey accurate in any manner.

Provided by well constructor

