

**STATE OF OREGON
WATER SUPPLY WELL REPORT**

YAMH 59948

WELL I.D. LABEL# L

159741

START CARD #

1082711

ORIGINAL LOG #

(as required by ORS 537.545 & 537.765 and OAR 690-205-0210)

8/13/2026

(1) LAND OWNER

Owner Well I.D. _____

First Name NEILLast Name CLOPTON

Company _____

Address 34255 NE CORRAL CREEK RDCity NEWBERGState ORZip 97132**(2) TYPE OF WORK**☒ New Well ☐ Deepening ☐ Conversion☐ Alteration (complete 2a & 10) ☐ Abandonment (complete 5a)**(2a) PRE-ALTERATION**

Casing: Dia + From To Gauge Stl Plstc Wld Thrd

Material From To Amt sacks/lbs

Seal:

(3) DRILL METHOD☒ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger☐ Reverse Rotary ☐ Other _____**(4) PROPOSED USE**☒ Domestic ☐ Irrigation ☐ Community☐ Industrial/ Commercial ☐ Livestock ☐ Dewatering☐ Thermal ☐ Injection ☐ Other _____**(5) BORE HOLE CONSTRUCTION**Special Standard ☐ (Attach copy)Depth of Completed Well 401.00 ft.

BORE HOLE			SEAL			Amt	sacks/lbs
Dia	From	To	Material	From	To		
10	0	178.5	Bentonite Chips	0	178.5	82	S
6	178.5	401			Calculated	81.47	
					Calculated		

Seal placement method: ☐ A ☐ B ☐ C ☐ D ☐ E ☒ Other: POUR-PROBE-H2O

Backfill placed from _____ ft. to _____ ft. Material _____

Filter pack from _____ ft. to _____ ft. Material _____ Size _____

Explosives used: ☐ Type _____ Amount _____Seal Placement Begin Date 7/29/2026 Begin Time 14 00**(5a) ABANDONMENT USING UNHYDRATED BENTONITE**

Proposed Amount

Actual Amount

(6) CASING/LINER

C/L	Dia	+	From	To	Gauge	Mat. Type	Wld	Thrd	Shoe	Location
C	6	☒	1.5	178.5	0.250	ST	☒		OUT.	178.5
L	4		21	341	Sch40	PL		☒		
L	4		361	381	Sch40	PL		☒		

Temp casing ☒ Yes Dia 10 From + ☒ 1 To 6**(7) PERFORATIONS/SCREENS**

Perforations Method _____

Screens Type Machine Screen Material PVC

Perf/ Screen	Casing/ Liner	Screen Dia	From	To	Scrm/slot width	Slot length	# of slots	Tele/ Pipe size
Screen	Liner	4	341	361	.032			Pipe Size
Screen	Liner	4	381	401	.032			Pipe Size

(8) WELL TESTS: Minimum testing time is 1 hour

Type of Test	Yield (gal/min)	Drawdown	Drill Stem/ Pump Depth	Duration (hr)
Air	16.5		400	1

Temperature 54 °F Lab analysis ☐ Yes By _____Water quality concerns? ☐ Yes (describe below) TDS amount 110 ppm

From	To	Description	Amount	Units

(9) LOCATION OF WELL (legal description)County YAMHILL Twp 3.00 S N/S Range 2.00 W E/W WMSec 25 NW 1/4 of the NW 1/4 Tax Lot 1301

Tax Map Number _____ Lot _____

Lat _____ ° _____ ' _____ " or 45.28802346 DMS or DD

Long _____ ° _____ ' _____ " or -122.88421878 DMS or DD

☒ Street address of well ☐ Nearest address

34255 NE CORRAL CREEK RD, NEWBERG, OR 97132

(10) STATIC WATER LEVEL

	Date	SWL (psi)	+	SWL (ft)
Existing Well / Pre-Alteration				
Completed Well	7/30/2026			171
Flowing Artesian?	☐			
Dry Hole?	☐			

WATER BEARING ZONES

Depth water was first found 155.00

SWL Date	From	To	Est Flow	SWL (psi)	+	SWL (ft)
7/24/2026	155	173	1			155
7/27/2026	217	300	6.5			171
7/30/2026	300	395	10			171

(11) WELL LOGGround Elevation 614.60 FT

Material	From	To
Clay, Dense red-brown with cobbles	0	9
Basalt, MH gray w/ brown	9	37
Basalt, MH gray w/ brown w/s vesicular broken	37	57
Basalt, H gray w/s green w/s soft seams	57	84
Basalt, H Dk gray w/s green	84	155
Basalt, MH gray w/ brown w/s vesicular broken	155	171
Basalt, H gray w/s green	171	217
Basalt, Firm brown decayed vesicular w/s gray	217	224
Basalt, MH gray w/green vesicular	224	236
Basalt, Firm brown decayed vesicular w/s gray	236	245
Basalt, MH gray w/ green vesicular	245	256
Basalt, Firm brown decayed vesicular w/ tan/yellow	256	262
Basalt, MH DK gray w/green and brown strata	262	395
vesicular, fractured w/ soft seams	262	395
Basalt, H gray w/s green	395	401

Construction

Begin Date 7/24/2026 Begin Time 11 30 End Date 7/30/2026**(unbonded) Water Well Constructor Certification**

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

License Number _____ Date _____

Signed _____

(bonded) Water Well Constructor Certification

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number 1977 Date 7/30/2026Signed JOSE ESTRADA (E-filed)Drilling Company: bluewaterdrilling@gmail.com 503-868-7878

ORIGINAL - WATER RESOURCES DEPARTMENT

THIS REPORT MUST BE SUBMITTED TO THE WATER RESOURCES DEPARTMENT WITHIN 30 DAYS OF COMPLETION OF WORK Form Version:

New exempt use wells must be submitted with a map and recording fee.

Comments/Remarks

WATER SUPPLY WELL REPORT - Map with location identified must be attached and shall include an approximate scale and north arrow

YAMH 59948

8/13/2026

Map of Hole

STATE OF OREGON WELL LOCATION MAP

This map is supplemental to the WATER SUPPLY WELL REPORT

Oregon Water Resources Department

725 Summer St NE, Salem OR 97301
(503)986-0900



LOCATION OF WELL

Latitude: 45.28802346 Datum: WGS84

Longitude: -122.88421878

Township/Range/Section/Quarter-Quarter Section:

WM3.00S2.00W25NWNW

Address of Well:

34255 NE CORRAL CREEK RD, NEWBERG, OR 97132

Well Label: 159741

Printed: July 30, 2026

DISCLAIMER: This map is intended to represent the approximate location the well. It is not intended to be construed as survey accurate in any manner.

Provided by well constructor

