

Approved: **Tony Janicek**

Digitally signed by Tony Janicek
DN: OU=Dam Safety Program, O=Oregon Water Resources Department,
CN=Tony Janicek, E=Tony.M.Janicek@water.oregon.gov
Reason: I am approving this document
Location:
Date: 2026.09.14 16:15:45-0700
Foxit PDF Editor Version: 12.1.9

MEMO

To: Tony Janicek, Interim Well Construction Section Manager
From: Tommy Laird, Well Construction Compliance Coordinator
Subject: Review of Water Right Application G-19507
Date: September 14, 2026

The attached application was forwarded to the Well Construction Section by the Groundwater Section. Gabriela Ferreira and Travis Brown reviewed the application. Please see Gabriela's and Travis' Groundwater Review and the Well Reports.

Applicant's Well #PW-1 (CLAT 53264): Based on a review of the Well Reports, PW-1 seems to protect the groundwater resource.

The construction of PW-1 may not satisfy hydraulic connection issues to surface water.

Applicant's Well #PW-3 (CLAT 53265): Based on a review of the Well Reports, PW-3 seems to protect the groundwater resource.

The construction of PW-3 may not satisfy hydraulic connection issues to surface water.

Applicant's Well #PW-5 (CLAT 53266): Based on a review of the Well Reports, PW-5 seems to protect the groundwater resource.

The construction of PW-5 may not satisfy hydraulic connection issues to surface water.

Applicant's Well #PW-7 (CLAT 53267): Based on a review of the Well Reports, PW-7 seems to protect the groundwater resource.

The construction of PW-7 may not satisfy hydraulic connection issues to surface water.

Applicant's Well #PW-9 (CLAT 53268): Based on a review of the Well Reports, PW-9 seems to protect the groundwater resource.

The construction of PW-9 may not satisfy hydraulic connection issues to surface water.

Applicant's Well #PW-11 (CLAT 53269): Based on a review of the Well Reports, PW-11 seems to protect the groundwater resource.

The construction of PW-11 may not satisfy hydraulic connection issues to surface water.

Applicant's Well #PW-13 (CLAT 53270): Based on a review of the Well Reports, PW-13 seems to protect the groundwater resource.

The construction of PW-13 may not satisfy hydraulic connection issues to surface water.

Applicant's Well #PW-14 (CLAT 53271): Based on a review of the Well Reports, PW-14 seems to protect the groundwater resource.

The construction of PW-14 may not satisfy hydraulic connection issues to surface water.

STATE OF OREGON

WATER SUPPLY WELL REPORT

(as required by ORS 537.765 & OAR 690-205-0210)

10-22-2009

WELL LABEL # L 59021

START CARD # 1007880

(1) LAND OWNER Owner Well I.D. PW # 5

First Name _____ Last Name _____
 Company City of Gearhart
 Address 698 Pacific Way
 City Gearhart State OR Zip 97138

(2) TYPE OF WORK ☒ New Well ☐ Deepening ☐ Conversion
☐ Alteration (repair/recondition) ☐ Abandonment

(3) DRILL METHOD

☐ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger ☐ Cable Mud
☒ Reverse Rotary ☐ Other _____

(4) PROPOSED USE ☐ Domestic ☐ Irrigation ☒ Community
☐ Industrial/ Commercial ☐ Livestock ☐ Dewatering
☐ Thermal ☐ Injection ☐ Other _____(5) BORE HOLE CONSTRUCTION Special Standard ☐ (Attach copy)

Depth of Completed Well 117.00 ft.

BORE HOLE			SEAL			sacks/	
Dia	From	To	Material	From	To	Amt	lbs
16	0	117	Cement	0	75	64	S

How was seal placed: Method ☐ A ☐ B ☒ C ☐ D ☐ E☐ Other _____

Backfill placed from _____ ft. to _____ ft. Material _____

Filter pack from 75 ft. to 117 ft. Material Silica Sand Size 10/20

Explosives used: ☐ Yes Type _____ Amount _____

(6) CASING/LINER

Casing	Liner	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
☒	☒	10	☒	2	81	0.375	☒	☒	☒	☒
☐	☐	10	☐	112	117	0.375	☒	☒	☒	☒
☐	☐		☐				☐	☐	☐	☐
☐	☐		☐				☐	☐	☐	☐

Shoe ☐ Inside ☐ Outside ☐ Other Location of shoe(s) _____Temp casing ☐ Yes Dia _____ From _____ To _____

(7) PERFORATIONS/SCREENS

Perforations Method _____

Screens Type Spiral Wrap Material 304 SS

Perf/S	Casing/	Screen	Dia	From	To	Sem/slot	Slot	# of	Tele/
creen	Liner					width	length	slots	pipe size
Screen			10	81	112	.035			

(8) WELL TESTS: Minimum testing time is 1 hour

☒ Pump ☐ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem/Pump depth	Duration (hr)
200	69.7	75	24

Temperature 52 °F Lab analysis ☒ Yes By ConsultantWater quality concerns? ☐ Yes (describe below)

From	To	Description	Amount	Units

(9) LOCATION OF WELL (legal description)

County Clatsop Twp 6.00 N N/S Range 10.00 W E/W WM
 Sec 4 SW 1/4 of the SE 1/4 Tax Lot 100
 Tax Map Number _____ Lot _____
 Lat _____ " or _____ DMS or DD
 Long _____ " or _____ DMS or DD
☐ Street address of well ☒ Nearest address

6th Ave and Marion Street, Gearhart, Oregon

(10) STATIC WATER LEVEL

Existing Well / Predeepening	Date	SWL(psi)	+ SWL(ft)
Completed Well	10-13-2009		26.5

Flowing Artesian? ☐ Dry Hole? ☐

WATER BEARING ZONES

Depth water was first found 9'

SWL Date	From	To	Est Flow	SWL(psi)	+ SWL(ft)
10-09-2009	20	117	200		26

(11) WELL LOG

Ground Elevation _____

Material	From	To
Fine/Med Sand - brown	0	55
Fine/Med Sand - Gray with seashells, some gravel	55	80
Fine Sand with gravel	80	100
Gravels - Brown Sand	100	116
Fractured Bedrock	116	117

RECEIVED

MAR 25 2010

WATER RESOURCES DEPT
SALEM, OREGON

Date Started 10-08-2009 Completed 10-21-2009

(unbonded) Water Well Constructor Certification

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

License Number 1702 Date 10-22-2009

Electronically Filed

Signed RUSTY ROTTO (E-filed)

(bonded) Water Well Constructor Certification

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number 1523 Date 10-22-2009

Electronically Filed

Signed ROBERT STADELI (E-filed)

Contact Info (optional)

ORIGINAL - WATER RESOURCES DEPARTMENT

THIS REPORT MUST BE SUBMITTED TO THE WATER RESOURCES DEPARTMENT WITHIN 30 DAYS OF COMPLETION OF WORK

Form Version: 0.95

WELL LABEL # L 59027

START CARD # 1007876

--	--	--	--	--	--

--	--	--	--	--	--	--

Contact Info (optional) _____

Form Version: 0.95

(as required by ORS 537.765 & OAR 690-205-0210)

WELL LABEL # L 59029

START CARD # 1007873

Contact Info (optional)

Form Version: 0.95

Amd 9/11/2026

CLAT 53271

Page 1 of 1

STATE OF OREGON

WATER SUPPLY WELL REPORT

(as required by ORS 537.765 & OAR 690-205-0210)

10-22-2009

WELL LABEL # L 59030

START CARD # 1007877

(1) LAND OWNER Owner Well I.D. PW #14

First Name Last Name

Company City of Gearhart

Address 698 Pacific Way

City Gearhart State OR Zip 97138

(2) TYPE OF WORK ☒ New Well ☐ Deepening ☐ Conversion
☐ Alteration (repair/recondition) ☐ Abandonment

(3) DRILL METHOD

☐ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger ☐ Cable Mud☒ Reverse Rotary ☐ Other(4) PROPOSED USE ☐ Domestic ☐ Irrigation ☒ Community☐ Industrial/ Commercial ☐ Livestock ☐ Dewatering☐ Thermal ☐ Injection ☐ Other(5) BORE HOLE CONSTRUCTION Special Standard ☐ Attach copy

Depth of Completed Well 159.00 ft.

BORE HOLE			SEAL			sacks/	
Dia	From	To	Material	From	To	Amt	lbs
16	0	159	Cement	0	93.25	63	S

How was seal placed: Method ☐ A ☐ B ☒ C ☐ D ☐ E☐ Other

Backfill placed from ft. to ft. Material

Filter pack from 93.25 ft. to 159 ft. Material Silica Sand Size 10/20

Explosives used: ☐ Yes Type Amount

(6) CASING/LINER

Casing	Liner	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
☒	☐	10	☒	2.5	95	0.375	☒	☐	☒	☐
☐	☐	10	☐	125	130.7	0.375	☒	☐	☒	☐
☐	☐						☐	☐	☐	☐
☐	☐						☐	☐	☐	☐

Shoe ☐ Inside ☐ Outside ☐ Other Location of shoe(s)Temp casing ☐ Yes Dia From To

(7) PERFORATIONS/SCREENS

Perforations Method

Screens Type Spiral Wrap Material 304 SS

Perf/S	Casing/	Screen	Dia	From	To	Scr/slot	Slot	# of	Tele/
creen	Liner					width	length	slots	pipe size
Screen			10	95	125	.02			

(8) WELL TESTS: Minimum testing time is 1 hour

☒ Pump ☐ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem/Pump depth	Duration (hr)
200	74.5	89	24

Temperature 53 °F Lab analysis ☒ Yes By ConsultantWater quality concerns? ☐ Yes (describe below)

From	To	Description	Amount	Units

(9) LOCATION OF WELL (legal description)

County Clatsop Twp 6.00 N N/S Range 10.00 W E/W WM

Sec 4 SW 1/4 of the SE 1/4 Tax Lot 100

Tax Map Number Lot

Lat ° 0 ' " or DMS or DD

Long ° 0 ' " or DMS or DD

☐ Street address of well ☒ Nearest address

6th Ave and Marion Street, Gearhart, Oregon

(10) STATIC WATER LEVEL

	Date	SWL(psi)	+	SWL(ft)
Existing Well / Predeepening				
Completed Well	09-18-2009			21.8

Flowing Artesian? ☐ Dry Hole? ☐

WATER BEARING ZONES

Depth water was first found 10'

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)
09-12-2009	20	131	200			20

(11) WELL LOG

Ground Elevation

Material	From	To
Med / Coarse Fine sand	0	69
Med / Coarse Fine sand w/ wood and organics	69	71
Sandy silt	71	75
Gravelly sand	75	92
Fine/ Med sand	92	124
Gravelly Fine / medium sand	124	159
Very dense silty clay - Gray	159	159

RECEIVED

MAR 25 2010

WATER RESOURCES DEPT
SALEM, OREGON

Date Started 09-04-2009 Completed 10-21-2009

(unbonded) Water Well Constructor Certification

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

License Number 1702 Date 10-22-2009

Electronically Filed

Signed RUSTY ROTTO (E-filed)

(bonded) Water Well Constructor Certification

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number 1523 Date 10-22-2009

Electronically Filed

Signed ROBERT STADELI (E-filed)

Contact Info (optional)

ORIGINAL - WATER RESOURCES DEPARTMENT

THIS REPORT MUST BE SUBMITTED TO THE WATER RESOURCES DEPARTMENT WITHIN 30 DAYS OF COMPLETION OF WORK

Form Version: 0.95

STATE OF OREGON

WATER SUPPLY WELL REPORT

(as required by ORS 537.765 & OAR 690-205-0210)

10-22-2009

WELL LABEL # L 59030

START CARD # 1007877

(1) LAND OWNER

Owner Well I.D. PW #14

First Name

Last Name

Company City of Gearhart

Address 698 Pacific Way

City Gearhart

State OR

Zip 97138

(2) TYPE OF WORK

☒ New Well ☐ Deepening ☐ Conversion☐ Alteration (repair/recondition) ☐ Abandonment

(3) DRILL METHOD

☐ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger ☐ Cable Mud☒ Reverse Rotary ☐ Other

(4) PROPOSED USE

☐ Domestic ☐ Irrigation ☒ Community☐ Industrial/ Commercial ☐ Livestock ☐ Dewatering☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION

Special Standard ☐ (Attach copy)

Depth of Completed Well 159.00 ft.

BORE HOLE			SEAL			Amt	sacks/ lbs
Dia	From	To	Material	From	To		
10	0	159	Cement	0	93.25	63	S

How was seal placed:

Method

☐ A☐ B☒ C☐ D☐ E☐ Other

Backfill placed from ft. to ft. Material

Filter pack from 93.25 ft. to 159 ft. Material Silica Sand Size 10/20

Explosives used: ☐ Yes Type Amount

(6) CASING/LINER

Casing	Liner	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
☒	☒	10		3.5	102	0.375	☒	☒	☒	☒
☒	☒	10		125	130.7	0.375	☒	☒	☒	☒
☒	☒			154	159		☒	☒	☒	☒
☒	☒						☒	☒	☒	☒
☒	☒						☒	☒	☒	☒

Shoe ☐ Inside ☐ Outside ☐ Other Location of shoe(s)Temp casing ☐ Yes Dia From To

(7) PERFORATIONS/SCREENS

Perforations Method

Screens Type Spiral Wrap

Material 304 SS

Perf/S	Casing/	Screen	Dia	From	To	Scr/slot	Slot	# of	Tele/
screen	liner					length	width	slots	pipe size
Screen			10	95	125	0.02			
Screen			10	102	154	0.035			

(8) WELL TESTS: Minimum testing time is 1 hour

☒ Pump ☐ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min Drawdown Drill stem/Pump depth Duration (hr)

200	74.5	89	24
	81.8	94	

Temperature 53 °F Lab analysis ☒ Yes By ConsultantWater quality concerns? ☐ Yes (describe below)

From	To	Description	Amount	Units

(9) LOCATION OF WELL (legal description)

County Clatsop Twp 6.00 N N/S Range 10.00 W E/W WM

Sec 4 SW 1/4 of the SE 1/4 Tax Lot 100

Tax Map Number

Lot

Lat ° ' " or

DMS or DD

Long ° ' " or

DMS or DD

☐ Street address of well ☒ Nearest address

6th Ave and Marion Street, Gearhart, Oregon

(10) STATIC WATER LEVEL

Date SWL(psi) + SWL(ft)

Existing Well / Predeepening

Completed Well 09-18-2009

Flowing Artesian? ☐Dry Hole? ☐

WATER BEARING ZONES

Depth water was first found

SWL Date	From	To	Est Flow	SWL(psi)	+ SWL(ft)
09-12-2009	20	131	200		20.25

(11) WELL LOG

Ground Elevation

Material	From	To
Med / Coarse Fine sand	0	69
Med / Coarse Fine sand w/ wood and organics	69	71
Sandy silt	71	75
Gravelly sand	75	92
Fine/ Med sand	92	124
Gravelly Fine / medium sand	124	159
Very dense silty clay - Gray	159	159

RECEIVED

NOV 02 2009

WATER RESOURCES DEPT
SALEM, OREGON

Date Started 09-04-2009

Completed 10-21-2009

(unbonded) Water Well Constructor Certification

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

License Number 1702

Date 10-22-2009

Electronically Filed

Signed RUSTY R OTTO (E-filed)

(bonded) Water Well Constructor Certification

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number 1523

Date 10-22-2009

Electronically Filed

Signed ROBERT STADELI (E-filed)

Contact Info (optional)

ORIGINAL - WATER RESOURCES DEPARTMENT

THIS REPORT MUST BE SUBMITTED TO THE WATER RESOURCES DEPARTMENT WITHIN 30 DAYS OF COMPLETION OF WORK

Form Version: 0.95