

STATE OF OREGON
WATER SUPPLY WELL REPORT

CLAC 80002

WELL I.D. LABEL# L

Page 1 of 3

156298

START CARD #

1083332

ORIGINAL LOG #

(as required by ORS 537.545 & 537.765 and OAR 690-205-0210)

9/16/2026

(1) LAND OWNER

Owner Well I.D.

First Name ROBERT Last Name ROSBOROUGH

Company

Address 37680 S HWY 213

City MT. ANGEL State OR Zip 97362

(2) TYPE OF WORK

☒ New Well ☐ Deepening ☐ Conversion

☐ Alteration (complete 2a & 10) ☐ Abandonment (complete 5a)

(2a) PRE-ALTERATION

Casing: Dia + From To Gauge Stl Plstc Wld Thrd
Material From To Amt sacks/lbs
Seal:

(3) DRILL METHOD

☒ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger

☐ Reverse Rotary ☐ Other

(4) PROPOSED USE

☒ Domestic ☐ Irrigation ☐ Community

☐ Industrial/ Commercial ☐ Livestock ☐ Dewatering

☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION

Special Standard ☐ (Attach copy)

Depth of Completed Well 107.00 ft.

BORE HOLE				SEAL			
Dia	From	To	Material	From	To	Amt	sacks/lbs
10	0	58.5	Bentonite	0	10	10	S
6.25	58.5	107			Calculated	4.2	
			Cement	10	58.5	16.5	S
					Calculated	13.3	

Seal placement method: ☐ A ☐ B ☒ C ☐ D ☐ E ☒ Other: POURED & PROBED

Backfill placed from ft. to ft. Material

Filter pack from ft. to ft. Material Size

Explosives used: ☐ Type Amount

Seal Placement Begin Date 9/2/2026 Begin Time 17 46

(5a) ABANDONMENT USING UNHYDRATED BENTONITE

Proposed Amount Actual Amount

(6) CASING/LINER

C/L	Dia	+	From	To	Gauge	Mat. Type	Wld	Thrd	Shoe	Shoe Location
C	6	☒	2	58.5	0.250	ST	☒		OUT.	58.5
L	4.5		7	107	CL 200	PL	☒			

Temp casing ☒ Yes Dia 10 From + ☒ 1 To 9

(7) PERFORATIONS/SCREENS

Perforations Method Saw

Screens Type Material

Perf/ Screen	Casing/ Liner	Screen Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ Pipe size
Perf	Liner	4.5	87	107	.125	3	120	

(8) WELL TESTS: Minimum testing time is 1 hour

Type of Test	Yield (gal/min)	Drawdown	Drill Stem/ Pump Depth	Duration (hr)
Air	20		107	1

Temperature 57 °F Lab analysis ☐ Yes By

Water quality concerns? ☐ Yes (describe below) TDS amount 177 ppm

From	To	Description	Amount	Units
------	----	-------------	--------	-------

(9) LOCATION OF WELL (legal description)

County CLACKAMAS Twp 6.00 S N/S Range 1.00 E E/W WM

Sec 16 NW 1/4 of the NW 1/4 Tax Lot 201

Tax Map Number Lot

Lat ° ' " or 45.05595044 DMS or DD

Long ° ' " or -122.69768056 DMS or DD

☒ Street address of well ☐ Nearest address

37680 S HWY 213, MT. ANGEL, OR 97362

(10) STATIC WATER LEVEL

	Date	SWL (psi)	+	SWL (ft)
Existing Well / Pre-Alteration				
Completed Well	9/3/2026			13.79

Flowing Artesian? ☐ Dry Hole? ☐

WATER BEARING ZONES

Depth water was first found 60.00

SWL Date	From	To	Est Flow	SWL (psi)	+	SWL (ft)
9/3/2026	60	107	20			13.79

(11) WELL LOG

Ground Elevation 322.74 FT

Material	From	To
Soil	0	1
Silt Brown	1	4
Gravel	4	11
Basalt Grey Hard	11	50
Basalt Grey Medium Slightly Weathered	50	60
Basalt Weathered Brown	60	77
Basalt Grey & Brown Mildly Fractured	77	85
Basalt Grey	85	107

Construction

Begin Date 9/1/2026 Begin Time 14 30 End Date 9/3/2026

(unbonded) Water Well Constructor Certification

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

License Number 1358 Date 9/16/2026

Signed BYRON STADELI (E-filed)

(bonded) Water Well Constructor Certification

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number 1487 Date 9/16/2026

Signed DANIEL STADELI (E-filed)

Drilling Company: Westerberg Drilling, Inc.

ORIGINAL - WATER RESOURCES DEPARTMENT

THIS REPORT MUST BE SUBMITTED TO THE WATER RESOURCES DEPARTMENT WITHIN 30 DAYS OF COMPLETION OF WORK Form Version:

New exempt use wells must be submitted with a map and recording fee.

(2a) PRE-ALTERATION

Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd

Material	From	To	Amt	sacks/lbs

(5) BORE HOLE CONSTRUCTION

BORE HOLE			SEAL			sacks/ lbs	
Dia	From	To	Material	From	To		Amt
					Calculated		
					Calculated		
					Calculated		
					Calculated		

FILTER PACK			
From	To	Material	Size

(6) CASING/LINER

[illegible]

(7) PERFORATIONS/SCREENS

[illegible]

(8) WELL TESTS: Minimum testing time is 1 hour

Type of Test	Yield (gal/min)	Drawdown	Drill Stem/ Pump Depth	Duration (hr)

Water Quality Concerns

From	To	Description	Amount	Units

(10) STATIC WATER LEVEL

[illegible]

(11) WELL LOG

[illegible]

Name of person(s) who assisted with construction and Trainee License # / Helper #

Assistant Name	Type	#
MIKE HAMILTON	HELPER WATER	8888965

Comments/Remarks

WATER SUPPLY WELL REPORT - Map with location identified must be attached and shall include an approximate scale and north arrow

CLAC 80002

9/16/2026

Map of Hole

