

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765 & OAR 690-205-0210)

HARN 52503

WELL I.D. LABEL# L 119895
START CARD # 1030475
ORIGINAL LOG # HARN 52503

1) LAND OWNER

Owner Well I.D. _____
First Name _____ Last Name _____
Company RSG FOREST PRODUCTS
Address 985 NW 2ND STREET
City KALAMA State WA Zip 98625

2) TYPE OF WORK

☐ New Well ☐ Deepening ☐ Conversion
☒ Alteration (complete 2a & 10) ☐ Abandonment (complete 5a)

2a) PRE-ALTERATION

Casing: Dia + From To Gauge Stl Plstc Wld Thrd
16 1 660 .250 ☒ ☐ ☒ ☐
Material From To Amt sacks lbs
Seal: Existing 0 25

3) DRILL METHOD

☐ Rotary Air ☐ Rotary Mud ☒ Cable ☐ Auger ☐ Cable Mud
☐ Reverse Rotary ☐ Other

4) PROPOSED USE

☐ Domestic ☒ Irrigation ☐ Community
☐ Industrial/ Commercial ☐ Livestock ☐ Dewatering
☐ Thermal ☐ Injection ☐ Other

5) BORE HOLE CONSTRUCTION

Special Standard ☐ (Attach copy)

Depth of Completed Well 812.00 ft

BORE HOLE SEAL
Dia From To Material From To Amt sacks/ lbs
Existing Cement 840 870 40 S
Calculated 38
Calculated

How was seal placed: Method ☐ A ☐ B ☒ C ☐ D ☐ E
☐ Other

Backfill placed from 870 ft. to 926 ft. Material PEA GRAVEL

Filter pack from ft. to ft. Material Size

Explosives used: ☐ Yes Type Amount

5a) ABANDONMENT USING UNHYDRATED BENTONITE

Proposed Amount Actual Amount

6) CASING/LINER

Casing Liner Dia + From To Gauge Stl Plstc Wld Thrd
12 587 807 .205 ☒ ☐ ☒ ☐
Shoe ☐ Inside ☐ Outside ☐ Other Location of shoe(s)
Temp casing ☐ Yes Dia From To

7) PERFORATIONS/SCREENS

Perforations Method Plasma Cutter

Screens Type

Perf Casing/ Screen Dia From To Screen slot Slot # of Tele
width length slots pipe size
Perf Liner 12 606 806 125 5 3750

8) WELL TESTS: Minimum testing time is 1 hour

☒ Pump ☐ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min Drawdown Drill stem/Pump depth Duration (hr)
1413 95 160 4

Temperature 58 °F Lab analysis ☐ Yes By

Water quality concerns? ☐ Yes (describe below) TDS amount
From To Description Amount Units

(9) LOCATION OF WELL (legal description)

County HARN Twp 34.00 S N/S Range 31.00 E E W
Sec 23 SE 14 of the NW 14 Tax Lot 700
Tax Map Number Lot

Lat " or DMS or L
Long " or DMS or L

☐ Street address of well ☒ Nearest address

APPROX 4 MILES SOUTH ON HWY 205 FROM ROARING SPRINGS
HEADQUARTERS THEN 4 MILES WEST THROUGH PIVOTS AND FARM

(10) STATIC WATER LEVEL

Date SWL(psi) + SWL(ft)
Existing Well - Pre-Alteration 5/5/2016 49
Completed Well 5/12/2016 49
Flowing Artesian? ☐ Dry Hole? ☐

WATER BEARING ZONES

Depth water was first found Existing

SWL Date From To Est Flow SWL(psi) + SWL(ft)
Existing 5-12-16 660 812 1400 219

(11) WELL LOG

Ground Elevation

Material From To
Existing
See HARN
1704
RECEIVED
MAY 17 2016
WATER RESOURCES DEPT
SALEM, OREGON

Date Started 5/5/2016 Completed 5/12/2016

(unbonded) Water Well Constructor Certification

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

License Number Date

Signed

(bonded) Water Well Constructor Certification

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number 1899 Date 5/10/2016

Signed SAM P KINGREY

Contact Info (optional)