

STATE OF OREGON
WATER SUPPLY WELL REPORT

(ORS 537.765 & OAR 690-205-0210)

Instructions for completing this report are on the last page of this form.

MULT 105656



SPECIAL STANDARD
NO. 1, D TAG #3 SR4

WELL LABEL # L

START CARD # 1012768

ORIGINAL LOG #

(1) LANDOWNER

Owner Well I.D.

First Name

Last Name

Company

Address

City

State

Zip

(2) TYPE OF WORK

☒ New

☐ Conversion

☐ Deepening

☐ Alteration (complete Sections 2a & 10)

☐ Abandonment (complete Section 5a)

(2a) PRE-ALTERATION:

Well Depth

ft.

Seal Material

Casing Type:

☐ Steel

☐ Plastic

☐ Other

Casing Gauge

Casing Diameter

(3) DRILL METHOD

☐ Rotary Air

☐ Rotary Mud

☐ Auger

☐ Cable

☐ Cable Mud

☐ Reverse Rotary

☐ Other BUCKET RIG

(4) PROPOSED USE

☐ Domestic

☐ Irrigation

☐ Community

☐ Industrial/Commercial

☐ Livestock

☒ Dewatering

☐ Injection

☐ Thermal

☐ Other

(5) BORE HOLE CONSTRUCTION

Depth of Completed Well

25

ft.

Special Standard: ☒ Yes (attach copy)

BORE HOLE

SEAL

Dia	From	To	Material	From	To	Amount	Scks/lbs
24"	0	25	BENTONITE	0	3	34	BALS

How was seal placed: Method

☐ A

☐ B

☐ C

☐ D

☐ E

☒ Other

POURD DRP

Backfill placed from

25

ft. to

3

ft. Material

GRAVEL Size #4

(5a) ABANDONMENT USING UNHYDRATED BENTONITE:

Calculated Amount Proposed to be Used:

sacks/lbs

Actual Amount Used:

sacks/lbs

(6) CASING/LINER

Casing	Linr	Dia	+	From	To	Gauge	Steel	Plastic	Welded	Thrd
X		12"	+	2	25	120		X		

Shoe

☐ Inside

☐ Outside

☐ Other

Location of shoe(s)

Temporary casing

☐ Yes

Diameter

From

To

(7) PERFORATIONS/SCREENS

Perforations

Method

MANUFACTURER P.V.C.

Screens

Type

Material

Perf	Scrn	Casing	Linr	Screen Dia	From	To	Screen slot width	Slot length	# of slots	Tele/pipe size
X	X			25	16	103	40	430		

(8) WELL TESTS: Minimum testing time is 1 hour

☒ Pump

☐ Bailer

☐ Air

☐ Flowing Artesian

Yield gal/min

Drawdown

Drill stem/Pump depth

Duration (hr)

10 GPM

Temperature

58

°F

Lab analysis

☐ Yes

By

Water quality concerns?

☐ Yes (describe below)

TDS

ppm

From	To	Description	Amount	Units

(9) LOCATION OF WELL (legal description)

County

Twp

N or S

Range

10

or W. M.

Sec

12

1/4 of the

1/4 Tax Lot

R.O.W.

Tax Map Number

Lot

Lat

"

or

Long

"

or

DMS or DD

DMS or DD

Street Address of Well (or nearest address)

33RD ST BETWEEN ARYLE ST & THE COLUMBIA SLough (R.O.W.)

(10) STATIC WATER LEVEL

Existing Well/Pre-Alteration	Date	SWL (psi)	+	SWL (ft)
Completed Well	4-14-11	—		16'

Flowing Artesian?

☐ Yes

Dry Hole?

☐ Yes

WATER BEARING ZONES

Depth water was first found

SWL Date	From	To	Est Flow	SWL (psi)	+	SWL (ft)
4-14-11	16'	25'	10 GPM	—		16'

(11) WELL LOG

Ground Elevation

Material	From	To
ASPHALT & RENDBER GRAVEL	0	2'
BRN. CLAY	2'	12'
GRN. SANDY SAND	12'	16'
FINE BRN. SAND TO COARSE GRAVEL (L.O.B.)	16'	25'

RECEIVED

APR 21 2011

WATER RESOURCES DEPT
SALEM, OREGON

Date Started

4-14-11

Completed

4-14-11

(unbonded) Water Well Constructor Certification

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

License Number

Date

Signed

(bonded) Water Well Constructor Certification

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number

15360

Date

4-20-11

Signed

Larry M. Raley

Contact Info. (optional)