18

STATE OF OREGON
WATER WELL REPORT
(as required by ORS 537.765)

Wash 3521

RECEIVED
NOV 15 1993
WATER RESOURCES DEPT
SALEM, OREGON

2S/1W/30d6

(START CARD) # 52444

(1) OWNER: Well Number

Name: Walt La Bahn
Address: 18022 SW Edy Rd.
City: Sherwood State: OR Zip: 97140

(2) TYPE OF WORK:
☐ New Well ☒ Deepen ☐ Recondition ☐ Abandon

(3) DRILL METHOD:
☒ Rotary Air ☐ Rotary Mud ☐ Cable
☐ Other

(4) PROPOSED USE:
☒ Domestic ☐ Community ☐ Industrial ☒ Irrigation
☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval ☐ Yes ☒ No Depth of Completed Well 408 ft.
Explosives used ☐ Yes ☒ No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
8-	315	408	not changed			

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☐ Other
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	Not changed:				☐	☐	☐	☐
	believe it to be:				☐	☐	☐	☐
	8	+1	236	.322	☒	☐	☐?	☐?
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Final location of shoe(s)

(7) PERFORATIONS/SCREENS:
☐ Perforations Method
☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☐ Bailer ☒ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
200		407	1 hr.

Temperature of Water approx. 55°F Depth Artesian Flow Found
Was a water analysis done? ☐ Yes By whom
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata:

SEI 9327

(9) LOCATION OF WELL by legal description:
County Washington Latitude Longitude
Township 2S N or S. Range 1W E or W. WM.
Section 30 NW ¼ of SW ¼
Tax Lot Lot Block Subdivision
Street Address of Well (or nearest address) owners

(10) STATIC WATER LEVEL:
28 ft. below land surface. Date 11/5/93
Artesian pressure lb. per square inch. Date
Note: Well was pumped the previous day and possibly not fully recovered.

(11) WATER BEARING ZONES:
Depth at which water was first found 27 (SWL on 11/3/93)

From	To	Estimated Flow Rate	SWL
?	315	20	27
315	353	20	27±
353	375	60	27±
375	390	100	27±

(12) WELL LOG:
Ground elevation approx. 190

Material	From	To	SWL
Basalt, gray & brn, m-h, well frac	315	353	
Basalt, brn & some gray, soft-med,	353		
frac, vesicular		375	
Basalt, gray & some brn, med, frac	375	390	
Basalt, gray, hard	390	408	

RECEIVED
FEB 06 2009
WATER RESOURCES DEPT
SALEM, OREGON

T 13779

Date started 11/2/93 Completed 11/5/93

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.

WWC Number 1367
Signed Date 11/11/93

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this date is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.

WWC Number 649
Signed Stephen Johnson Date 11/11/93

ORIGINAL & FIRST COPY - WATER RESOURCES DEPARTMENT SECOND COPY - CONSTRUCTOR THIRD COPY - CUSTOMER 9809C 10/91