NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the
WATER RESOURCES DEPARTMENT
SALEM, OREGON 97310
within 30 days from the date of well completion.

WATER WELL REPORT
STATE OF OREGON
(Please type or print)
(Do not write above this line)

RECEIVED
MAR 02 1979
WATER RESOURCES DEPT.
SALEM, OREGON

Baker 130

State Well No. 7S/40E-5bc

State Permit No.

(1) OWNER:
Name Earl LaBoeuf
Address N
North Powder, Oregon

(2) TYPE OF WORK (check):
New Well ☒ Deepening ☐ Reconditioning ☐ Abandon ☐
If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:
Rotary ☐ Driven ☐
Cable ☒ Jetted ☐
Dug ☐ Bored ☐

(4) PROPOSED USE (check):
Domestic ☒ Industrial ☐ Municipal ☐
Irrigation ☐ Test Well ☐ Other ☐

CASING INSTALLED: Threaded ☐ Welded ☒
8" Diam. from 0 ft. to 119 ft. Gage .250
" Diam. from ft. to ft. Gage
" Diam. from ft. to ft. Gage

PERFORATIONS: Perforated? ☒ Yes ☐ No.
Type of perforator used torch
Size of perforations 1/8 in. by 6 in.
99 perforations from 20 ft. to 119 ft.
perforations from ft. to ft.
perforations from ft. to ft.

(7) SCREENS: Well screen installed? ☐ Yes ☒ No
Manufacturer's Name
Type Model No.
Diam. Slot size Set from ft. to ft.
Diam. Slot size Set from ft. to ft.

(8) WELL TESTS: Drawdown is amount water level is lowered below static level
Was a pump test made? ☐ Yes ☒ No If yes, by whom?
Yield: gal./min. with ft. drawdown after hrs.
" " " "
" " " "
Bailer test 16 gal./min. with 21 ft. drawdown after 1 hrs.
Artesian flow g.p.m.
Temperature of water Depth artesian flow encountered ft.

(9) CONSTRUCTION:
Well seal—Material used cement
Well sealed from land surface to 18 ft.
Diameter of well bore to bottom of seal 12 in.
Diameter of well bore below seal 8 in.
Number of sacks of cement used in well seal 12 sacks
How was cement grout placed? poured
Was a drive shoe used? ☒ Yes ☐ No Plugs Size: location ft.
Did any strata contain unusable water? ☐ Yes ☒ No
Type of water? depth of strata
Method of sealing strata off
Was well gravel packed? ☐ Yes ☒ No Size of gravel:
Gravel placed from ft. to ft.

(10) LOCATION OF WELL:
County Baker Driller's well number
SW ¼ NW ¼ Section 5 T. 7S R. 40E W.M.
Bearing and distance from section or subdivision corner 1525'
South and 400' East of the NW corner of Sec.5

(11) WATER LEVEL: Completed well.
Depth at which water was first found 21 ft.
Static level 20 ft. below land surface. Date 8/7/78
Artesian pressure lbs. per square inch. Date

(12) WELL LOG: Diameter of well below casing
Depth drilled 119 ft. Depth of completed well 119 ft.
Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. Report each change in position of Static Water Level and indicate principal water-bearing strata.

MATERIAL	From	To	SWL
Top Soil	0	2	
Light brown clay	2	10	
Hard pan with small rock	10	21	20
Brown Clay	21	40	"
Sandstone	40	48	"
Rock and red clay	48	56	"
Red clay	56	80	"
Gray clay	80	95	"
Red clay and lava rock	95	119	"

Work started 7/31 1978 Completed 9/13 1978
Date well drilling machine moved off of well 9/14 1978

Drilling Machine Operator's Certification:
This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.
[Signed] Melvin L Copley (Drilling Machine Operator) Date 9/15, 1978
Drilling Machine Operator's License No. 671

Water Well Contractor's Certification:
This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.
Name Melvin L. Copley (Person, firm or corporation) (Type or print)
Address Box 27 Sumpter Stage Baker, Ore.
[Signed] Melvin L Copley (Water Well Contractor)
Contractor's License No. 536 Date 9/15, 1978

(USE ADDITIONAL SHEETS IF NECESSARY)

SP*45656-119