JUN 14 1989

STATE OF OREGON
WATER WELL REPORT
(as required by ORS 537.765)

WATER RESOURCES DEPT.
SALEM, OREGON

Baker 1755 28/45 E/24 dbb

(START CARD) # 07765

(1) OWNER:

Well Number: _____

Name WAYNE M LOWE

Address PO BOX 465

City HALFWAY State OR Zip 97834

(2) TYPE OF WORK:

☒ New Well ☐ Deepen ☐ Recondition ☐ Abandon

(3) DRILL METHOD

☒ Rotary Air ☐ Rotary Mud ☐ Cable

☐ Other _____

(4) PROPOSED USE:

☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation

☐ Thermal ☐ Injection ☐ Other _____

(5) BORE HOLE CONSTRUCTION:

Special Construction approval Yes ☐ No ☒ Depth of Completed Well 118 ft.

Explosives used Yes ☐ No ☒ Type _____ Amount _____

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
10	0	19	CEMENT	0	19	7
6	19	124				

How was seal placed: Method ☐ A ☐ B ☒ C ☐ D ☐ E

☐ Other _____

Backfill placed from _____ ft. to _____ ft. Material _____

Gravel placed from _____ ft. to _____ ft. Size of gravel _____

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6	+1	19	.250	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:	4 1/2	12	118	PVC	☐	☒	☐	☐
					☐	☐	☐	☐

Final location of shoe(s) 19

(7) PERFORATIONS/SCREENS:

☒ Perforations Method Slotted Pipe

☐ Screens Type _____ Material _____

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
98	118	8	34	1/8	4 1/2	☐	☒
						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour

☐ Pump ☐ Bailer ☒ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
20	100	104	1 hr.

Temperature of water 54 Depth Artesian Flow Found _____

Was a water analysis done? ☐ Yes By whom _____

Did any strata contain water not suitable for intended use? ☒ Too little

☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other _____

Depth of strata: 24

(9) LOCATION OF WELL by legal description:

County BAKER Latitude _____ ' " Longitude _____ ' "

Township 7 N or S, Range 45 E or W, WM.

Section 24 SW ¼ SE ¼

Tax Lot 1102 Lot _____ Block _____ Subdivision _____

Street Address of Well (or nearest address) GREENER ROAD

(10) STATIC WATER LEVEL:

24 ft. below land surface. Date 5-16-89

Artesian pressure _____ lb. per square inch. Date _____

(11) WATER BEARING ZONES:

Depth at which water was first found 24

From	To	Estimated Flow Rate	SWL
24	25	2	24
118	124	18	24

(12) WELL LOG:

Ground elevation _____

Material	From	To	SWL
Red Clay	0	24	
Gravel Fine - m-B	24	25	24
Red Clay + Gravel	25	118	
Gravel - m-B	118	124	24

Date started 5-15-89 Completed 5-16-89

(unbonded) Water Well Constructor Certification:

I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.

WWC Number _____

Signed _____ Date _____

(bonded) Water Well Constructor Certification:

I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. all work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.

WWC Number 591

Signed Kelly Dennis Date 5-16-89

ORIGINAL & FIRST COPY - WATER RESOURCES DEPARTMENT SECOND COPY - CONSTRUCTOR THIRD COPY - CUSTOMER 9809C 3/88